

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2014

User: vepps

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0026

Pay Period: 10/01/2014
to 10/31/2014

Contract Location:

US 27/SR 1 @ BLUFFTON BYPASS N OF CARNEGIE RD/VILL

Time Allowed: 804 Days

Elapsed Calender Days: 743 Days

Percent Time: 92.41

District: 4

Area: 06

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 08/17/2012

Date Awarded: 08/31/2012

Date Contract Executed: 10/17/2012

Date Notice to Proceed: 10/19/2012

ALBANY GA 31707-1221

Date Work Began: 10/19/2012

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 12/31/2014

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$29,064,336.27

Original Contract Amount \$26,585,531.80

Funds Available \$7,684,734.82

Percent Complete 73.56%

Counties:

Clay

Randolph

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
422230-	\$29,064,336.27	\$26,585,531.80	\$7,684,734.82	73.56%	\$1,939,469.79

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2014

User: vepps

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0026

Pay Period: 10/01/2014
to 10/31/2014

Project Number: 422230- US 27/SR 1 - WIDENING & RCNS

Federal State Project Number: EDS00-0027-00(159)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$21,379,601.45	\$19,440,131.66	\$1,939,469.79
Total Earnings	\$21,379,601.45	\$19,440,131.66	\$1,939,469.79
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$21,379,601.45	\$19,440,131.66	\$1,939,469.79
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$21,379,601.45	\$19,440,131.66	
		Total Payable:	\$1,939,469.79

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2014

User: vepps

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0026

Pay Period: 10/01/2014
to 10/31/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.851		
				375000.000	.068		
		EDS00-0027-00(159)			.919	\$25,500.00	\$344,625.00
Category Amount:						\$25,500.00	\$344,625.00
Category Number: 0030 TEMPORARY EROSION CONTROL							
0020	163-0232	TEMPORARY GRASSING	AC	99.000	139.055		
				350.000	11.249		
					150.304	\$3,937.15	\$52,606.40
0025	163-0240	MULCH	TN	2,970.000	731.700		
				200.000	52.930		
					784.630	\$10,586.00	\$156,926.00
0050	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		1,300.000	3,412.175		
				18.000	17.500		
					3,429.675	\$315.00	\$61,734.15
0055	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		21,350.000	16,161.450		
				4.500	375.000		
					16,536.450	\$1,687.50	\$74,414.03
0110	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		98.000	69.000		
				150.000	15.500		
					84.500	\$2,325.00	\$12,675.00
0120	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		16,574.000	532.000		
				0.750	60.000		
					592.000	\$45.00	\$444.00
0125	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		10,685.000	11,761.000		
				2.900	3,375.000		
					15,136.000	\$9,787.50	\$43,894.40

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2014

User: vepps

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0026

Pay Period: 10/01/2014
to 10/31/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0205	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		6.000 350.000	7.000 .000 7.000	\$0.00	\$2,450.00
0215	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	133,582.000 3.100	45,845.325 2,716.500 48,561.825	\$8,421.15	\$150,541.66
0220	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	33,148.000 4.000	15,175.300 260.500 15,435.800	\$1,042.00	\$61,743.20
Category Amount:						\$38,146.30	\$617,428.84
Category Number: 0040 ROADWAY							
0225	201-1500	CLEARING & GRUBBING -	LS	1.000 3725000.000	.900 .035 .935	\$130,375.00	\$3,482,875.00
		EDS00-0027-00(159)					
0230	205-0001	UNCLASS EXCAV	CY	868,000.000 4.750	622,260.199 75,873.000 698,133.199	\$360,396.75	\$3,316,132.70
Category Amount:						\$490,771.75	\$6,799,007.70
Category Number: 0050 BRIDGE CULVERT							
0240	207-0203	FOUND BKFILL MATL, TP II	CY	240.000 51.000	390.983 .000 390.983	\$0.00	\$19,940.13
Category Amount:						\$0.00	\$19,940.13
Category Number: 0040 ROADWAY							
0265	318-3000	AGGR SURF CRS	TN	1,100.000 30.000	2,249.590 3,648.000 5,897.590	\$109,440.00	\$176,927.70
Category Amount:						\$109,440.00	\$176,927.70

Rpt-ID: RCPEsprj

Georgia

Date: 11/05/2014

User: vepps

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0026

Pay Period: 10/01/2014
to 10/31/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 SOIL CEMENT - ALT 2							
0280	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		61,000.000 71.600	50,202.380 2,426.430 52,628.810	\$173,732.39	\$3,768,222.80
0282	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 70.850	1,120.270 .000 1,120.270	\$0.00	\$79,371.13
Category Amount:						\$173,732.39	\$3,847,593.93
Category Number: 0040 ROADWAY							
0300	429-1000	RUMBLE STRIPS	EA	27.000 800.000	24.000 9.000 33.000	\$7,200.00	\$26,400.00
0310	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	2,100.000 38.000	2,314.753 792.000 3,106.753	\$30,096.00	\$118,056.61
0355	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	160.000 1100.000	160.747 5.420 166.167	\$5,962.00	\$182,783.70
0370	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,700.000 32.000	6,686.900 80.000 6,766.900	\$2,560.00	\$216,540.80
0380	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	680.000 47.800	746.300 .000 746.300	\$0.00	\$35,673.14
0390	550-1420	STORM DRAIN PIPE, 42 IN, H 1-10	LF	210.000 68.850	112.000 80.000 192.000	\$5,508.00	\$13,219.20

Rpt-ID: RCPEsprj

Georgia

Date: 11/05/2014

User: vepps

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0026

Pay Period: 10/01/2014
to 10/31/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ROADWAY							
0410	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,800.000 29.600	2,559.100 208.000 2,767.100	\$6,156.80	\$81,906.16
0420	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		28.000 440.000	28.000 4.000 32.000	\$1,760.00	\$14,080.00
0425	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	64.000 260.000	49.000 4.000 53.000	\$1,040.00	\$13,780.00
0435	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	45.000 525.000	41.000 1.000 42.000	\$525.00	\$22,050.00
0465	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	400.000 80.000	599.444 342.700 942.144	\$27,416.00	\$75,371.52
0475	603-7000	PLASTIC FILTER FABRIC	SY	550.000 4.000	1,164.218 .000 1,164.218	\$0.00	\$4,656.87
0480	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	3,600.000 20.000	3,734.250 .000 3,734.250	\$0.00	\$74,685.00
0550	643-0010	FIELD FENCE WOVEN WIRE	LF	3,800.000 6.500	6,913.000 .000 6,913.000	\$0.00	\$44,934.50
0625	668-2100	DROP INLET, GP 1	EA	94.000 2500.000	74.250 5.750 80.000	\$14,375.00	\$200,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2014

User: vepps

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0026

Pay Period: 10/01/2014
to 10/31/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ROADWAY							
0665	670-7000	STEEL CASING -	LF	195.000	460.000		
				73.000	.000		
		14 IN			460.000	\$.00	\$33,580.00
Category Amount:						\$102,598.80	\$1,157,717.50
Category Number: 0060 PERMANENT EROSION CONTROL							
0680	700-8000	FERTILIZER MIXED GRADE	TN	60.000	18.423		
				1020.000	1.153		
					19.576	\$1,176.06	\$19,967.52
Category Amount:						\$1,176.06	\$19,967.52
Category Number: 0030 TEMPORARY EROSION CONTROL							
0705	716-2000	EROSION CONTROL MATS, SLOPES	SY	112,130.000	51,079.039		
				1.600	199.444		
					51,278.483	\$319.11	\$82,045.57
Category Amount:						\$319.11	\$82,045.57
Category Number: 0040 ROADWAY							
0715	603-2018	STN DUMPED RIP RAP, TP 1, 18 IN	SY	150.000	592.218		
				70.000	.000		
					592.218	\$.00	\$41,455.26
Category Amount:						\$0.00	\$41,455.26
Category Number: 0030 TEMPORARY EROSION CONTROL							
0770	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		1.000	32.250		
				400.000	.000		
					32.250	\$.00	\$12,900.00
0775	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		9.000	7.500		
				575.000	1.500		
					9.000	\$862.50	\$5,175.00
Category Amount:						\$862.50	\$18,075.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2014

User: vepps

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0026

Pay Period: 10/01/2014
to 10/31/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ROADWAY							
0830	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,000.000	1,624.640		
				80.750	93.580		
					1,718.220	\$7,556.59	\$138,746.27
Category Amount:						\$7,556.59	\$138,746.27
Category Number: 0020 SOIL CEMENT - ALT 2							
0840	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	8,500.000	5,502.031		
				10.900	3,151.344		
					8,653.375	\$34,349.65	\$94,321.79
Category Amount:						\$34,349.65	\$94,321.79
Category Number: 0040 ROADWAY							
0845	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN		29,000.000	.000		
		L BITUM MATL & H LIME		81.050	8,226.880		
					8,226.880	\$666,788.62	\$666,788.62
0850	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		40,000.000	34,010.050		
		L & H LIME		75.050	3,560.850		
					37,570.900	\$267,241.79	\$2,819,696.05
0855	413-1000	BITUM TACK COAT	GL	56,000.000	17,850.000		
				1.000	4,889.000		
					22,739.000	\$4,889.00	\$22,739.00
Category Amount:						\$938,919.41	\$3,509,223.67
Category Number: 0100 ASPHALT CEMENT PRICE ADJUSTMENT							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-47,439.940		
				1.000	16,097.230		
					-31,342.710	\$16,097.23	(\$31,342.71)
		(IN #1)					
Category Amount:						\$16,097.23	\$-31,342.71

Rpt-ID: RCPEsprj

Georgia

Date: 11/05/2014

User: vepps

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0026

Pay Period: 10/01/2014
to 10/31/2014

Project Number 422230-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0040 ROADWAY					
9055	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	533.550		
		L & H LIME		74.300	.000		
					533.550	\$.00	\$39,642.77
Category Amount:						\$0.00	\$39,642.77
Project Total Amount:						\$1,939,469.79	\$21,379,601.45