

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2014

User: vepps

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0027

Pay Period: 11/01/2014
to 11/30/2014

Contract Location:

US 27/SR 1 @ BLUFFTON BYPASS N OF CARNEGIE RD/VILL

Time Allowed: 804 Days

Elapsed Calender Days: 773 Days

Percent Time: 96.14

District: 4

Area: 06

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 08/17/2012

Date Awarded: 08/31/2012

Date Contract Executed: 10/17/2012

Date Notice to Proceed: 10/19/2012

ALBANY GA 31707-1221

Date Work Began: 10/19/2012

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 12/31/2014

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$29,064,336.27

Original Contract Amount \$26,585,531.80

Funds Available \$6,652,482.18

Percent Complete 77.11%

Counties:

Clay

Randolph

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
422230-	\$29,064,336.27	\$26,585,531.80	\$6,652,482.18	77.11%	\$1,032,252.64

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2014

User: vepps

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0027

Pay Period: 11/01/2014
to 11/30/2014

Project Number: 422230- US 27/SR 1 - WIDENING & RCNS

Federal State Project Number: EDS00-0027-00(159)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$22,411,854.09	\$21,379,601.45	\$1,032,252.64
Total Earnings	\$22,411,854.09	\$21,379,601.45	\$1,032,252.64
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$22,411,854.09	\$21,379,601.45	\$1,032,252.64
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$22,411,854.09	\$21,379,601.45	
		Total Payable:	\$1,032,252.64

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2014

User: vepps

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0027

Pay Period: 11/01/2014
to 11/30/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.919		
				375000.000	.067		
		EDS00-0027-00(159)			.986	\$25,125.00	\$369,750.00
Category Amount:						\$25,125.00	\$369,750.00
Category Number: 0030 TEMPORARY EROSION CONTROL							
0020	163-0232	TEMPORARY GRASSING	AC	99.000	150.304		
				350.000	20.010		
					170.314	\$7,003.50	\$59,609.90
0025	163-0240	MULCH	TN	2,970.000	784.630		
				200.000	68.660		
					853.290	\$13,732.00	\$170,658.00
0045	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		120.000	15.750		
				225.000	4.500		
					20.250	\$1,012.50	\$4,556.25
0050	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		1,300.000	3,429.675		
				18.000	.000		
					3,429.675	\$.00	\$61,734.15
0055	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		21,350.000	16,536.450		
				4.500	2,565.000		
					19,101.450	\$11,542.50	\$85,956.53
0110	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		98.000	84.500		
				150.000	1.500		
					86.000	\$225.00	\$12,900.00
0125	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		10,685.000	15,136.000		
				2.900	.000		
					15,136.000	\$.00	\$43,894.40

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2014

User: vepps

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0027

Pay Period: 11/01/2014
to 11/30/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0205	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		6.000 350.000	7.000 .000 7.000	\$.00	\$2,450.00
0210	167-1500	WATER QUALITY INSPECTIONS	MO	24.000 1200.000	23.000 2.000 25.000	\$2,400.00	\$30,000.00
0220	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	33,148.000 4.000	15,435.800 96.000 15,531.800	\$384.00	\$62,127.20
Category Amount:						\$36,299.50	\$533,886.43
Category Number: 0040 ROADWAY							
0225	201-1500	CLEARING & GRUBBING -	LS	1.000 3725000.000	.935 .035 .970	\$130,375.00	\$3,613,250.00
		EDS00-0027-00(159)					
0230	205-0001	UNCLASS EXCAV	CY	868,000.000 4.750	698,133.199 30,662.000 728,795.199	\$145,644.50	\$3,461,777.20
Category Amount:						\$276,019.50	\$7,075,027.20
Category Number: 0050 BRIDGE CULVERT							
0240	207-0203	FOUND BKFILL MATL, TP II	CY	240.000 51.000	390.983 .000 390.983	\$.00	\$19,940.13
Category Amount:						\$0.00	\$19,940.13
Category Number: 0020 SOIL CEMENT - ALT 2							
0245	301-4161	PRE-MIXED SOIL-CEM STAB BASE CRS, 8 IN, IN SY		305,000.000 8.800	289,350.237 15,554.355 304,904.592	\$136,878.32	\$2,683,160.41

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2014

User: vepps

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0027

Pay Period: 11/01/2014
to 11/30/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 SOIL CEMENT - ALT 2							
0250	301-5000	PORTLAND CEMENT	TN	7,200.000 136.500	6,353.590 717.040 7,070.630	\$97,875.96	\$965,141.00
Category Amount:						\$234,754.28	\$3,648,301.41
Category Number: 0040 ROADWAY							
0265	318-3000	AGGR SURF CRS	TN	1,100.000 30.000	5,897.590 -3,464.880 2,432.710	\$-103,946.40	\$72,981.30
Category Amount:						\$-103,946.40	\$72,981.30
Category Number: 0020 SOIL CEMENT - ALT 2							
0280	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		61,000.000 71.600	52,628.810 3,461.620 56,090.430	\$247,851.99	\$4,016,074.79
0282	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 70.850	1,120.270 .000 1,120.270	\$0.00	\$79,371.13
Category Amount:						\$247,851.99	\$4,095,445.92
Category Number: 0040 ROADWAY							
0300	429-1000	RUMBLE STRIPS	EA	27.000 800.000	33.000 2.000 35.000	\$1,600.00	\$28,000.00
0310	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	2,100.000 38.000	3,106.753 550.000 3,656.753	\$20,900.00	\$138,956.61
0355	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	160.000 1100.000	166.167 3.000 169.167	\$3,300.00	\$186,083.70

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2014

User: vepps

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0027

Pay Period: 11/01/2014
to 11/30/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ROADWAY							
0370	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,700.000 32.000	6,766.900 56.000 6,822.900	\$1,792.00	\$218,332.80
0375	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	800.000 41.100	706.300 32.000 738.300	\$1,315.20	\$30,344.13
0380	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	680.000 47.800	746.300 .000 746.300	\$0.00	\$35,673.14
0410	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,800.000 29.600	2,767.100 284.000 3,051.100	\$8,406.40	\$90,312.56
0420	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		28.000 440.000	32.000 5.000 37.000	\$2,200.00	\$16,280.00
0425	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	64.000 260.000	53.000 5.000 58.000	\$1,300.00	\$15,080.00
0465	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	400.000 80.000	942.144 .000 942.144	\$0.00	\$75,371.52
0475	603-7000	PLASTIC FILTER FABRIC	SY	550.000 4.000	1,164.218 .000 1,164.218	\$0.00	\$4,656.87
0480	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	3,600.000 20.000	3,734.250 .000 3,734.250	\$0.00	\$74,685.00

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2014

User: vepps

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0027

Pay Period: 11/01/2014
to 11/30/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ROADWAY							
0550	643-0010	FIELD FENCE WOVEN WIRE	LF	3,800.000 6.500	6,913.000 .000 6,913.000	\$0.00	\$44,934.50
0625	668-2100	DROP INLET, GP 1	EA	94.000 2500.000	80.000 4.750 84.750	\$11,875.00	\$211,875.00
0665	670-7000	STEEL CASING - 14 IN	LF	195.000 73.000	460.000 .000 460.000	\$0.00	\$33,580.00
Category Amount:						\$52,688.60	\$1,204,165.83
Category Number: 0060 PERMANENT EROSION CONTROL							
0680	700-8000	FERTILIZER MIXED GRADE	TN	60.000 1020.000	19.576 2.050 21.626	\$2,091.00	\$22,058.52
Category Amount:						\$2,091.00	\$22,058.52
Category Number: 0030 TEMPORARY EROSION CONTROL							
0705	716-2000	EROSION CONTROL MATS, SLOPES	SY	112,130.000 1.600	51,278.483 200.000 51,478.483	\$320.00	\$82,365.57
Category Amount:						\$320.00	\$82,365.57
Category Number: 0040 ROADWAY							
0715	603-2018	STN DUMPED RIP RAP, TP 1, 18 IN	SY	150.000 70.000	592.218 .000 592.218	\$0.00	\$41,455.26
Category Amount:						\$0.00	\$41,455.26

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2014

User: vepps

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0027

Pay Period: 11/01/2014
to 11/30/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0770	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		1.000 400.000	32.250 6.750 39.000	\$2,700.00	\$15,600.00
0775	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		9.000 575.000	9.000 .750 9.750	\$431.25	\$5,606.25
Category Amount:						\$3,131.25	\$21,206.25
Category Number: 0040 ROADWAY							
0830	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,000.000 80.750	1,718.220 .000 1,718.220	\$0.00	\$138,746.27
Category Amount:						\$0.00	\$138,746.27
Category Number: 0020 SOIL CEMENT - ALT 2							
0840	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	8,500.000 10.900	8,653.375 .000 8,653.375	\$0.00	\$94,321.79
Category Amount:						\$0.00	\$94,321.79
Category Number: 0040 ROADWAY							
0845	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T Y TN L BITUM MATL & H LIME		29,000.000 81.050	8,226.880 3,141.460 11,368.340	\$254,615.33	\$921,403.96
0855	413-1000	BITUM TACK COAT	GL	56,000.000 1.000	22,739.000 1,294.000 24,033.000	\$1,294.00	\$24,033.00
Category Amount:						\$255,909.33	\$945,436.96

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2014

User: vepps

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0027

Pay Period: 11/01/2014
to 11/30/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ASPHALT CEMENT PRICE ADJUSTMENT							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-31,342.710		
				1.000	2,008.590		
					-29,334.120	\$2,008.59	(\$29,334.12)
		(IN #1)					
Category Amount:						\$2,008.59	\$-29,334.12
Category Number: 0040 ROADWAY							
9055	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	533.550		
		L & H LIME		74.300	.000		
					533.550	\$0.00	\$39,642.77
Category Amount:						\$0.00	\$39,642.77
Project Total Amount:						\$1,032,252.64	\$22,411,854.09