

Rpt-ID: RCPESPRJ

Georgia

Date: 04/02/2015

User: krender

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0020

Pay Period: 03/04/2015
to 04/02/2015

Contract Location:

US 27/SR 1 @CARNEGIE VILULAH RD TO CUTHBERT BYPA

Time Allowed: 1024 Days

Elapsed Calender Days: 599 Days

Percent Time: 58.50

District: 0

Area: 07

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 06/21/2013

Date Awarded: 06/26/2013

Date Contract Executed: 08/01/2013

Date Notice to Proceed: 08/12/2013

ALBANY GA 31707-1221

Date Work Began: 09/05/2013

Phone: (229)883-3232

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2016

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$33,164,788.07

Original Contract Amount \$30,928,624.90

Funds Available \$26,202,222.13

Percent Complete 20.54%

Counties:

Randolph

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
422235-	\$32,260,793.77	\$30,024,630.60	\$25,449,102.83	21.11%	\$184,291.95
431530-	\$903,994.30	\$903,994.30	\$753,119.30	16.69%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/02/2015

User: krender

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0020

Pay Period: 03/04/2015
to 04/02/2015

Project Number: 422235- US 27/SR 1 - WIDENING & RCNS

Federal State Project Number: EDS00-0027-00(174)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$6,811,690.94	\$6,627,398.99	\$184,291.95
Total Earnings	\$6,811,690.94	\$6,627,398.99	\$184,291.95
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,811,690.94	\$6,627,398.99	\$184,291.95
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,811,690.94	\$6,627,398.99	
		Total Payable:	\$184,291.95

Rpt-ID: RCPESPRJ

Georgia

Date: 04/02/2015

User: krender

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0020

Pay Period: 03/04/2015
to 04/02/2015

Project Number: 431530- SR 1/US 27 - WIDENING & RCNST

Federal State Project Number: BRN00-0027-03(018)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$0.00	\$0.00	\$0.00
Stockpiled Materials	\$150,875.00	\$150,875.00	\$0.00
Gross Earnings	\$150,875.00	\$150,875.00	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$150,875.00	\$150,875.00	
		Total Payable:	\$0.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/02/2015

User: krender

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0020

Pay Period: 03/04/2015
to 04/02/2015

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.452		
				368000.000	.003		
		EDS00-0027-00(174)			.455	\$1,104.00	\$167,440.00
0149	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	8,400.000	3,158.700		
				2.500	240.000		
					3,398.700	\$600.00	\$8,496.75
Category Amount:						\$1,704.00	\$175,936.75
Category Number: 0040 DRAINAGE							
0239	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	82.000	3.856		
				1100.000	6.551		
					10.407	\$7,206.10	\$11,447.70
0345	573-2006	UNDDR PIPE INCL DRAINAGE AGGR, 6 IN	LF	500.000	1,512.200		
				16.000	.000		
					1,512.200	\$0.00	\$24,195.20
0420	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	36.000	59.850		
				175.000	.000		
					59.850	\$0.00	\$10,473.75
Category Amount:						\$7,206.10	\$46,116.65
Category Number: 0050 EROSION CONTROL							
0450	163-0232	TEMPORARY GRASSING	AC	135.000	151.217		
				350.000	5.817		
					157.034	\$2,035.95	\$54,961.90
0455	163-0240	MULCH	TN	3,120.000	759.416		
				190.000	33.650		
					793.066	\$6,393.50	\$150,682.54
0460	163-0300	CONSTRUCTION EXIT	EA	20.000	13.750		
				1200.000	1.500		
					15.250	\$1,800.00	\$18,300.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/02/2015

User: krender

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0020

Pay Period: 03/04/2015
to 04/02/2015

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0480	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		9,000.000 18.000	625.500 135.450 760.950	\$2,438.10	\$13,697.10
0485	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAM EA /SAND BAGS		313.000 375.000	19.750 2.250 22.000	\$843.75	\$8,250.00
0490	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		29,100.000 4.500	6,555.375 408.750 6,964.125	\$1,839.38	\$31,338.56
0510	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		56,500.000 0.750	518.000 225.000 743.000	\$168.75	\$557.25
0515	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		24,650.000 0.750	5,060.000 218.000 5,278.000	\$163.50	\$3,958.50
0520	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		17,680.000 2.900	8,445.500 4,584.000 13,029.500	\$13,293.60	\$37,785.55
0555	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		130.000 90.000	1.000 2.000 3.000	\$180.00	\$270.00
0565	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		2.000 415.000	3.000 .000 3.000	\$.00	\$1,245.00
0570	167-1500	WATER QUALITY INSPECTIONS MO		33.000 1400.000	18.000 1.000 19.000	\$1,400.00	\$26,600.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/02/2015

User: krender

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0020

Pay Period: 03/04/2015
to 04/02/2015

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0580	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	113,000.000 3.000	23,470.625 393.750 23,864.375	\$1,181.25	\$71,593.13
0585	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	49,300.000 4.000	22,212.275 1,137.000 23,349.275	\$4,548.00	\$93,397.10
0595	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	150.000 55.000	261.472 .000 261.472	\$0.00	\$14,380.96
0600	603-7000	PLASTIC FILTER FABRIC	SY	1,250.000 4.000	705.472 31.417 736.889	\$125.67	\$2,947.56
0615	700-8000	FERTILIZER MIXED GRADE	TN	36.000 850.000	17.977 .550 18.527	\$467.50	\$15,747.95
Category Amount:						\$36,878.95	\$545,713.10
Category Number: 0070 BRIDGE NO.1 (LT)							
0785	500-3002	CLASS AA CONCRETE	CY	184.000 657.000	186.441 .000 186.441	\$0.00	\$122,491.74
0790	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 1 LT	LF	435.000 122.000	435.340 .000 435.340	\$0.00	\$53,111.48
0795	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1 LT	LF	631.000 155.000	631.298 .000 631.298	\$0.00	\$97,851.19

Rpt-ID: RCPESPRJ

Georgia

Date: 04/02/2015

User: krender

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0020

Pay Period: 03/04/2015
to 04/02/2015

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 BRIDGE NO.1 (LT)							
0815	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	640.000	641.707		
				59.000	.000		
					641.707	\$.00	\$37,860.71
Category Amount:						\$0.00	\$311,315.12
Category Number: 0010 ROADWAY							
0866	210-0100	GRADING COMPLETE -	LS	.000	.439		
				6925145.000	.020		
					.459	\$138,502.90	\$3,178,641.56
		SA #1					
		Revision of Grading Complete (USE THIS ITEM FOR M & P					
Category Amount:						\$138,502.90	\$3,178,641.56
Project Total Amount:						\$184,291.95	\$6,811,690.94