

Rpt-ID: RCPESPRJ

Georgia

Date: 07/10/2015

User: krender

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0023

Pay Period: 06/04/2015
to 07/06/2015

Contract Location:

US 27/SR 1 @CARNEGIE VILULAH RD TO CUTHBERT BYPA

Time Allowed: 1024 Days

Elapsed Calender Days: 694 Days

Percent Time: 67.77

District: 0

Area: 07

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 06/21/2013

Date Awarded: 06/26/2013

Date Contract Executed: 08/01/2013

Date Notice to Proceed: 08/12/2013

ALBANY GA 31707-1221

Date Work Began: 09/05/2013

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2016

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$33,172,738.07

Original Contract Amount \$30,928,624.90

Funds Available \$23,851,835.15

Percent Complete 27.64%

Counties:

Randolph

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
422235-	\$32,268,743.77	\$30,024,630.60	\$23,098,715.85	28.42%	\$1,020,911.18
431530-	\$903,994.30	\$903,994.30	\$753,119.30	16.69%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/10/2015

User: krender

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0023

Pay Period: 06/04/2015
to 07/06/2015

Project Number: 422235- US 27/SR 1 - WIDENING & RCNS

Federal State Project Number: EDS00-0027-00(174)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$9,170,027.92	\$8,149,116.74	\$1,020,911.18
Total Earnings	\$9,170,027.92	\$8,149,116.74	\$1,020,911.18
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$9,170,027.92	\$8,149,116.74	\$1,020,911.18
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$9,170,027.92	\$8,149,116.74	
		Total Payable:	\$1,020,911.18

Rpt-ID: RCPESPRJ

Georgia

Date: 07/10/2015

User: krender

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0023

Pay Period: 06/04/2015
to 07/06/2015

Project Number: 431530- SR 1/US 27 - WIDENING & RCNST

Federal State Project Number: BRN00-0027-03(018)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$0.00	\$0.00	\$0.00
Stockpiled Materials	\$150,875.00	\$150,875.00	\$0.00
Gross Earnings	\$150,875.00	\$150,875.00	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$150,875.00	\$150,875.00	
		Total Payable:	\$0.00

Rpt-ID: RCPEsprj

Georgia

Date: 07/10/2015

User: krender

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0023

Pay Period: 06/04/2015
to 07/06/2015

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.461		
				368000.000	.042		
					.503	\$15,456.00	\$185,104.00
		EDS00-0027-00(174)					
0009	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		3.000	.000		
				7100.000	2.000		
					2.000	\$14,200.00	\$14,200.00
0045	318-3000	AGGR SURF CRS	TN	2,000.000	681.950		
				30.000	301.010		
					982.960	\$9,030.30	\$29,488.80
0070	413-1000	BITUM TACK COAT	GL	25,520.000	989.000		
				4.250	275.000		
					1,264.000	\$1,168.75	\$5,372.00
0105	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	3,440.000	720.000		
				20.000	970.000		
					1,690.000	\$19,400.00	\$33,800.00
0125	641-1200	GUARDRAIL, TP W	LF	13,400.000	.000		
				17.250	1,435.000		
					1,435.000	\$24,753.75	\$24,753.75
0130	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	23.000	.000		
				940.000	1.000		
					1.000	\$940.00	\$940.00
0135	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	23.000	.000		
				1880.000	1.000		
					1.000	\$1,880.00	\$1,880.00
0140	643-0010	FIELD FENCE WOVEN WIRE	LF	12,700.000	11,789.600		
				5.150	1,414.000		
					13,203.600	\$7,282.10	\$67,998.54

Rpt-ID: RCPESPRJ

Georgia

Date: 07/10/2015

User: krender

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0023

Pay Period: 06/04/2015
to 07/06/2015

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0148	643-8001	GATE, GALVANIZED METAL-	EA	.000	.000		
				650.000	8.000		
		SINGLE 16 FT			8.000	\$5,200.00	\$5,200.00
		SA #1					
Category Amount:						\$99,310.90	\$368,737.09
Category Number: 0030 PRE-MIXED SOIL CEMENT - ALT 2							
0185	301-4161	PRE-MIXED SOIL-CEM STAB BASE CRS, 8 IN, IN SY		335,300.000	38,645.202		
				8.350	59,436.272		
					98,081.474	\$496,292.87	\$818,980.31
0190	301-5000	PORTLAND CEMENT	TN	8,200.000	871.870		
				133.650	1,158.520		
					2,030.390	\$154,836.20	\$271,361.62
Category Amount:						\$651,129.07	\$1,090,341.93
Category Number: 0040 DRAINAGE							
0220	207-0203	FOUND BKFILL MATL, TP II	CY	2,280.000	1,144.760		
				63.000	28.444		
					1,173.204	\$1,791.97	\$73,911.85
0225	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	4,800.000	1,258.277		
				38.000	87.778		
					1,346.055	\$3,335.56	\$51,150.09
0245	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,800.000	3,758.700		
				34.150	432.000		
					4,190.700	\$14,752.80	\$143,112.41
0250	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,900.000	896.200		
				41.350	56.000		
					952.200	\$2,315.60	\$39,373.47
0285	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	410.000	130.000		
				38.000	60.000		
					190.000	\$2,280.00	\$7,220.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/10/2015

User: krender

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0023

Pay Period: 06/04/2015
to 07/06/2015

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0310	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		18.000 655.000	6.000 2.000 8.000	\$1,310.00	\$5,240.00
0320	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	57.000 530.000	11.000 8.000 19.000	\$4,240.00	\$10,070.00
0325	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	19.000 600.000	3.000 3.000 6.000	\$1,800.00	\$3,600.00
0345	573-2006	UNDDR PIPE INCL DRAINAGE AGGR, 6 IN	LF	500.000 16.000	1,512.200 .000 1,512.200	\$.00	\$24,195.20
0370	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	1,050.000 55.000	131.291 77.778 209.069	\$4,277.79	\$11,498.80
0415	668-2100	DROP INLET, GP 1	EA	91.000 2300.000	29.000 3.750 32.750	\$8,625.00	\$75,325.00
0420	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	36.000 175.000	59.850 .000 59.850	\$.00	\$10,473.75
Category Amount:						\$44,728.72	\$455,170.57
Category Number: 0050 EROSION CONTROL							
0450	163-0232	TEMPORARY GRASSING	AC	135.000 350.000	160.291 4.635 164.926	\$1,622.25	\$57,724.10

Rpt-ID: RCPEsprj

Georgia

Date: 07/10/2015

User: krender

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0023

Pay Period: 06/04/2015
to 07/06/2015

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0455	163-0240	MULCH	TN	3,120.000 190.000	835.636 40.070 875.706	\$7,613.30	\$166,384.14
0480	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		9,000.000 18.000	1,038.825 193.750 1,232.575	\$3,487.50	\$22,186.35
0485	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAM EA /SAND BAGS		313.000 375.000	29.500 1.500 31.000	\$562.50	\$11,625.00
0490	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		29,100.000 4.500	7,102.875 390.000 7,492.875	\$1,755.00	\$33,717.94
0505	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TRAP EA		130.000 150.000	21.750 .750 22.500	\$112.50	\$3,375.00
0510	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TR LF		56,500.000 0.750	914.000 210.000 1,124.000	\$157.50	\$843.00
0515	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TR LF		24,650.000 0.750	5,846.000 40.000 5,886.000	\$30.00	\$4,414.50
0520	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		17,680.000 2.900	15,424.500 3,195.000 18,619.500	\$9,265.50	\$53,996.55
0555	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	130.000 90.000	4.000 2.000 6.000	\$180.00	\$540.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/10/2015

User: krender

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0023

Pay Period: 06/04/2015
to 07/06/2015

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0565	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	2.000 415.000	3.000 .000 3.000	\$0.00	\$1,245.00
0570	167-1500	WATER QUALITY INSPECTIONS	MO	33.000 1400.000	21.000 1.000 22.000	\$1,400.00	\$30,800.00
0595	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	150.000 55.000	261.472 .000 261.472	\$0.00	\$14,380.96
0605	700-6910	PERMANENT GRASSING	AC	177.000 1300.000	20.564 4.599 25.163	\$5,978.70	\$32,711.90
0615	700-8000	FERTILIZER MIXED GRADE	TN	36.000 850.000	18.807 .950 19.757	\$807.50	\$16,793.45
0635	716-2000	EROSION CONTROL MATS, SLOPES	SY	161,400.000 1.600	15,709.667 8,063.500 23,773.167	\$12,901.60	\$38,037.07
Category Amount:						\$45,873.85	\$488,774.96
Category Number: 0060 SIGNING & MARKING							
0640	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF	EA	6.000 9500.000	.000 3.000 3.000	\$28,500.00	\$28,500.00
Category Amount:						\$28,500.00	\$28,500.00
Category Number: 0070 BRIDGE NO.1 (LT)							
0785	500-3002	CLASS AA CONCRETE	CY	184.000 657.000	186.441 .000 186.441	\$0.00	\$122,491.74

Rpt-ID: RCPEsprj

Georgia

Date: 07/10/2015

User: krender

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0023

Pay Period: 06/04/2015
to 07/06/2015

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 BRIDGE NO.1 (LT)							
0790	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	435.000	435.340		
				122.000	.000		
		1 LT			435.340	\$0.00	\$53,111.48
0795	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	631.000	631.298		
				155.000	.000		
		1 LT			631.298	\$0.00	\$97,851.19
0815	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	640.000	641.707		
				59.000	.000		
					641.707	\$0.00	\$37,860.71
Category Amount:						\$0.00	\$311,315.12
Category Number: 0010 ROADWAY							
0850	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,300.000	.000		
				79.100	337.750		
					337.750	\$26,716.03	\$26,716.03
0866	210-0100	GRADING COMPLETE -	LS	.000	.505		
				6925145.000	.018		
		SA #1			.523	\$124,652.61	\$3,621,850.84
		Revision of Grading Complete (USE THIS ITEM FOR M & P					
Category Amount:						\$151,368.64	\$3,648,566.87
Project Total Amount:						\$1,020,911.18	\$9,170,027.92