

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2015

User: krender

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0025

Pay Period: 08/05/2015
to 09/04/2015

Contract Location:

US 27/SR 1 @CARNEGIE VILULAH RD TO CUTHBERT BYPA

Time Allowed: 1024 Days

Elapsed Calender Days: 754 Days

Percent Time: 73.63

District: 0

Area: 03

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 06/21/2013

Date Awarded: 06/26/2013

Date Contract Executed: 08/01/2013

Date Notice to Proceed: 08/12/2013

ALBANY GA 31707-1221

Date Work Began: 09/05/2013

Phone: (229)883-3232

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2016

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$33,172,738.07

Original Contract Amount \$30,928,624.90

Funds Available \$20,252,790.11

Percent Complete 38.49%

Counties:

Randolph

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
422235-	\$32,268,743.77	\$30,024,630.60	\$19,499,670.81	39.57%	\$1,609,969.50
431530-	\$903,994.30	\$903,994.30	\$753,119.30	16.69%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2015

User: krender

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0025

Pay Period: 08/05/2015
to 09/04/2015

Project Number: 422235- US 27/SR 1 - WIDENING & RCNS

Federal State Project Number: EDS00-0027-00(174)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$12,769,072.96	\$11,159,103.46	\$1,609,969.50
Total Earnings	\$12,769,072.96	\$11,159,103.46	\$1,609,969.50
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$12,769,072.96	\$11,159,103.46	\$1,609,969.50
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$12,769,072.96	\$11,159,103.46	
		Total Payable:	\$1,609,969.50

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2015

User: krender

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0025

Pay Period: 08/05/2015
to 09/04/2015

Project Number: 431530- SR 1/US 27 - WIDENING & RCNST

Federal State Project Number: BRN00-0027-03(018)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$0.00	\$0.00	\$0.00
Stockpiled Materials	\$150,875.00	\$150,875.00	\$0.00
Gross Earnings	\$150,875.00	\$150,875.00	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$150,875.00	\$150,875.00	
		Total Payable:	\$0.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/08/2015

User: krender

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0025

Pay Period: 08/05/2015
to 09/04/2015

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.534		
				368000.000	.062		
					.596	\$22,816.00	\$219,328.00
		EDS00-0027-00(174)					
0045	318-3000	AGGR SURF CRS	TN	2,000.000	1,140.830		
				30.000	147.410		
					1,288.240	\$4,422.30	\$38,647.20
0065	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		43,700.000	11,850.520		
				72.800	5,370.190		
					17,220.710	\$390,949.83	\$1,253,667.69
0070	413-1000	BITUM TACK COAT	GL	25,520.000	4,467.000		
				4.250	1,140.000		
					5,607.000	\$4,845.00	\$23,829.75
0073	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-135,571.220		
				1.000	-47,964.680		
					-183,535.900	\$-47,964.68	(\$183,535.90)
		(IN #1)					
0080	436-1000	ASPHALTIC CONCRETE CURB -	LF	12,600.000	3,916.000		
				10.000	2,282.000		
					6,198.000	\$22,820.00	\$61,980.00
		5 IN					
0105	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	3,440.000	1,690.000		
				20.000	262.500		
					1,952.500	\$5,250.00	\$39,050.00
0125	641-1200	GUARDRAIL, TP W	LF	13,400.000	1,435.000		
				17.250	2,456.000		
					3,891.000	\$42,366.00	\$67,119.75
0130	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	23.000	1.000		
				940.000	4.000		
					5.000	\$3,760.00	\$4,700.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2015

User: krender

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0025

Pay Period: 08/05/2015
to 09/04/2015

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0135	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	23.000 1880.000	1.000 4.000 5.000	\$7,520.00	\$9,400.00
0140	643-0010	FIELD FENCE WOVEN WIRE	LF	12,700.000 5.150	16,205.600 .000 16,205.600	\$0.00	\$83,458.84
Category Amount:						\$456,784.45	\$1,617,645.33
Category Number: 0030 PRE-MIXED SOIL CEMENT - ALT 2							
0185	301-4161	PRE-MIXED SOIL-CEM STAB BASE CRS, 8 IN, INCL SY		335,300.000 8.350	115,744.835 15,624.169 131,369.004	\$130,461.81	\$1,096,931.18
0190	301-5000	PORTLAND CEMENT	TN	8,200.000 133.650	2,383.270 377.710 2,760.980	\$50,480.94	\$369,004.98
0195	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	9,050.000 10.100	1,947.840 749.867 2,697.707	\$7,573.66	\$27,246.84
0205	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		63,000.000 69.800	16,689.210 4,858.660 21,547.870	\$339,134.47	\$1,504,041.33
Category Amount:						\$527,650.88	\$2,997,224.33
Category Number: 0040 DRAINAGE							
0220	207-0203	FOUND BKFILL MATL, TP II	CY	2,280.000 63.000	1,306.537 222.328 1,528.865	\$14,006.66	\$96,318.50
0225	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	4,800.000 38.000	1,427.388 50.667 1,478.055	\$1,925.35	\$56,166.09

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2015

User: krender

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0025

Pay Period: 08/05/2015
to 09/04/2015

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0235	500-3101	CLASS A CONCRETE	CY	3,509.000 446.500	2,258.809 435.087 2,693.896	\$194,266.35	\$1,202,824.56
0239	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	82.000 1100.000	15.444 6.420 21.864	\$7,062.00	\$24,050.40
0240	511-1000	BAR REINF STEEL	LB	467,357.000 0.900	310,891.994 34,568.158 345,460.152	\$31,111.34	\$310,914.14
0245	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,800.000 34.150	4,198.700 584.000 4,782.700	\$19,943.60	\$163,329.21
0250	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,900.000 41.350	952.200 128.000 1,080.200	\$5,292.80	\$44,666.27
0270	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	600.000 62.350	184.000 72.000 256.000	\$4,489.20	\$15,961.60
0280	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,000.000 33.000	684.000 218.000 902.000	\$7,194.00	\$29,766.00
0285	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	410.000 38.000	310.000 50.000 360.000	\$1,900.00	\$13,680.00
0305	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		96.000 450.000	30.000 8.000 38.000	\$3,600.00	\$17,100.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/08/2015

User: krender

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0025

Pay Period: 08/05/2015
to 09/04/2015

Project Number 422235-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			This Period		
Category Number: 0040 DRAINAGE							
0310	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		18.000	12.000		
				655.000	2.000		
					14.000	\$1,310.00	\$9,170.00
0320	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	57.000	28.000		
				530.000	1.000		
					29.000	\$530.00	\$15,370.00
0325	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	19.000	6.000		
				600.000	4.000		
					10.000	\$2,400.00	\$6,000.00
0345	573-2006	UNDDR PIPE INCL DRAINAGE AGGR, 6 IN	LF	500.000	1,512.200		
				16.000	.000		
					1,512.200	\$.00	\$24,195.20
0365	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,000.000	130.000		
				47.000	250.000		
					380.000	\$11,750.00	\$17,860.00
0375	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	2,180.000	345.111		
				45.000	70.333		
					415.444	\$3,164.99	\$18,694.98
0385	603-7000	PLASTIC FILTER FABRIC	SY	4,530.000	727.291		
				4.000	320.333		
					1,047.624	\$1,281.33	\$4,190.50
0420	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	36.000	59.850		
				175.000	.000		
					59.850	\$.00	\$10,473.75

Category Amount:

\$311,227.62

\$2,080,731.20

Rpt-ID: RCPEsprj

Georgia

Date: 09/08/2015

User: krender

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0025

Pay Period: 08/05/2015
to 09/04/2015

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0450	163-0232	TEMPORARY GRASSING	AC	135.000 350.000	167.571 .000 167.571	\$.00	\$58,649.85
0455	163-0240	MULCH	TN	3,120.000 190.000	930.436 85.120 1,015.556	\$16,172.80	\$192,955.64
0460	163-0300	CONSTRUCTION EXIT	EA	20.000 1200.000	16.000 .750 16.750	\$900.00	\$20,100.00
0485	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		313.000 375.000	32.500 6.750 39.250	\$2,531.25	\$14,718.75
0490	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		29,100.000 4.500	7,796.625 243.750 8,040.375	\$1,096.88	\$36,181.69
0505	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		130.000 150.000	22.500 1.500 24.000	\$225.00	\$3,600.00
0510	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		56,500.000 0.750	1,149.000 135.000 1,284.000	\$101.25	\$963.00
0515	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		24,650.000 0.750	6,021.000 370.000 6,391.000	\$277.50	\$4,793.25
0520	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		17,680.000 2.900	19,967.500 1,743.000 21,710.500	\$5,054.70	\$62,960.45

Rpt-ID: RCPEsprj

Georgia

Date: 09/08/2015

User: krender

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0025

Pay Period: 08/05/2015
to 09/04/2015

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0565	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	2.000 415.000	3.000 1.000 4.000	\$415.00	\$1,660.00
0570	167-1500	WATER QUALITY INSPECTIONS	MO	33.000 1400.000	23.000 1.000 24.000	\$1,400.00	\$33,600.00
0580	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	113,000.000 3.000	34,626.375 1,515.000 36,141.375	\$4,545.00	\$108,424.13
0585	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	49,300.000 4.000	26,317.775 2,193.000 28,510.775	\$8,772.00	\$114,043.10
0595	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	150.000 55.000	317.028 .000 317.028	\$0.00	\$17,436.54
0605	700-6910	PERMANENT GRASSING	AC	177.000 1300.000	25.163 4.024 29.187	\$5,231.20	\$37,943.10
0615	700-8000	FERTILIZER MIXED GRADE	TN	36.000 850.000	20.007 2.955 22.962	\$2,511.75	\$19,517.70
0635	716-2000	EROSION CONTROL MATS, SLOPES	SY	161,400.000 1.600	23,773.167 16,030.080 39,803.247	\$25,648.13	\$63,685.20

Category Amount:

\$74,882.46

\$791,232.40

Rpt-ID: RCPEsprj

Georgia

Date: 09/08/2015

User: krender

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0025

Pay Period: 08/05/2015
to 09/04/2015

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 SIGNING & MARKING							
0639	429-1000	RUMBLE STRIPS	EA	3.000 1000.000	3.000 3.000 6.000	\$3,000.00	\$6,000.00
Category Amount:						\$3,000.00	\$6,000.00
Category Number: 0070 BRIDGE NO.1 (LT)							
0785	500-3002	CLASS AA CONCRETE	CY	184.000 657.000	186.441 .000 186.441	\$0.00	\$122,491.74
0790	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 1 LT	LF	435.000 122.000	435.340 .000 435.340	\$0.00	\$53,111.48
0795	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1 LT	LF	631.000 155.000	631.298 .000 631.298	\$0.00	\$97,851.19
0815	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	640.000 59.000	641.707 .000 641.707	\$0.00	\$37,860.71
Category Amount:						\$0.00	\$311,315.12
Category Number: 0010 ROADWAY							
0850	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,300.000 79.100	337.750 274.900 612.650	\$21,744.59	\$48,460.62
0866	210-0100	GRADING COMPLETE - SA #1 Revision of Grading Complete (USE THIS ITEM FOR M & P	LS	.000 6925145.000	.535 .031 .566	\$214,679.50	\$3,919,632.07
Category Amount:						\$236,424.09	\$3,968,092.69
Project Total Amount:						\$1,609,969.50	\$12,769,072.96