

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2017

User: krender

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0046

Pay Period: 03/03/2017
to 04/05/2017

Contract Location:

US 27/SR 1 @CARNEGIE VILULAH RD TO CUTHBERT BYPAS

Time Allowed: 1233 Days

Elapsed Calender Days: 1265 Days

Percent Time: 102.60

District: 0

Area: 03

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 06/21/2013

Date Awarded: 06/26/2013

Date Contract Executed: 08/01/2013

Date Notice to Proceed: 08/12/2013

Date Work Began: 09/05/2013

Date Time Stopped: 01/27/2017

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/26/2016

ALBANY GA 31707-1221

Phone: (229)883-3232

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$33,172,719.32

Original Contract Amount \$30,928,624.90

Funds Available \$5,037,789.11

Percent Complete 84.99%

Counties:

Randolph

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
422235-	\$32,268,725.02	\$30,024,630.60	\$5,033,502.80	84.40%	\$50,631.79
431530-	\$903,994.30	\$903,994.30	\$4,286.31	99.53%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2017

User: krender

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0046

Pay Period: 03/03/2017
to 04/05/2017

Project Number: 422235- US 27/SR 1 - WIDENING & RCNS

Federal State Project Number: EDS00-0027-00(174)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$27,295,030.22	\$27,244,398.43	\$50,631.79
Total Earnings	\$27,295,030.22	\$27,244,398.43	\$50,631.79
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$27,295,030.22	\$27,244,398.43	\$50,631.79
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$59,808.00)	(\$59,808.00)	\$0.00
Total:	\$27,235,222.22	\$27,184,590.43	

Total Payable: **\$50,631.79**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2017

User: krender

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0046

Pay Period: 03/03/2017
to 04/05/2017

Project Number: 431530- SR 1/US 27 - WIDENING & RCNST

Federal State Project Number: BRN00-0027-03(018)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$899,708.00	\$899,708.00	\$0.00
Total Earnings	\$899,708.00	\$899,708.00	\$0.00
Stockpiled Materials	(\$0.01)	(\$0.01)	\$0.00
Gross Earnings	\$899,707.99	\$899,707.99	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$899,707.99	\$899,707.99	

Total Payable: **\$0.00**

Rpt-ID: RCPEsprj

Georgia

Date: 04/06/2017

User: krender

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0046

Pay Period: 03/03/2017
to 04/05/2017

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0060	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN BITUM MATL & H LIME		27,610.000 79.250	32,790.520 .000 32,790.520	\$0.00	\$2,598,648.71
0065	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GP TN L & H LIME		43,700.000 72.800	45,578.470 .000 45,578.470	\$0.00	\$3,318,112.62
0070	413-1000	BITUM TACK COAT	GL	25,520.000 4.250	31,919.000 .000 31,919.000	\$0.00	\$135,655.75
0085	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	480.000 40.000	601.870 .000 601.870	\$0.00	\$24,074.80
0094	444-1000	SAWED JOINTS IN EXIST PAVEMENTS - PCC	LF	60.000 5.000	140.000 .000 140.000	\$0.00	\$700.00
0125	641-1200	GUARDRAIL, TP W	LF	13,400.000 17.250	13,537.000 .000 13,537.000	\$0.00	\$233,513.25
0140	643-0010	FIELD FENCE WOVEN WIRE	LF	12,700.000 5.150	16,403.600 .000 16,403.600	\$0.00	\$84,478.54
0148	643-8001	GATE, GALVANIZED METAL- SINGLE 16 FT SA #1	EA	.000 650.000	20.000 .000 20.000	\$0.00	\$13,000.00
Category Amount:						\$0.00	\$6,408,183.67

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2017

User: krender

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0046

Pay Period: 03/03/2017
to 04/05/2017

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 PRE-MIXED SOIL CEMENT - ALT 2							
0195	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	9,050.000 10.100	10,940.868 .000 10,940.868	\$0.00	\$110,502.77
Category Amount:						\$0.00	\$110,502.77
Category Number: 0040 DRAINAGE							
0225	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	4,800.000 38.000	6,433.621 24.444 6,458.065	\$928.87	\$245,406.47
0235	500-3101	CLASS A CONCRETE	CY	3,509.000 446.500	3,536.074 .000 3,536.074	\$0.00	\$1,578,857.04
0245	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,800.000 34.150	7,110.700 .000 7,110.700	\$0.00	\$242,830.41
0275	550-1480	STORM DRAIN PIPE, 48 IN, H 1-10	LF	180.000 92.000	200.000 .000 200.000	\$0.00	\$18,400.00
0285	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	410.000 38.000	464.000 .000 464.000	\$0.00	\$17,632.00
0290	550-2300	SIDE DRAIN PIPE, 30 IN, H 1-10	LF	100.000 43.000	198.000 .000 198.000	\$0.00	\$8,514.00
0310	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 SLEA		18.000 655.000	22.000 .000 22.000	\$0.00	\$14,410.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2017

User: krender

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0046

Pay Period: 03/03/2017
to 04/05/2017

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0315	550-3630	SAFETY END SECTION 30 IN, SIDE DRAIN, 6:1 SL EA		4.000 1265.000	6.000 .000 6.000	\$0.00	\$7,590.00
0320	550-4218	FLARED END SECTION 18 IN, STORM DRAIN EA	EA	57.000 530.000	61.000 .000 61.000	\$0.00	\$32,330.00
0325	550-4224	FLARED END SECTION 24 IN, STORM DRAIN EA	EA	19.000 600.000	22.000 .000 22.000	\$0.00	\$13,200.00
0335	550-4236	FLARED END SECTION 36 IN, STORM DRAIN EA	EA	3.000 1050.000	5.000 .000 5.000	\$0.00	\$5,250.00
0345	573-2006	UNDDR PIPE INCL DRAINAGE AGGR, 6 IN LF	LF	500.000 16.000	1,996.200 .000 1,996.200	\$0.00	\$31,939.20
0420	668-2110	DROP INLET, GP 1, ADDL DEPTH LF	LF	36.000 175.000	94.150 .000 94.150	\$0.00	\$16,476.25
Category Amount:						\$928.87	\$2,232,835.37
Category Number: 0050 EROSION CONTROL							
0450	163-0232	TEMPORARY GRASSING AC	AC	135.000 350.000	247.588 .160 247.748	\$56.00	\$86,711.80
0485	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAI EA /SAND BAGS		313.000 375.000	126.000 .250 126.250	\$93.75	\$47,343.75

Rpt-ID: RCPEsprj

Georgia

Date: 04/06/2017

User: krender

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0046

Pay Period: 03/03/2017
to 04/05/2017

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0490	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		29,100.000	29,719.375		
				4.500	385.000		
					30,104.375	\$1,732.50	\$135,469.69
0520	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		17,680.000	54,140.750		
				2.900	.000		
					54,140.750	\$0.00	\$157,008.18
0565	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		2.000	4.000		
				415.000	.000		
					4.000	\$0.00	\$1,660.00
0570	167-1500	WATER QUALITY INSPECTIONS MO		33.000	42.000		
				1400.000	.000		
					42.000	\$0.00	\$58,800.00
0595	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN SY		150.000	317.028		
				55.000	.000		
					317.028	\$0.00	\$17,436.54
0615	700-8000	FERTILIZER MIXED GRADE TN		36.000	43.812		
				850.000	.000		
					43.812	\$0.00	\$37,240.20
Category Amount:						\$1,882.25	\$541,670.16
Category Number: 0060 SIGNING & MARKING							
0639	429-1000	RUMBLE STRIPS EA		3.000	10.000		
				1000.000	.000		
					10.000	\$0.00	\$10,000.00
0685	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP 2 EA		78.000	90.000		
				73.500	.000		
					90.000	\$0.00	\$6,615.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/06/2017

User: krender

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0046

Pay Period: 03/03/2017
to 04/05/2017

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 SIGNING & MARKING							
0710	653-3502	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, YELL GLF		1,770.000	3,960.750		
				0.200	.000		
					3,960.750	\$0.00	\$792.15
0715	653-4501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHIT GLM		18.000	18.377		
				1035.000	.000		
					18.377	\$0.00	\$19,020.20
0720	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	32,785.000	33,772.361		
				3.450	.000		
					33,772.361	\$0.00	\$116,514.65
0735	654-1003	RAISED PVMT MARKERS TP 3	EA	3,415.000	6,024.000		
				3.150	.000		
					6,024.000	\$0.00	\$18,975.60
0745	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, C LF E), TP PB		385.000	.000		
				5.800	360.000		
					360.000	\$2,088.00	\$2,088.00
0750	657-3085	PREFORMED PLASTIC SKIP PVMT MKG, 8 IN, CC GLF , TP PB		385.000	.000		
				4.500	406.000		
					406.000	\$1,827.00	\$1,827.00
0755	657-6085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, C LF OW), TP PB		385.000	.000		
				5.800	406.000		
					406.000	\$2,354.80	\$2,354.80
Category Amount:						\$6,269.80	\$178,187.40
Category Number: 0070 BRIDGE NO.1 (LT)							
0785	500-3002	CLASS AA CONCRETE	CY	184.000	186.441		
				657.000	.000		
					186.441	\$0.00	\$122,491.74

Rpt-ID: RCPEsprj

Georgia

Date: 04/06/2017

User: krender

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B34588-13-T00-0

Estimate Number: 0046

Pay Period: 03/03/2017
to 04/05/2017

Project Number 422235-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 BRIDGE NO.1 (LT)							
0790	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	435.000	435.340		
				122.000	.000		
		1 LT			435.340	\$0.00	\$53,111.48
0795	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	631.000	631.298		
				155.000	.000		
		1 LT			631.298	\$0.00	\$97,851.19
0815	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	640.000	641.707		
				59.000	.000		
					641.707	\$0.00	\$37,860.71
Category Amount:						\$0.00	\$311,315.12
Category Number: 0010 ROADWAY							
0850	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,300.000	2,357.820		
				79.100	.000		
					2,357.820	\$0.00	\$186,503.56
0860	668-8013	SAFETY GRATE, TP 3	SF	49.000	75.545		
				45.000	.000		
					75.545	\$0.00	\$3,399.53
0866	210-0100	GRADING COMPLETE -	LS	.000	.988		
				6925145.000	.006		
					.994	\$41,550.87	\$6,883,594.13
		SA #1					
		Revision of Grading Complete (USE THIS ITEM FOR M & P					
Category Amount:						\$41,550.87	\$7,073,497.22
Project Total Amount:						\$50,631.79	\$27,295,030.22

Date: 04/06/2017

Page 10 of 10

Pay Period: 03/03/2017
to 04/05/2017

		Item Description 1		Auth Qty	Prev Qty		
LIN	Item Code	Item Description 2		Unit Price	Qty This Period	Amount This Period	Cumulative Amount
		Supplemental Description 1	Units		Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 BRIDGE 1, RIGHT					
0030	500-3002	CLASS AA CONCRETE	CY	183.000	183.023		
				657.000	.000		
					183.023	\$.00	\$120,246.11
Category Amount:						\$0.00	\$120,246.11
Project Total Amount:						\$0.00	\$899,708.00