

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2015

User: vepps

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B34617-13-000-0

Estimate Number: 0017

Pay Period: 08/06/2015
to 11/30/2015

Contract Location:
SR 400 TOLL PLAZA

Time Allowed: 602 **Days**
Elapsed Calender Days: 578 **Days**
Percent Time: 96.01

District: 7 **Area:** 01

Contractor:
SOUTHEASTERN SITE DEVELOPMENT, INC.
14 EAST GORDON RD.

Date Let: 07/19/2013
Date Awarded: 08/02/2013
Date Contract Executed: 09/05/2013
Date Notice to Proceed: 09/06/2013
Date Work Began: 10/18/2013
Date Time Stopped: 04/06/2015
Date Accepted: 00/00/0000
Adjusted Completion Date: 04/30/2015

NEWNAN GA 30263-2214
Phone: (678)423-7770

Escrow Agent:
Surety Co: UNITED STATES SURETY COMPANY (MD)

Current Contract Amount \$4,091,369.00
Original Contract Amount \$3,509,348.64
Funds Available \$292,926.53
Percent Complete 92.84%

Counties:
Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011838	\$4,091,369.00	\$3,509,348.64	\$292,926.53	92.84%	\$40,257.20

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2015

User: vepps

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B34617-13-000-0

Estimate Number: 0017

Pay Period: 08/06/2015
to 11/30/2015

Project Number: 0011838 SR 400 TOLL PLAZA - DEMOLITION

Federal State Project Number: 0011838

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$3,798,442.47	\$3,758,185.27	\$40,257.20
Total Earnings	\$3,798,442.47	\$3,758,185.27	\$40,257.20
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,798,442.47	\$3,758,185.27	\$40,257.20
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,798,442.47	\$3,758,185.27	
		Total Payable:	\$40,257.20

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2015

User: vepps

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B34617-13-000-0

Estimate Number: 0017

Pay Period: 08/06/2015
to 11/30/2015

Project Number 0011838

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1030	400-3205	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL BI TN		2,240.000 107.190	2,302.400 .000 2,302.400	\$.00	\$246,794.26
1035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		10,490.000 84.380	12,934.020 .000 12,934.020	\$.00	\$1,091,372.61
1040	413-1000	BITUM TACK COAT	GL	4,650.000 3.770	11,914.000 .000 11,914.000	\$.00	\$44,915.78
1050	444-1000	SAWED JOINTS IN EXIST PAVEMENTS - PCC	LF	1,560.000 2.830	2,384.000 .000 2,384.000	\$.00	\$6,746.72
1090	610-6515	REM HIGHWAY SIGN, STD	EA	28.000 743.740	31.000 .000 31.000	\$.00	\$23,055.94
1175	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	4,390.000 26.640	4,125.250 211.750 4,337.000	\$5,641.02	\$115,537.68
1180	621-6012	CONCRETE SIDE BARRIER, TP 7-RS	LF	476.000 538.130	479.000 .000 479.000	\$.00	\$257,764.27
1185	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF EA		6.000 11322.150	10.000 .000 10.000	\$.00	\$113,221.50
1190	633-9000	MODIFY HIGHWAY SIGN, OVERHEAD	EA	16.000 1224.290	17.000 .000 17.000	\$.00	\$20,812.93

Estimate Summary By Project

Pay Period: 08/06/2015
to 11/30/2015

Project Number 0011838

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
1195	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		65.000	87.000		
				9.190	.000		
					87.000	\$.00	\$799.53
1210	636-2080	GALV STEEL POSTS, TP 8	LF	110.000	136.000		
				18.340	.000		
					136.000	\$.00	\$2,494.24
1245	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LF		5,650.000	10,208.000		
				0.450	.000		
					10,208.000	\$.00	\$4,593.60
1250	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE LF		6,100.000	6,252.000		
				0.450	.000		
					6,252.000	\$.00	\$2,813.40
1260	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WH GLF		11,300.000	13,088.000		
				0.370	.000		
					13,088.000	\$.00	\$4,842.56
1265	654-1003	RAISED PVMT MARKERS TP 3	EA	152.000	302.000		
				8.080	.000		
					302.000	\$.00	\$2,440.16
1270	656-3600	REMOVE EXIST TRAF STRIPE, ALL KINDS & TYP SY		150.000	1,845.000		
				8.080	.000		
					1,845.000	\$.00	\$14,907.60
Category Amount:						\$5,641.02	\$1,953,112.78
Category Number:		0020 TEMPORARY EROSION CONTROL					
2000	163-0232	TEMPORARY GRASSING	AC	4.000	5.875		
				269.060	.000		
					5.875	\$.00	\$1,580.73
Category Amount:						\$0.00	\$1,580.73

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2015

User: vepps

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B34617-13-000-0

Estimate Number: 0017

Pay Period: 08/06/2015
to 11/30/2015

Project Number 0011838

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
3001	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	.000 31190.400	.000 1.000 1.000	\$31,190.40	\$31,190.40
		Added by SA #3 (Reduced Price)					
		Added by SA #3					
4005	797-0100	BUILDING DEMOLITION	LS	1.000 227519.250	.990 .010 1.000	\$2,275.19	\$227,519.25
4010	797-1100	BUILDING RENOVATIONS	LS	1.000 115059.110	.990 .010 1.000	\$1,150.59	\$115,059.11
Category Amount:						\$34,616.18	\$373,768.76
Project Total Amount:						\$40,257.20	\$3,798,442.47