

Rpt-ID: RCPESPRJ

Georgia

Date: 01/10/2018

User: 01060645

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0036

Pay Period: 12/13/2017
to 12/31/2017

Contract Location:

I-285/SR 407 AT SR 155 (FLAT SHOALS RD)

Time Allowed:

1544 Days

Elapsed Calender Days:

1125 Days

Percent Time:

72.86

District: 7

Area: 01

Contractor:

PITTMAN CONSTRUCTION COMPANY
P. O. BOX 155

Date Let:

10/17/2014

Date Awarded:

10/31/2014

Date Contract Executed:

12/03/2014

Date Notice to Proceed:

12/03/2014

CONYERS

GA 30012-0155

Date Work Began:

01/19/2015

Phone: (770)922-8660

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

02/23/2019

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$43,517,963.51

Original Contract Amount \$34,769,800.18

Funds Available \$8,828,397.22

Percent Complete 78.12%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
713290-	\$43,517,963.51	\$34,769,800.18	\$8,828,397.22	79.71%	\$650,877.97

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/10/2018

User: 01060645

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0036

Pay Period: 12/13/2017
to 12/31/2017

Project Number: 713290- I-285/SR 407 - INTERCHANGE & BRIDGE CONSTR

Federal State Project Number: IMNH0-0285-01(354)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$33,994,923.45	\$33,344,045.48	\$650,877.97
Total Earnings	\$33,994,923.45	\$33,344,045.48	\$650,877.97
Stockpiled Materials	\$694,642.84	\$694,642.84	\$0.00
Gross Earnings	\$34,689,566.29	\$34,038,688.32	\$650,877.97
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$34,689,566.29	\$34,038,688.32	

Total Payable: \$650,877.97

Rpt-ID: RCPESPRJ

Georgia

Date: 01/10/2018

User: 01060645

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0036

Pay Period: 12/13/2017
to 12/31/2017

Project Number 713290-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	46,515.000 21.250	51,423.056 3,942.260 55,365.316	\$83,773.03	\$1,176,512.97
0045	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		9,599.000 70.550	7,271.720 94.090 7,365.810	\$6,638.05	\$519,657.90
0050	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		6,496.000 69.560	5,161.120 1,353.880 6,515.000	\$94,175.89	\$453,183.40
0055	413-1000	BITUM TACK COAT	GL	3,172.000 3.000	10,494.000 590.000 11,084.000	\$1,770.00	\$33,252.00
0080	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	2,388.000 28.370	2,627.201 129.469 2,756.670	\$3,673.04	\$78,206.73
Category Amount:						\$190,030.01	\$2,260,813.00
Category Number: 0090 DRAINAGE							
0155	668-1100	CATCH BASIN, GP 1	EA	28.000 2073.000	26.750 .250 27.000	\$518.25	\$55,971.00
0160	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	1.000 265.000	.000 .000 .000	\$0.00	\$0.00
0165	668-2100	DROP INLET, GP 1	EA	75.000 2183.000	71.750 1.000 72.750	\$2,183.00	\$158,813.25

Rpt-ID: RCPESPRJ

Georgia

Date: 01/10/2018

User: 01060645

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0036

Pay Period: 12/13/2017
to 12/31/2017

Project Number 713290-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 DRAINAGE							
0170	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	78.000	49.040		
				185.000	15.160		
					64.200	\$2,804.60	\$11,877.00
Category Amount:						\$5,505.85	\$226,661.25
Category Number: 0040 EROSION CONTROL							
0525	716-2000	EROSION CONTROL MATS, SLOPES	SY	90,776.000	37,132.008		
				0.950	2,463.378		
					39,595.386	\$2,340.21	\$37,615.62
Category Amount:						\$2,340.21	\$37,615.62
Category Number: 0030 ROADWAY							
0805	210-0100	GRADING COMPLETE -	LS	1.000	.780		
				4816263.000	.050		
					.830	\$240,813.15	\$3,997,498.29
		IMNH0-0285-01(354)					
0920	670-2005	BLOW-OFF ASSEMBLY, COMPLETE	EA	4.000	.000		
				1500.000	1.000		
					1.000	\$1,500.00	\$1,500.00
Category Amount:						\$242,313.15	\$3,998,998.29
Category Number: 0010 DRILLED CAISSON - ALT 1							
1005	500-3002	CLASS AA CONCRETE	CY	328.000	155.700		
				1073.940	42.482		
					198.182	\$45,623.12	\$212,835.58
Category Amount:						\$45,623.12	\$212,835.58
Category Number: 0050 WALLS							
1185	621-4020	CONCRETE SIDE BARRIER, TYPE 2	LF	3,462.000	2,459.740		
				203.500	40.800		
					2,500.540	\$8,302.80	\$508,859.89

Rpt-ID: RCPESPRJ

Georgia

Date: 01/10/2018

User: 01060645

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0036

Pay Period: 12/13/2017
to 12/31/2017

Project Number 713290-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 WALLS							
1190	621-4060	CONCRETE SIDE BARRIER, TYPE 6	LF	1,950.000 218.850	1,829.395 6.000 1,835.395	\$1,313.10	\$401,676.20
1240	621-3022	CONCRETE BARRIER, TYPE 22	LF	335.000 237.650	288.000 89.000 377.000	\$21,150.85	\$89,594.05
1355	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 7	SF	385.000 49.700	278.490 1,500.000 1,778.490	\$74,550.00	\$88,390.95
1360	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 7	SF	5,603.000 49.700	2,229.400 1,285.800 3,515.200	\$63,904.26	\$174,705.44
Category Amount:						\$169,221.01	\$1,263,226.53
Category Number: 0030 ROADWAY							
1730	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		2,000.000 65.000	2,192.420 39.000 2,231.420	\$2,535.00	\$145,042.30
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (IN #1)	*\$*	.000 1.000	74,711.400 -16,565.380 58,146.020	\$-16,565.38	\$58,146.02
9997	004-0049	EXTRA WORK - Vibration Monitoring	MO	.000 9875.000	2.000 1.000 3.000	\$9,875.00	\$29,625.00
Category Amount:						\$-4,155.38	\$232,813.32
Project Total Amount:						\$650,877.97	\$33,994,923.45