

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2018

User: davholla

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0039

Pay Period: 03/08/2018
to 04/05/2018

Contract Location:

I-285/SR 407 AT SR 155 (FLAT SHOALS RD)

Time Allowed:

1544 Days

Elapsed Calender Days:

1220 Days

Percent Time:

79.02

District: 7

Area: 01

Contractor:

PITTMAN CONSTRUCTION COMPANY
P. O. BOX 155

Date Let:

10/17/2014

Date Awarded:

10/31/2014

Date Contract Executed:

12/03/2014

Date Notice to Proceed:

12/03/2014

CONYERS

GA 30012-0155

Date Work Began:

01/19/2015

Phone: (770)922-8660

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

02/23/2019

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$43,826,154.30

Original Contract Amount \$34,769,800.18

Funds Available \$3,607,971.20

Percent Complete 91.77%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
713290-	\$43,826,154.30	\$34,769,800.18	\$3,607,971.20	91.77%	\$2,764,176.29

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2018

User: davholla

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0039

Pay Period: 03/08/2018
to 04/05/2018

Project Number: 713290- I-285/SR 407 - INTERCHANGE & BRIDGE CONSTR

Federal State Project Number: IMNH0-0285-01(354)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$40,218,183.11	\$37,454,006.82	\$2,764,176.29
Total Earnings	\$40,218,183.11	\$37,454,006.82	\$2,764,176.29
Stockpiled Materials	(\$0.01)	(\$0.01)	\$0.00
Gross Earnings	\$40,218,183.10	\$37,454,006.81	\$2,764,176.29
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$40,218,183.10	\$37,454,006.81	

Total Payable: **\$2,764,176.29**

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2018

User: davholla

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0039

Pay Period: 03/08/2018
to 04/05/2018

Project Number 713290-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0007	150-1000	TRAFFIC CONTROL -	LS	.000	.000		
				47610.000	1.000		
		Ramp B Revision - 11/15/17			1.000	\$47,610.00	\$47,610.00
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	46,515.000	55,839.772		
				21.250	-2,274.319		
					53,565.453	\$-48,329.28	\$1,138,265.88
0040	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,513.000	535.860		
				85.150	355.571		
					891.431	\$30,276.87	\$75,905.35
0055	413-1000	BITUM TACK COAT	GL	3,172.000	12,123.000		
				3.000	240.000		
					12,363.000	\$720.00	\$37,089.00
0085	441-0740	CONCRETE MEDIAN, 4 IN	SY	3,389.000	3,766.893		
				24.280	-2,171.001		
					1,595.892	\$-52,711.90	\$38,748.26
0094	441-0748	CONCRETE MEDIAN, 6 IN	SY	.000	.000		
				74.270	138.653		
		Concrete Median 6 IN			138.653	\$10,297.76	\$10,297.76
0096	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	.000	.000		
				85.670	427.408		
		Concrete Median 7 1/2 IN			427.408	\$36,616.04	\$36,616.04
0151	210-0100	GRADING COMPLETE -	LS	.000	.000		
				186905.090	1.000		
		Ramp B Revision - 11/15/17			1.000	\$186,905.09	\$186,905.09

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2018

User: davholla

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0039

Pay Period: 03/08/2018
to 04/05/2018

Project Number 713290-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0152	210-0100	GRADING COMPLETE -	LS	.000 2440.000	.000 1.000 1.000	\$2,440.00	\$2,440.00
		Reconstruct New Manhole-Estimate					
Category Amount:						\$213,824.58	\$1,573,877.38
Category Number: 0090 DRAINAGE							
0165	668-2100	DROP INLET, GP 1	EA	75.000 2183.000	72.750 10.000 82.750	\$21,830.00	\$180,643.25
0170	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	78.000 185.000	64.200 4.750 68.950	\$878.75	\$12,755.75
0175	668-4300	STORM SEWER MANHOLE, TP 1	EA	10.000 1521.000	10.000 5.000 15.000	\$7,605.00	\$22,815.00
Category Amount:						\$30,313.75	\$216,214.00
Category Number: 0030 ROADWAY							
0290	639-2002	STEEL WIRE STRAND CABLE, 3/8 IN	LF	896.000 3.900	.000 .000 .000	\$0.00	\$0.00
Category Amount:						\$0.00	\$0.00
Category Number: 0040 EROSION CONTROL							
0465	163-0240	MULCH	TN	770.000 100.000	378.646 11.114 389.760	\$1,111.40	\$38,976.00
0495	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		14,500.000 0.500	25,735.000 263.000 25,998.000	\$131.50	\$12,999.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2018

User: davholla

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0039

Pay Period: 03/08/2018
to 04/05/2018

Project Number 713290-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL							
0510	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	119.000 40.000	271.000 4.000 275.000	\$160.00	\$11,000.00
0525	716-2000	EROSION CONTROL MATS, SLOPES	SY	90,776.000 0.950	39,595.386 3,225.975 42,821.361	\$3,064.68	\$40,680.29
0545	700-6910	PERMANENT GRASSING	AC	53.000 440.000	15.677 3,225.975 3,241.652	\$1,419,429.00	\$1,426,326.88
0745	167-1500	WATER QUALITY INSPECTIONS	MO	32.000 575.000	34.000 1.000 35.000	\$575.00	\$20,125.00
Category Amount:						\$1,424,471.58	\$1,550,107.17
Category Number: 0030 ROADWAY							
0761	670-8050	DBL STRAP SADDLE -	EA	.000 118.000	.000 5.000 5.000	\$590.00	\$590.00
		SA #4 DBL STRAP SADDLE-6 IN X 1 IN SA #4					
0785	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	482.000 174.700	235.083 4.496 239.579	\$785.45	\$41,854.45
0800	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	14,850.000 20.850	18,926.500 240.000 19,166.500	\$5,004.00	\$399,621.53
0920	670-2005	BLOW-OFF ASSEMBLY, COMPLETE	EA	4.000 1500.000	.000 4.000 4.000	\$6,000.00	\$6,000.00
Category Amount:						\$12,379.45	\$448,065.98

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2018

User: davholla

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0039

Pay Period: 03/08/2018
to 04/05/2018

Project Number 713290-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 BRIDGES							
0960	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		5,900.000	3,032.410		
				281.770	1,434.850		
					4,467.260	\$404,297.68	\$1,258,739.85
		1					
0995	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	1.000	.900		
				425542.770	.100		
					1.000	\$42,554.28	\$425,542.77
		37+23.58					
Category Amount:						\$446,851.96	\$1,684,282.62
Category Number: 0050 WALLS							
1001	004-0022	EXTRA WORK -	LS	.000	.750		
				366949.440	.060		
					.810	\$22,016.97	\$297,229.05
		SOUND WALL EXTRA WORK SA #1					
		SA #1					
1002	150-1000	TRAFFIC CONTROL -	LS	.000	.750		
				52650.000	.250		
					1.000	\$13,162.50	\$52,650.00
		SA #1					
		SA #1					
1003	210-0100	GRADING COMPLETE -	LS	.000	.750		
				65350.000	.250		
					1.000	\$16,337.50	\$65,350.00
		SA #1					
		SA #1					
Category Amount:						\$51,516.97	\$415,229.05
Category Number: 0060 BRIDGES							
1060	500-2100	CONCRETE BARRIER	LF	398.000	159.400		
				180.020	236.000		
					395.400	\$42,484.72	\$71,179.91
Category Amount:						\$42,484.72	\$71,179.91
Category Number: 0030 ROADWAY							
1100	681-3600	LIGHTING STD, SPCL DESIGN	EA	92.000	69.000		
				3395.000	10.000		
					79.000	\$33,950.00	\$268,205.00
Category Amount:						\$33,950.00	\$268,205.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2018

User: davholla

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0039

Pay Period: 03/08/2018

to 04/05/2018

Project Number 713290-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 WALLS							
1185	621-4020	CONCRETE SIDE BARRIER, TYPE 2	LF	3,462.000 203.500	2,563.940 154.710 2,718.650	\$31,483.49	\$553,245.28
1190	621-4060	CONCRETE SIDE BARRIER, TYPE 6	LF	1,950.000 218.850	1,835.395 10.530 1,845.925	\$2,304.49	\$403,980.69
1195	621-4061	CONCRETE SIDE BARRIER, TYPE 6A	LF	589.000 313.300	615.700 29.150 644.850	\$9,132.70	\$202,031.51
1230	621-4021	CONCRETE SIDE BARRIER, TYPE 2A	LF	165.000 324.000	859.900 87.150 947.050	\$28,236.60	\$306,844.20
1235	621-4022	CONCRETE SIDE BARRIER, TYPE 2B	LF	93.000 478.750	114.100 .000 114.100	\$0.00	\$54,625.38
1240	621-3022	CONCRETE BARRIER, TYPE 22	LF	335.000 237.650	486.200 51.900 538.100	\$12,334.04	\$127,879.47
1250	621-3125	CONCRETE BARRIER, TP 25S, MODIFIED	LF	347.000 386.850	128.410 -17.410 111.000	\$-6,735.06	\$42,940.35
Category Amount:						\$76,756.26	\$1,691,546.88
Category Number: 0030 ROADWAY							
1505	439-0020	PLAIN PC CONC PVMT, CL 3 CONC, 9 INCH THK SY		34,940.000 67.200	27,760.145 117.195 27,877.340	\$7,875.50	\$1,873,357.25

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2018

User: davholla

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0039

Pay Period: 03/08/2018
to 04/05/2018

Project Number 713290-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
1525	446-2118	HIGH STRENGTH PVMT REINF FABRIC, 18 IN WI LF		9,935.000 5.950	.000 5,391.000 5,391.000	\$32,076.45	\$32,076.45
1550	500-3200	CLASS B CONCRETE	CY	52.000 349.470	9.000 -9.000 .000	\$-3,145.23	\$0.00
Category Amount:						\$36,806.72	\$1,905,433.70
Category Number: 0050 WALLS							
1560	621-4085	CONCRETE SIDE BARRIER, TYPE 7W	LF	1,447.000 44.300	1,443.750 -142.750 1,301.000	\$-6,323.83	\$57,634.30
Category Amount:						\$-6,323.83	\$57,634.30
Category Number: 0030 ROADWAY							
1730	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		2,000.000 65.000	2,295.920 85.000 2,380.920	\$5,525.00	\$154,759.80
Category Amount:						\$5,525.00	\$154,759.80
Category Number: 0050 WALLS							
1865	617-0510	PERMANENTLY ANCHORED WALL, NO - 1F	LS	1.000 1128105.000	.960 .040 1.000	\$45,124.20	\$1,128,105.00
1980	621-3021	CONCRETE BARRIER, TYPE 21	LF	150.000 110.000	360.000 57.000 417.000	\$6,270.00	\$45,870.00
1990	621-4082	CONCRETE SIDE BARRIER, TYPE 7T	LF	80.000 225.000	75.000 -15.000 60.000	\$-3,375.00	\$13,500.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2018

User: davholla

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0039

Pay Period: 03/08/2018

to 04/05/2018

Project Number 713290-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 WALLS							
2002	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	.000	762.600		
				323.070	-.100		
		WALL NO 4B			762.500	\$-32.31	\$246,340.88
		SA #2					
Category Amount:						\$47,986.89	\$1,433,815.88
Category Number: 0090 DRAINAGE							
2004	668-5000	JUNCTION BOX	EA	.000	12.750		
				1625.800	1.000		
		SA #2			13.750	\$1,625.80	\$22,354.75
		SA #2					
Category Amount:						\$1,625.80	\$22,354.75
Category Number: 0030 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	37,888.140		
				1.000	-3,820.970		
		(IN #1)			34,067.170	\$-3,820.97	\$34,067.17
Category Amount:						\$-3,820.97	\$34,067.17
Category Number: 0070 SIGNALS							
9050	004-0012	EXTRA WORK -	EA	.000	.000		
				655.000	4.000		
		SA #3 FILL ECB W/FLOWABLE SILL			4.000	\$2,620.00	\$2,620.00
		SA #3					
9140	150-1000	TRAFFIC CONTROL -	LS	.000	.750		
				44402.100	.250		
		SA #3			1.000	\$11,100.53	\$44,402.10
		SA #3					
9150	210-0100	GRADING COMPLETE -	LS	.000	.750		
				50800.000	.250		
		SA #3			1.000	\$12,700.00	\$50,800.00
		SA #3					
Category Amount:						\$26,420.53	\$97,822.10

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2018

User: davholla

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0039

Pay Period: 03/08/2018
to 04/05/2018

Project Number 713290-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
9191	004-0012	EXTRA WORK -	EA	.000 253.700	2.000 3.000 5.000	\$761.10	\$1,268.50
		Extra Work 1 1/2" Saddles					
9192	004-0012	EXTRA WORK -	EA	.000 294.650	.000 5.000 5.000	\$1,473.25	\$1,473.25
		Extra Work 2" Saddles					
9194	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000 3080.000	.000 1.000 1.000	\$3,080.00	\$3,080.00
		Reconstruct New Manhole-Estimate					
9930	004-0022	EXTRA WORK -	LS	.000 190316.700	.250 .750 1.000	\$142,737.53	\$190,316.70
		ADDITIONAL WASTE PIT SA16					
		WATER LINE UNDER I-285					
9935	670-4450	CONCRETE VAULT -	EA	.000 7500.000	.000 1.000 1.000	\$7,500.00	\$7,500.00
		CONCRETE VAULT SA16					
		WATERLINE UNDER I-285					
9985	004-0008	EXTRA WORK -	CY	.000 250.000	45.000 9.000 54.000	\$2,250.00	\$13,500.00
		FLOWABLE FILL SA 16					
		WATERLINE UNDER I-285					
9990	004-0018	EXTRA WORK -	LF	.000 775.000	445.000 157.000 602.000	\$121,675.00	\$466,550.00
		WATER MAIN 30 IN SA 16					
		WATERLINE UNDER I-285					
9995	004-0022	EXTRA WORK -	LS	.000 42900.000	.600 .400 1.000	\$17,160.00	\$42,900.00
		Move Field Engineers Office TP3					
9996	004-0049	EXTRA WORK -	MO	.000 3510.000	1.000 2.000 3.000	\$7,020.00	\$10,530.00
		Monthly Trailer Cost					

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2018

User: davholla

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B34834-14-000-1

Estimate Number: 0039

Pay Period: 03/08/2018
to 04/05/2018

Project Number 713290-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0030 ROADWAY					
9997	004-0049	EXTRA WORK -	MO	.000	4.000		
				9875.000	2.000		
					6.000	\$19,750.00	\$59,250.00
		Vibration Monitoring					
Category Amount:						\$323,406.88	\$796,368.45
Project Total Amount:						\$2,764,176.29	\$40,218,183.11