

Rpt-ID: RCPESPRJ

Georgia

Date: 02/11/2016

User: vepps

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B34900-15-000-0

Estimate Number: 0003

Pay Period: 01/01/2016
to 01/31/2016

Contract Location:

I-20/SR 402 IN COBB, DOUGLAS AND FULTON

Time Allowed: 506 Days

Elapsed Calender Days: 263 Days

Percent Time: 51.98

District: 7

Area: 03

Contractor:

BROOKS-BERRY-HAYNIE & ASSOC., INC.
600 DISCOVERY PLACE

Date Let: 03/20/2015

Date Awarded: 04/03/2015

Date Contract Executed: 05/08/2015

Date Notice to Proceed: 05/14/2015

MABLETON GA 30126-4680

Date Work Began: 11/03/2015

Phone: (770)874-1162

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 09/30/2016

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$6,386,819.02

Original Contract Amount \$6,386,819.02

Funds Available \$5,111,839.77

Percent Complete 19.96%

Counties:

Cobb Douglas Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013226	\$6,386,819.02	\$6,386,819.02	\$5,111,839.77	19.96%	\$944,217.35

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/11/2016

User: vepps

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B34900-15-000-0

Estimate Number: 0003

Pay Period: 01/01/2016
to 01/31/2016

Project Number: 0013226 I-20/SR 402 - INSTALLATION OF ITS NAVIGATION S

Federal State Project Number: 0013226

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$1,274,979.25	\$330,761.90	\$944,217.35
Total Earnings	\$1,274,979.25	\$330,761.90	\$944,217.35
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,274,979.25	\$330,761.90	\$944,217.35
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,274,979.25	\$330,761.90	

Total Payable: **\$944,217.35**

Rpt-ID: RCPEsprj

Georgia

Date: 02/11/2016

User: vepps

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B34900-15-000-0

Estimate Number: 0003

Pay Period: 01/01/2016
to 01/31/2016

Project Number 0013226

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 220000.000	.250 .052 .302	\$11,440.00	\$66,440.00
		0013226					
0010	163-0240	MULCH	TN	24.000 268.000	.375 .984 1.359	\$263.71	\$364.21
0030	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	6.000 265.000	.000 1.000 1.000	\$265.00	\$265.00
0035	167-1500	WATER QUALITY INSPECTIONS	MO	12.000 560.000	.000 3.000 3.000	\$1,680.00	\$1,680.00
0180	647-2141	PULL BOX, PB-4S	EA	192.000 730.000	7.000 17.000 24.000	\$12,410.00	\$17,520.00
0185	647-2170	PULL BOX, PB-7	EA	52.000 1065.000	.000 2.000 2.000	\$2,130.00	\$2,130.00
0210	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	160,445.000 15.670	15,111.000 43,092.000 58,203.000	\$675,251.64	\$912,041.01
0215	682-6236	CONDUIT, NONMETL, TP 2 - POWER SERVICE, 2 LF		6,000.000 15.000	1,298.000 15,803.000 17,101.000	\$237,045.00	\$256,515.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/11/2016

User: vepps

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B34900-15-000-0

Estimate Number: 0003

Pay Period: 01/01/2016
to 01/31/2016

Project Number 0013226

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0230	682-9950	DIRECTIONAL BORE -	LF	34,785.000	2,999.000		
				0.400	9,330.000		
					12,329.000	\$3,732.00	\$4,931.60
		3 IN					
Category Amount:						\$944,217.35	\$1,261,886.82
Project Total Amount:						\$944,217.35	\$1,274,979.25