

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B34900-15-000-0

Estimate Number: 0014

Pay Period: 01/01/2017
to 02/28/2017

Contract Location:

I-20/SR 402 IN COBB, DOUGLAS AND FULTON

Time Allowed: 1006 Days

Elapsed Calender Days: 657 Days

Percent Time: 65.31

District: 7

Area: 03

Contractor:

BROOKS-BERRY-HAYNIE & ASSOC., INC.
600 DISCOVERY PLACE

Date Let: 03/20/2015

Date Awarded: 04/03/2015

Date Contract Executed: 05/08/2015

Date Notice to Proceed: 05/14/2015

Date Work Began: 11/03/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 02/12/2018

MABLETON

GA 30126-4680

Phone: (770)874-1162

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$8,055,795.13

Original Contract Amount \$6,386,819.02

Funds Available \$3,973,308.31

Percent Complete 50.68%

Counties:

Cobb Douglas Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013226	\$8,055,795.13	\$6,386,819.02	\$3,973,308.31	50.68%	\$204,780.58

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 2 of 3

Estimate Summary By Project

Contract ID: B34900-15-000-0

Estimate Number: 0014

Pay Period: 01/01/2017
to 02/28/2017

Project Number: 0013226 I-20/SR 402 - INSTALLATION OF ITS NAVIGATION S

Federal State Project Number: 0013226

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$4,082,486.82	\$3,877,706.24	\$204,780.58
Total Earnings	\$4,082,486.82	\$3,877,706.24	\$204,780.58
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,082,486.82	\$3,877,706.24	\$204,780.58
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,082,486.82	\$3,877,706.24	

Total Payable: **\$204,780.58**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B34900-15-000-0

Estimate Number: 0014

Pay Period: 01/01/2017
to 02/28/2017

Project Number 0013226

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0135	639-4004	STRAIN POLE, TP IV	EA	43.000 8030.000	.000 5.000 5.000	\$40,150.00	\$40,150.00
0180	647-2141	PULL BOX, PB-4S	EA	192.000 730.000	102.000 5.000 107.000	\$3,650.00	\$78,110.00
0205	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	600.000 11.670	.000 99.000 99.000	\$1,155.33	\$1,155.33
0216	682-6236	CONDUIT, NONMETL, TP 2 - POWER SERVICE, 2 LF		.000 22.750	50,962.000 31.000 50,993.000	\$705.25	\$1,160,090.75
0280	937-6000	SA #1 SA #1 MICROWAVE RADAR DETECTION ASSEMBLY	EA	44.000 7490.000	.000 13.000 13.000	\$97,370.00	\$97,370.00
0300	939-4040	TYPE D CABINET	EA	56.000 4750.000	.000 13.000 13.000	\$61,750.00	\$61,750.00
Category Amount:						\$204,780.58	\$1,438,626.08
Project Total Amount:						\$204,780.58	\$4,082,486.82