

Rpt-ID: RCPESPRJ

Georgia

Date: 09/14/2017

User: dcoleman

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B34931-15-T00-0

Estimate Number: 0020

Pay Period: 08/01/2017
to 08/31/2017

Contract Location:

SOUTH GEORGIA TECH PARKWAY BEGINNING AT US 19/SR

Time Allowed: 1388 Days

Elapsed Calender Days: 750 Days

Percent Time: 54.03

District: 0

Area: 08

Contractor:

REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let: 06/19/2015

Date Awarded: 06/19/2015

Date Contract Executed: 08/11/2015

Date Notice to Proceed: 08/13/2015

Date Work Began: 10/27/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2019

MACON GA 31210-1155

Phone: (478)474-9092

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$9,061,480.31

Original Contract Amount \$8,496,315.31

Funds Available \$2,326,953.26

Percent Complete 74.32%

Counties:

Sumter

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011438	\$9,061,480.30	\$8,496,315.30	\$2,326,953.25	74.32%	\$560,138.35

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/14/2017

User: dcoleman

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B34931-15-T00-0

Estimate Number: 0020

Pay Period: 08/01/2017
to 08/31/2017

Project Number: 0011438 SOUTH GEORGIA TECH PKWY - RESURFACING &

Federal State Project Number: 0011438

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$6,734,527.05	\$6,174,388.70	\$560,138.35
Total Earnings	\$6,734,527.05	\$6,174,388.70	\$560,138.35
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,734,527.05	\$6,174,388.70	\$560,138.35
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,734,527.05	\$6,174,388.70	

Total Payable: **\$560,138.35**

Rpt-ID: RCPEsprj

Georgia

Date: 09/14/2017

User: dcoleman

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B34931-15-T00-0

Estimate Number: 0020

Pay Period: 08/01/2017
to 08/31/2017

Project Number 0011438

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.929		
				185980.000	.002		
					.931	\$371.96	\$173,147.38
		0011438					
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	47,910.000	44,016.390		
				25.750	179.810		
					44,196.200	\$4,630.11	\$1,138,052.15
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		980.000	4,601.440		
				74.750	123.070		
					4,724.510	\$9,199.48	\$353,157.12
0040	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		12,520.000	.000		
				70.900	5,533.550		
					5,533.550	\$392,328.70	\$392,328.70
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		13,790.000	11,063.040		
				63.200	758.250		
					11,821.290	\$47,921.40	\$747,105.53
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		11,610.000	9,971.700		
				69.150	774.530		
					10,746.230	\$53,558.75	\$743,101.80
0055	413-1000	BITUM TACK COAT	GL	14,290.000	5,615.000		
				2.400	2,255.000		
					7,870.000	\$5,412.00	\$18,888.00
0145	641-1200	GUARDRAIL, TP W	LF	906.000	.000		
				18.400	988.000		
					988.000	\$18,179.20	\$18,179.20

Rpt-ID: RCPEsprj

Georgia

Date: 09/14/2017

User: dcoleman

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B34931-15-T00-0

Estimate Number: 0020

Pay Period: 08/01/2017
to 08/31/2017

Project Number 0011438

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0150	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	4.000	.000		
				2500.000	4.000		
					4.000	\$10,000.00	\$10,000.00
Category Amount:						\$541,601.60	\$3,593,959.88
Category Number: 0040 PERMANENT EROSION CONTROL							
0365	700-6910	PERMANENT GRASSING	AC	34.000	6.570		
				1475.000	10.510		
					17.080	\$15,502.25	\$25,193.00
0370	700-7000	AGRICULTURAL LIME	TN	110.000	39.050		
				10.500	3.000		
					42.050	\$31.50	\$441.53
0375	700-8000	FERTILIZER MIXED GRADE	TN	26.000	5.210		
				700.000	4.290		
					9.500	\$3,003.00	\$6,650.00
Category Amount:						\$18,536.75	\$32,284.53
Project Total Amount:						\$560,138.35	\$6,734,527.05