

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2017

User: C0004520

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B34991-15-T00-0

Estimate Number: 0016

Pay Period: 04/01/2017
to 04/30/2017

Contract Location:

US 27/US 280/SR 1 AT CUSTER RD 2 BRIDGES OVER CUSTE

Time Allowed: 641 Days

Elapsed Calender Days: 514 Days

Percent Time: 80.19

District: 0

Area: 08

Contractor:

SOUTHEASTERN SITE DEVELOPMENT, INC.
14 EAST GORDON RD.

Date Let: 08/21/2015

Date Awarded: 09/04/2015

Date Contract Executed: 12/02/2015

Date Notice to Proceed: 12/04/2015

NEWNAN GA 30263-2214

Date Work Began: 01/06/2016

Phone: (678)423-7770

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 09/04/2017

Surety Co: UNITED STATES SURETY COMPANY (MD)

Current Contract Amount \$13,994,987.97

Original Contract Amount \$13,720,477.82

Funds Available \$5,199,393.44

Percent Complete 62.85%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011437	\$13,994,987.97	\$13,720,477.82	\$5,199,393.44	62.85%	\$428,293.39

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2017

User: C0004520

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B34991-15-T00-0

Estimate Number: 0016

Pay Period: 04/01/2017
to 04/30/2017

Project Number: 0011437 US 27/US 280/SR 1 - WIDENING & RCNST

Federal State Project Number: 0011437

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$8,795,594.53	\$8,367,301.14	\$428,293.39
Total Earnings	\$8,795,594.53	\$8,367,301.14	\$428,293.39
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$8,795,594.53	\$8,367,301.14	\$428,293.39
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,795,594.53	\$8,367,301.14	

Total Payable: **\$428,293.39**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2017

User: C0004520

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B34991-15-T00-0

Estimate Number: 0016

Pay Period: 04/01/2017
to 04/30/2017

Project Number 0011437

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.804		
				199115.080	.044		
					.848	\$8,761.06	\$168,849.59
		0011437					
0040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	22,042.000	2,891.120		
				20.830	2,098.390		
					4,989.510	\$43,709.46	\$103,931.49
0045	210-0100	GRADING COMPLETE -	LS	1.000	.795		
				2750133.640	.019		
					.814	\$52,252.54	\$2,238,608.78
		0011437					
0130	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	2,735.000	1,599.000		
				43.470	19.500		
					1,618.500	\$847.67	\$70,356.20
Category Amount:						\$105,570.73	\$2,581,746.06
Category Number: 0030 TEMPORARY EROSION CONTROL							
0400	167-1500	WATER QUALITY INSPECTIONS	MO	22.000	15.000		
				551.140	1.000		
					16.000	\$551.14	\$8,818.24
0410	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	17,882.000	12,794.000		
				4.120	262.500		
					13,056.500	\$1,081.50	\$53,792.78
Category Amount:						\$1,632.64	\$62,611.02
Category Number: 0050 WALLS							
0580	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		9,552.000	5,635.000		
				50.340	2,012.500		
					7,647.500	\$101,309.25	\$384,975.15
		1					
Category Amount:						\$101,309.25	\$384,975.15

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2017

User: C0004520

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B34991-15-T00-0

Estimate Number: 0016

Pay Period: 04/01/2017
to 04/30/2017

Project Number 0011437

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 WALL#2							
0610	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		8,170.000	4,556.500		
				50.340	2,733.900		
					7,290.400	\$137,624.53	\$366,998.74
	2						
Category Amount:						\$137,624.53	\$366,998.74
Category Number: 0070 WALL#3							
0640	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		10,549.000	7,790.200		
				50.340	1,174.600		
					8,964.800	\$59,129.36	\$451,288.03
	3						
Category Amount:						\$59,129.36	\$451,288.03
Category Number: 0050 WALLS							
0930	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - SF		864.000	181.600		
				50.720	454.000		
					635.600	\$23,026.88	\$32,237.63
	4						
Category Amount:						\$23,026.88	\$32,237.63
Project Total Amount:						\$428,293.39	\$8,795,594.53