

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2018

User: C0004520

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B34991-15-T00-0

Estimate Number: 0024

Pay Period: 12/01/2017
to 12/31/2017

Contract Location:

US 27/US 280/SR 1 AT CUSTER RD 2 BRIDGES OVER CUSTE

Time Allowed: 641 Days

Elapsed Calender Days: 759 Days

Percent Time: 118.41

District: 0

Area: 08

Contractor:

SOUTHEASTERN SITE DEVELOPMENT, INC.
14 EAST GORDON RD.

Date Let: 08/21/2015

Date Awarded: 09/04/2015

Date Contract Executed: 12/02/2015

Date Notice to Proceed: 12/04/2015

NEWNAN GA 30263-2214

Date Work Began: 01/06/2016

Phone: (678)423-7770

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 09/04/2017

Surety Co: UNITED STATES SURETY COMPANY (MD)

Current Contract Amount \$14,000,696.97

Original Contract Amount \$13,720,477.82

Funds Available \$1,343,718.13

Percent Complete 91.41%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011437	\$14,000,696.97	\$13,720,477.82	\$1,343,718.13	90.40%	\$282,853.67

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2018

User: C0004520

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B34991-15-T00-0

Estimate Number: 0024

Pay Period: 12/01/2017
to 12/31/2017

Project Number: 0011437 US 27/US 280/SR 1 - WIDENING & RCNST

Federal State Project Number: 0011437

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$12,797,516.84	\$12,477,742.17	\$319,774.67
Total Earnings	\$12,797,516.84	\$12,477,742.17	\$319,774.67
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$12,797,516.84	\$12,477,742.17	\$319,774.67
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$140,538.00)	(\$103,617.00)	(\$36,921.00)
Total:	\$12,656,978.84	\$12,374,125.17	

Total Payable: **\$282,853.67**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2018

User: C0004520

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B34991-15-T00-0

Estimate Number: 0024

Pay Period: 12/01/2017
to 12/31/2017

Project Number 0011437

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	22,042.000 20.830	24,073.920 590.560 24,664.480	\$12,301.36	\$513,761.12
0045	210-0100	GRADING COMPLETE - 0011437	LS	1.000 2750133.640	.980 .015 .995	\$41,252.00	\$2,736,382.97
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		6,346.000 71.650	5,450.150 510.110 5,960.260	\$36,549.38	\$427,052.63
0060	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		3,592.000 74.950	795.100 829.189 1,624.289	\$62,147.72	\$121,740.46
0065	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		4,281.000 75.450	4,055.290 308.390 4,363.680	\$23,268.03	\$329,239.66
0070	413-1000	BITUM TACK COAT	GL	4,308.000 4.030	2,168.000 568.000 2,736.000	\$2,289.04	\$11,026.08
0107	441-0301	CONC SPILLWAY, TP 1	EA	12.000 2417.710	8.000 2.000 10.000	\$4,835.42	\$24,177.10
0109	441-0303	CONC SPILLWAY, TP 3	EA	5.000 2091.400	4.000 1.000 5.000	\$2,091.40	\$10,457.00
0122	500-3200	CLASS B CONCRETE	CY	23.000 551.140	21.209 .340 21.549	\$187.39	\$11,876.52

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2018

User: C0004520

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B34991-15-T00-0

Estimate Number: 0024

Pay Period: 12/01/2017
to 12/31/2017

Project Number 0011437

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0163	576-1015	SLOPE DRAIN PIPE, 15 IN	LF	386.000 31.450	306.500 50.000 356.500	\$1,572.50	\$11,211.93
0164	577-1100	METAL DRAIN INLET - COMPLETE ASSEMBLY	EA	9.000 1013.020	5.000 2.000 7.000	\$2,026.04	\$7,091.14
0191	641-1100	GUARDRAIL, TP T	LF	442.000 66.470	150.000 116.000 266.000	\$7,710.52	\$17,681.02
0192	641-1200	GUARDRAIL, TP W	LF	7,310.000 22.700	4,543.750 1,993.750 6,537.500	\$45,258.13	\$148,401.25
0204	641-2200	DBL FACED GUARDRAIL, TP W	LF	25.000 32.840	.000 200.000 200.000	\$6,568.00	\$6,568.00
0205	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	14.000 873.000	6.000 5.000 11.000	\$4,365.00	\$9,603.00
0210	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	15.000 2752.390	8.000 3.000 11.000	\$8,257.17	\$30,276.29
0215	648-1350	IMPACT ATTENUATOR UNIT, TYPE P - 3-U-60	EA	2.000 30334.610	.000 1.000 1.000	\$30,334.61	\$30,334.61
0225	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	63.000 161.130	51.500 2.000 53.500	\$322.26	\$8,620.46

Rpt-ID: RCPEsprj

Georgia

Date: 01/08/2018

User: C0004520

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B34991-15-T00-0

Estimate Number: 0024

Pay Period: 12/01/2017
to 12/31/2017

Project Number 0011437

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0955	648-1350	IMPACT ATTENUATOR UNIT, TYPE P -	EA	1.000	.000		
				28438.700	1.000		
					1.000	\$28,438.70	\$28,438.70
		3-S-48					
Category Amount:						\$319,774.67	\$4,483,939.94
Project Total Amount:						\$319,774.67	\$12,797,516.84