

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2018

User: C0004520

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B34991-15-T00-0

Estimate Number: 0027

Pay Period: 03/01/2018
to 03/31/2018

Contract Location:

US 27/US 280/SR 1 AT CUSTER RD 2 BRIDGES OVER CUSTE

Time Allowed:

641 Days

Elapsed Calender Days:

830 Days

Percent Time:

129.49

District: 0

Area: 08

Contractor:

SOUTHEASTERN SITE DEVELOPMENT, INC.
14 EAST GORDON RD.

Date Let:

08/21/2015

Date Awarded:

09/04/2015

Date Contract Executed:

12/02/2015

Date Notice to Proceed:

12/04/2015

Date Work Began:

01/06/2016

Date Time Stopped:

03/12/2018

Date Accepted:

00/00/0000

Adjusted Completion Date:

09/04/2017

NEWNAN

GA 30263-2214

Phone: (678)423-7770

Escrow Agent:

Surety Co: UNITED STATES SURETY COMPANY (MD)

Current Contract Amount \$14,006,321.97

Original Contract Amount \$13,720,477.82

Funds Available \$520,455.53

Percent Complete 97.89%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011437	\$14,006,321.97	\$13,720,477.82	\$520,455.53	96.28%	\$186,358.44

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2018

User: C0004520

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B34991-15-T00-0

Estimate Number: 0027

Pay Period: 03/01/2018
to 03/31/2018

Project Number: 0011437 US 27/US 280/SR 1 - WIDENING & RCNST

Federal State Project Number: 0011437

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$13,710,965.44	\$13,510,315.00	\$200,650.44
Total Earnings	\$13,710,965.44	\$13,510,315.00	\$200,650.44
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$13,710,965.44	\$13,510,315.00	\$200,650.44
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$225,099.00)	(\$210,807.00)	(\$14,292.00)
Total:	\$13,485,866.44	\$13,299,508.00	
		Total Payable:	\$186,358.44

Rpt-ID: RCPEsprj

Georgia

Date: 04/06/2018

User: C0004520

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B34991-15-T00-0

Estimate Number: 0027

Pay Period: 03/01/2018

to 03/31/2018

Project Number 0011437

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0045	210-0100	GRADING COMPLETE -	LS	1.000	.995		
				2750133.640	.005		
					1.000	\$13,750.67	\$2,750,133.64
		0011437					
0048	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		54.000	20.910		
				156.850	85.590		
					106.500	\$13,424.79	\$16,704.53
0060	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		3,592.000	3,140.739		
				74.950	1,275.960		
					4,416.699	\$95,633.20	\$331,031.59
0065	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		4,281.000	4,750.170		
				75.450	80.150		
					4,830.320	\$6,047.32	\$364,447.64
0070	413-1000	BITUM TACK COAT	GL	4,308.000	4,044.000		
				4.030	947.000		
					4,991.000	\$3,816.41	\$20,113.73
0090	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	694.000	1,497.167		
				7.610	2,257.778		
					3,754.945	\$17,181.69	\$28,575.13
0180	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	4,390.000	3,748.500		
				28.210	1,249.500		
					4,998.000	\$35,248.40	\$140,993.58
0184	621-3021	CONCRETE BARRIER, TYPE 21	LF	.000	305.000		
				114.630	989.000		
					1,294.000	\$113,369.07	\$148,331.22
		CO #4 Adding Type 21 Barrier					
0185	621-3020	CONCRETE BARRIER, TYPE 20	LF	2,027.000	2,064.000		
				64.710	-987.000		
					1,077.000	\$-63,868.77	\$69,692.67

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2018

User: C0004520

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B34991-15-T00-0

Estimate Number: 0027

Pay Period: 03/01/2018
to 03/31/2018

Project Number 0011437

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0191	641-1100	GUARDRAIL, TP T	LF	442.000 66.470	366.000 21.000 387.000	\$1,395.87	\$25,723.89
0192	641-1200	GUARDRAIL, TP W	LF	7,310.000 22.700	6,962.500 518.750 7,481.250	\$11,775.63	\$169,824.38
0210	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	15.000 2752.390	14.000 1.000 15.000	\$2,752.39	\$41,285.85
Category Amount:						\$250,526.67	\$4,106,857.85
Category Number: 0020 PERMANENT EROSION CONTROL							
0270	700-6910	PERMANENT GRASSING	AC	21.000 2083.300	12.217 7.563 19.780	\$15,756.00	\$41,207.67
0280	700-8000	FERTILIZER MIXED GRADE	TN	22.000 716.480	4.048 1.891 5.939	\$1,354.86	\$4,255.17
0300	716-2000	EROSION CONTROL MATS, SLOPES	SY	17,653.000 1.510	25,659.933 453.889 26,113.822	\$685.37	\$39,431.87
Category Amount:						\$17,796.23	\$84,894.71
Category Number: 0030 TEMPORARY EROSION CONTROL							
0310	163-0240	MULCH	TN	302.000 309.740	344.248 8.120 352.368	\$2,515.09	\$109,142.46
0325	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	1.000 305.980	1.500 .500 2.000	\$152.99	\$611.96

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2018

User: C0004520

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B34991-15-T00-0

Estimate Number: 0027

Pay Period: 03/01/2018
to 03/31/2018

Project Number 0011437

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0340	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		4,200.000	951.750		
				6.140	317.250		
					1,269.000	\$1,947.92	\$7,791.66
Category Amount:						\$4,616.00	\$117,546.08
Category Number: 0040 SIGNING AND MARKING							
0430	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		151.000	70.729		
				9.170	64.188		
					134.917	\$588.60	\$1,237.19
0440	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		25.000	18.250		
				11.730	6.250		
					24.500	\$73.31	\$287.39
0445	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		35.000	38.250		
				13.070	12.500		
					50.750	\$163.38	\$663.30
0450	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		2,292.000	2,199.250		
				12.760	64.000		
					2,263.250	\$816.64	\$28,879.07
0460	636-2070	GALV STEEL POSTS, TP 7	LF	239.000	152.000		
				9.860	69.500		
					221.500	\$685.27	\$2,183.99
0465	636-2080	GALV STEEL POSTS, TP 8	LF	168.000	99.500		
				13.700	56.000		
					155.500	\$767.20	\$2,130.35
0470	636-2090	GALV STEEL POSTS, TP 9	LF	225.000	160.000		
				10.280	99.000		
					259.000	\$1,017.72	\$2,662.52
Category Amount:						\$4,112.12	\$38,043.81

Rpt-ID: RCPEsprj

Georgia

Date: 04/06/2018

User: C0004520

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B34991-15-T00-0

Estimate Number: 0027

Pay Period: 03/01/2018
to 03/31/2018

Project Number 0011437

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	.000		
				1.000	-76,400.580		
					-76,400.580	\$-76,400.58	(\$76,400.58)
		(IN# 1)					
					Category Amount:	\$-76,400.58	\$-76,400.58
					Project Total Amount:	\$200,650.44	\$13,710,965.44