

Rpt-ID: RCPESPRJ

Georgia

Date: 05/07/2018

User: C0004520

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B34991-15-T00-0

Estimate Number: 0028

Pay Period: 04/01/2018
to 04/30/2018

Contract Location:

US 27/US 280/SR 1 AT CUSTER RD 2 BRIDGES OVER CUSTE

Time Allowed:

641 Days

Elapsed Calender Days:

830 Days

Percent Time:

129.49

District: 0

Area: 08

Contractor:

SOUTHEASTERN SITE DEVELOPMENT, INC.
14 EAST GORDON RD.

Date Let:

08/21/2015

Date Awarded:

09/04/2015

Date Contract Executed:

12/02/2015

Date Notice to Proceed:

12/04/2015

Date Work Began:

01/06/2016

Date Time Stopped:

03/12/2018

Date Accepted:

00/00/0000

Adjusted Completion Date:

09/04/2017

NEWNAN

GA 30263-2214

Phone: (678)423-7770

Escrow Agent:

Surety Co: UNITED STATES SURETY COMPANY (MD)

Current Contract Amount \$14,000,696.97

Original Contract Amount \$13,720,477.82

Funds Available \$444,986.30

Percent Complete 98.43%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011437	\$14,000,696.97	\$13,720,477.82	\$444,986.30	96.82%	\$69,844.23

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/07/2018

User: C0004520

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B34991-15-T00-0

Estimate Number: 0028

Pay Period: 04/01/2018
to 04/30/2018

Project Number: 0011437 US 27/US 280/SR 1 - WIDENING & RCNST

Federal State Project Number: 0011437

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$13,780,809.67	\$13,710,965.44	\$69,844.23
Total Earnings	\$13,780,809.67	\$13,710,965.44	\$69,844.23
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$13,780,809.67	\$13,710,965.44	\$69,844.23
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$225,099.00)	(\$225,099.00)	\$0.00
Total:	\$13,555,710.67	\$13,485,866.44	

Total Payable: **\$69,844.23**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/07/2018

User: C0004520

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B34991-15-T00-0

Estimate Number: 0028

Pay Period: 04/01/2018
to 04/30/2018

Project Number 0011437

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0049	210-0250	UNDERCUT EXCAVATION	CY	.000 7.500	.000 750.000 750.000	\$5,625.00	\$5,625.00
		CO # 8 Adding Undercut Excavation					
0165	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,847.000 38.530	2,947.972 67.556 3,015.528	\$2,602.93	\$116,188.29
0170	603-7000	PLASTIC FILTER FABRIC	SY	5,306.000 2.120	2,947.972 67.556 3,015.528	\$143.22	\$6,392.92
0265	999-3155	DRY SWALE EDGE DRAIN	LF	1,957.000 48.150	1,489.000 655.000 2,144.000	\$31,538.25	\$103,233.60
Category Amount:						\$39,909.40	\$231,439.81
Category Number: 0030 TEMPORARY EROSION CONTROL							
0330	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		1,085.000 7.030	964.500 321.500 1,286.000	\$2,260.15	\$9,040.58
0335	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		161.000 185.190	92.500 8.500 101.000	\$1,574.12	\$18,704.19
0345	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		7,484.000 6.240	4,748.500 1,451.500 6,200.000	\$9,057.36	\$38,688.00
0355	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		99.000 209.430	23.250 7.750 31.000	\$1,623.08	\$6,492.33
Category Amount:						\$14,514.71	\$72,925.10

Rpt-ID: RCPEsprj

Georgia

Date: 05/07/2018

User: C0004520

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B34991-15-T00-0

Estimate Number: 0028

Pay Period: 04/01/2018
to 04/30/2018

Project Number 0011437

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 SIGNING AND MARKING							
0520	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		5.000 82.680	.000 3.000 3.000	\$248.04	\$248.04
0525	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LF		17,554.000 0.410	.000 9,486.000 9,486.000	\$3,889.26	\$3,889.26
0530	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE LF		11,922.000 0.410	.000 4,531.000 4,531.000	\$1,857.71	\$1,857.71
0535	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		12.000 16.540	.000 16.000 16.000	\$264.64	\$264.64
0540	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		2,261.000 0.330	.000 1,640.000 1,640.000	\$541.20	\$541.20
0545	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE SY		216.000 5.520	.000 177.222 177.222	\$978.27	\$978.27
0550	654-1001	RAISED PVMT MARKERS TP 1 EA		46.000 5.520	.000 46.000 46.000	\$253.92	\$253.92
0555	654-1003	RAISED PVMT MARKERS TP 3 EA		315.000 5.520	.000 313.000 313.000	\$1,727.76	\$1,727.76
0560	657-1054	PREFORMED PLASTIC SOLID PVMT MKG, 5 IN, \ LF		682.000 5.520	.000 682.000 682.000	\$3,764.64	\$3,764.64

Rpt-ID: RCPESPRJ

Georgia

Date: 05/07/2018

User: C0004520

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B34991-15-T00-0

Estimate Number: 0028

Pay Period: 04/01/2018
to 04/30/2018

Project Number 0011437

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 SIGNING AND MARKING							
0565	657-6054	PREFORMED PLASTIC SOLID PVMT MKG, 5 IN, \ LF		682.000	.000		
				5.520	682.000		
					682.000	\$3,764.64	\$3,764.64
Category Amount:						\$17,290.08	\$17,290.08
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-76,400.580		
				1.000	-1,869.960		
					-78,270.540	\$-1,869.96	(\$78,270.54)
		(IN# 1)					
Category Amount:						\$-1,869.96	\$-78,270.54
Project Total Amount:						\$69,844.23	\$13,780,809.67