

Rpt-ID: RCPESPRJ

Georgia

Date: 01/19/2018

User: c0004453

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B34992-15-T00-0

Estimate Number: 0013

Pay Period: 10/31/2017
to 11/25/2017

Contract Location:
SR 388 (LEWISTON RD) AND EXTENDING TO SR 223 (ROBIN

Time Allowed: 697 **Days**
Elapsed Calender Days: 692 **Days**
Percent Time: 99.28

District: 0

Area: 07

Contractor:

BEAM'S CONTRACTING, INC.
15030 ATOMIC RD.

Date Let: 08/21/2015
Date Awarded: 09/04/2015
Date Contract Executed: 12/28/2015
Date Notice to Proceed: 01/04/2016
Date Work Began: 01/28/2016
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 11/30/2017

BEECH ISLAND SC 29842-8319
Phone: (803)827-0136

Escrow Agent:

Surety Co: HUDSON INSURANCE CO

Current Contract Amount \$2,068,150.72
Original Contract Amount \$1,912,869.61
Funds Available \$247,553.59
Percent Complete 88.03%

Counties:

Columbia

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0008347	\$2,068,150.72	\$1,912,869.61	\$247,553.59	88.03%	\$342,769.45

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/19/2018

User: c0004453

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B34992-15-T00-0

Estimate Number: 0013

Pay Period: 10/31/2017
to 11/25/2017

Project Number: 0008347 SR 388 - INTERSECTION IMPROVEMENTS

Federal State Project Number: CSSTP-0008-00(347)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$1,820,597.13	\$1,477,827.68	\$342,769.45
Total Earnings	\$1,820,597.13	\$1,477,827.68	\$342,769.45
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,820,597.13	\$1,477,827.68	\$342,769.45
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,820,597.13	\$1,477,827.68	

Total Payable: **\$342,769.45**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/19/2018

User: c0004453

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B34992-15-T00-0

Estimate Number: 0013

Pay Period: 10/31/2017
to 11/25/2017

Project Number 0008347

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		2,099.000 74.180	1,502.900 2,147.970 3,650.870	\$159,336.41	\$270,821.54
0010	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		342.000 73.930	303.390 152.330 455.720	\$11,261.76	\$33,691.38
0015	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		691.000 68.450	622.450 324.410 946.860	\$22,205.86	\$64,812.57
0020	310-1101	GR AGGR BASE CRS, INCL MATL	TN	2,430.000 21.380	888.640 84.690 973.330	\$1,810.67	\$20,809.80
0025	413-1000	BITUM TACK COAT	GL	387.000 3.710	1,127.000 1,487.000 2,614.000	\$5,516.77	\$9,697.94
0034	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	22,126.000 1.980	5,251.110 5,073.000 10,324.110	\$10,044.54	\$20,441.74
006	150-1000	TRAFFIC CONTROL - Revised for waterline work	LS	.000 174198.000	.889 .047 .936	\$8,187.31	\$163,049.33
Category Amount:						\$218,363.32	\$583,324.30
Category Number: 0020 DRIVEWAY ITEMS							
0069	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	31.000 56.470	112.989 28.000 140.989	\$1,581.16	\$7,961.65
Category Amount:						\$1,581.16	\$7,961.65

Rpt-ID: RCPESPRJ

Georgia

Date: 01/19/2018

User: c0004453

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B34992-15-T00-0

Estimate Number: 0013

Pay Period: 10/31/2017
to 11/25/2017

Project Number 0008347

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY ITEMS							
0085	210-0100	GRADING COMPLETE -	LS	1.000 361138.000	.930 .070 1.000	\$25,279.66	\$361,138.00
		CSSTP-0008-00(347)					
0100	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,246.000 19.020	3,969.200 566.000 4,535.200	\$10,765.32	\$86,259.50
0130	441-0104	CONC SIDEWALK, 4 IN	SY	4,620.000 36.880	4,465.495 45.800 4,511.295	\$1,689.10	\$166,376.56
0135	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	307.000 65.690	97.700 173.000 270.700	\$11,364.37	\$17,782.28
Category Amount:						\$49,098.45	\$631,556.34
Category Number: 0040 DRAINAGE ITEMS							
0155	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	2,500.000 42.700	2,312.300 688.900 3,001.200	\$29,416.03	\$128,151.24
0160	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	120.000 41.460	115.800 60.000 175.800	\$2,487.60	\$7,288.67
0175	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		3.000 518.300	4.000 2.000 6.000	\$1,036.60	\$3,109.80
Category Amount:						\$32,940.23	\$138,549.71

Rpt-ID: RCPESPRJ

Georgia

Date: 01/19/2018

User: c0004453

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B34992-15-T00-0

Estimate Number: 0013

Pay Period: 10/31/2017
to 11/25/2017

Project Number 0008347

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0080 TRAFFIC SIGNAL ITEMS					
0370	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.000		
				30459.430	1.000		
					1.000	\$30,459.43	\$30,459.43
	2						
Category Amount:						\$30,459.43	\$30,459.43
Category Number:		0090 EROSION CONTROL ITEMS					
0380	163-0240	MULCH	TN	14.000	3.308		
				345.750	1.183		
					4.491	\$409.02	\$1,552.76
0385	163-0300	CONSTRUCTION EXIT	EA	1.000	.750		
				1713.390	.250		
					1.000	\$428.35	\$1,713.39
0400	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		41.000	9.000		
				243.180	20.250		
					29.250	\$4,924.40	\$7,113.02
0420	167-1500	WATER QUALITY INSPECTIONS	MO	6.000	12.000		
				1146.750	2.000		
					14.000	\$2,293.50	\$16,054.50
0430	700-6910	PERMANENT GRASSING	AC	3.000	2.252		
				2305.000	.835		
					3.087	\$1,924.68	\$7,115.54
0435	700-7000	AGRICULTURAL LIME	TN	7.000	2.250		
				69.150	.850		
					3.100	\$58.78	\$214.37
0440	700-8000	FERTILIZER MIXED GRADE	TN	4.000	1.350		
				576.250	.500		
					1.850	\$288.13	\$1,066.06
Category Amount:						\$10,326.86	\$34,829.64
Project Total Amount:						\$342,769.45	\$1,820,597.13

Rpt-ID: RCPESPRJ

Georgia

Date: 01/19/2018

User: c0004453

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B34992-15-T00-0

Estimate Number: 0013

Pay Period: 10/31/2017
to 11/25/2017
