

Rpt-ID: RCPESPRJ

Georgia

Date: 06/07/2016

User: c0002844

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B35017-15-T00-0

Estimate Number: 0005

Pay Period: 05/01/2016
to 05/31/2016

Contract Location:

SR 223 (ROBINSON AVE) BEGINNING AT SR 388 AND EXTEN

Time Allowed: 613 Days

Elapsed Calender Days: 126 Days

Percent Time: 20.55

District: 0

Area: 07

Contractor:

C AND H PAVING, INC.
P.O. BOX 1809

Date Let: 09/18/2015

Date Awarded: 12/17/2015

Date Contract Executed: 01/25/2016

Date Notice to Proceed: 01/27/2016

Date Work Began: 01/28/2016

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/30/2017

THOMSON

GA 30824

Phone: (706)595-5351

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$4,439,714.11

Original Contract Amount \$4,346,987.65

Funds Available \$3,302,592.75

Percent Complete 25.61%

Counties:

Columbia

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011414	\$4,439,714.10	\$4,346,987.64	\$3,302,592.74	25.61%	\$246,923.79

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/07/2016

User: c0002844

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B35017-15-T00-0

Estimate Number: 0005

Pay Period: 05/01/2016
to 05/31/2016

Project Number: 0011414 SR 223 (ROBINSON AVE) - PLMX RESURF & WIDEI

Federal State Project Number: 0011414

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$1,137,121.36	\$890,197.57	\$246,923.79
Total Earnings	\$1,137,121.36	\$890,197.57	\$246,923.79
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,137,121.36	\$890,197.57	\$246,923.79
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,137,121.36	\$890,197.57	

Total Payable: **\$246,923.79**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/07/2016

User: c0002844

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B35017-15-T00-0

Estimate Number: 0005

Pay Period: 05/01/2016
to 05/31/2016

Project Number 0011414

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0001 ROADWAY							
1001	150-1000	TRAFFIC CONTROL -	LS	1.000	.368		
				239000.000	.083		
					.451	\$19,837.00	\$107,789.00
		0011414					
Category Amount:						\$19,837.00	\$107,789.00
Category Number: 0004 TEMPORARY EROSION CONTROL							
1007	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		90.000	2.250		
				310.000	.750		
					3.000	\$232.50	\$930.00
1008	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		4,655.000	.000		
				1.100	100.000		
					100.000	\$110.00	\$110.00
1011	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	90.000	.000		
				100.000	3.000		
					3.000	\$300.00	\$300.00
1012	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	10.000	.000		
				380.000	5.000		
					5.000	\$1,900.00	\$1,900.00
1013	167-1500	WATER QUALITY INSPECTIONS	MO	22.000	4.000		
				1600.000	1.000		
					5.000	\$1,600.00	\$8,000.00
Category Amount:						\$4,142.50	\$11,240.00
Category Number: 0001 ROADWAY							
1018	210-0100	GRADING COMPLETE -	LS	1.000	.680		
				545000.000	.050		
					.730	\$27,250.00	\$397,850.00
		0011414					
1020	310-1101	GR AGGR BASE CRS, INCL MATL	TN	10,058.000	.000		
				24.790	980.620		
					980.620	\$24,309.57	\$24,309.57

Rpt-ID: RCPESPRJ

Georgia

Date: 06/07/2016

User: c0002844

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B35017-15-T00-0

Estimate Number: 0005

Pay Period: 05/01/2016
to 05/31/2016

Project Number 0011414

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0001 ROADWAY							
1022	318-3000	AGGR SURF CRS	TN	1,000.000 19.540	359.560 74.740 434.300	\$1,460.42	\$8,486.22
1042	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	14,120.000 17.500	.000 825.000 825.000	\$14,437.50	\$14,437.50
Category Amount:						\$67,457.49	\$445,083.29
Category Number: 0008 WALLS							
1048	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	250.000 700.000	45.000 104.500 149.500	\$73,150.00	\$104,650.00
Category Amount:						\$73,150.00	\$104,650.00
Category Number: 0007 UTILITY - WATER AND SEWER							
1166	670-1120	WATER MAIN, 12 IN	LF	4,698.000 60.000	3,121.000 1,042.000 4,163.000	\$62,520.00	\$249,780.00
1174	670-5000	WATER SERVICE LINE - 1.25 IN	LF	1,870.000 26.330	1,867.000 80.000 1,947.000	\$2,106.40	\$51,264.51
1176	670-9730	RELOCATE EXIST WATER METER, INCL BOX	EA	37.000 188.890	.000 60.000 60.000	\$11,333.40	\$11,333.40
1234	670-1060	WATER MAIN, 6 IN	LF	215.000 36.440	12.000 175.000 187.000	\$6,377.00	\$6,814.28
Category Amount:						\$82,336.80	\$319,192.19
Project Total Amount:						\$246,923.79	\$1,137,121.36