

Rpt-ID: RCPESPRJ

Georgia

Date: 10/20/2016

User: c0002844

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B35017-15-T00-0

Estimate Number: 0008

Pay Period: 08/01/2016  
to 09/30/2016

Contract Location:

SR 223 (ROBINSON AVE) BEGINNING AT SR 388 AND EXTEN

Time Allowed:

613 Days

Elapsed Calender Days:

248 Days

Percent Time:

40.46

District: 0

Area: 07

Contractor:

C AND H PAVING, INC.  
P.O. BOX 1809

Date Let:

09/18/2015

Date Awarded:

12/17/2015

Date Contract Executed:

01/25/2016

Date Notice to Proceed:

01/27/2016

Date Work Began:

01/28/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

09/30/2017

THOMSON

GA 30824

Phone: (706)595-5351

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$4,615,070.11

Original Contract Amount \$4,346,987.65

Funds Available \$3,133,308.68

Percent Complete 32.11%

Counties:

Columbia

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011414	\$4,615,070.10	\$4,346,987.64	\$3,133,308.67	32.11%	\$8,062.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/20/2016

User: c0002844

Department of Transportation

Page 2 of 3

## Estimate Summary By Project

Contract ID: B35017-15-T00-0

Estimate Number: 0008

Pay Period: 08/01/2016  
to 09/30/2016

Project Number: 0011414 SR 223 (ROBINSON AVE) - PLMX RESURF &amp; WIDEN

Federal State Project Number: 0011414

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$1,481,761.43	\$1,473,699.43	\$8,062.00
Total Earnings	<b>\$1,481,761.43</b>	<b>\$1,473,699.43</b>	<b>\$8,062.00</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	<b>\$1,481,761.43</b>	<b>\$1,473,699.43</b>	<b>\$8,062.00</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	<b>\$1,481,761.43</b>	<b>\$1,473,699.43</b>	

Total Payable: **\$8,062.00**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/20/2016

User: c0002844

Department of Transportation

Page 3 of 3

## Estimate Summary By Project

Contract ID: B35017-15-T00-0

Estimate Number: 0008

Pay Period: 08/01/2016  
to 09/30/2016

Project Number 0011414

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0001 ROADWAY</b>							
1001	150-1000	TRAFFIC CONTROL -	LS	1.000	.563		
				239000.000	.006		
					.569	\$1,434.00	\$135,991.00
		0011414					
<b>Category Amount:</b>						\$1,434.00	\$135,991.00
<b>Category Number: 0004 TEMPORARY EROSION CONTROL</b>							
1003	163-0232	TEMPORARY GRASSING	AC	1.500	.500		
				1600.000	.505		
					1.005	\$808.00	\$1,608.00
1004	163-0240	MULCH	TN	90.000	13.225		
				550.000	4.000		
					17.225	\$2,200.00	\$9,473.75
1008	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		4,655.000	225.000		
				1.100	200.000		
					425.000	\$220.00	\$467.50
1011	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	90.000	3.000		
				100.000	2.000		
					5.000	\$200.00	\$500.00
1013	167-1500	WATER QUALITY INSPECTIONS	MO	22.000	7.000		
				1600.000	2.000		
					9.000	\$3,200.00	\$14,400.00
<b>Category Amount:</b>						\$6,628.00	\$26,449.25
<b>Project Total Amount:</b>						\$8,062.00	\$1,481,761.43