

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2018

User: hfreeman

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA1600742-1

Estimate Number: 0018

Pay Period: 08/01/2018
to 08/31/2018

Contract Location:

SR 113 BEGINNING AT OLD ALABAMA RD AND EXTENDING 1

Time Allowed:

1138 Days

Elapsed Calender Days:

682 Days

Percent Time:

59.93

District: 6

Area: 01

Contractor:

BARTOW PAVING COMPANY, INC.
P. O. BOX 2045

Date Let:

07/22/2016

Date Awarded:

08/05/2016

Date Contract Executed:

10/18/2016

Date Notice to Proceed:

10/19/2016

CARTERSVILLE

GA 30120-1685

Date Work Began:

01/10/2017

Phone: (770)382-2025

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

11/30/2019

Surety Co: PHILADELPHIA INDEMNITY INSURANCE COMPANY

Current Contract Amount \$6,501,012.88

Original Contract Amount \$6,331,489.48

Funds Available \$2,491,978.97

Percent Complete 61.67%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0008382	\$6,501,012.89	\$6,331,489.49	\$2,491,978.98	61.67%	\$93,177.43

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2018

User: hfreeman

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA1600742-1

Estimate Number: 0018

Pay Period: 08/01/2018
to 08/31/2018

Project Number: 0008382 SR 113 - WIDENING & RECONSTRUCTION

Federal State Project Number: CSSTP-0008-00(382)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$4,009,033.91	\$3,915,856.48	\$93,177.43
Total Earnings	\$4,009,033.91	\$3,915,856.48	\$93,177.43
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,009,033.91	\$3,915,856.48	\$93,177.43
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,009,033.91	\$3,915,856.48	
		Total Payable:	\$93,177.43

Rpt-ID: RCPEsprj

Georgia

Date: 09/04/2018

User: hfreeman

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA1600742-1

Estimate Number: 0018

Pay Period: 08/01/2018
to 08/31/2018

Project Number 0008382

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0030	163-0240	MULCH	TN	400.000 484.440	314.450 14.900 329.350	\$7,218.16	\$159,550.31
0100	167-1500	WATER QUALITY INSPECTIONS	MO	25.000 102.940	19.000 1.000 20.000	\$102.94	\$2,058.80
0129	210-0100	GRADING COMPLETE - CSSTP-0008-00(382)	LS	1.000 825000.000	.875 .025 .900	\$20,625.00	\$742,500.00
0130	310-1101	GR AGGR BASE CRS, INCL MATL	TN	21,167.000 25.360	20,010.940 2,229.130 22,240.070	\$56,530.74	\$564,008.18
0135	310-1101	GR AGGR BASE CRS, INCL MATL	TN	700.000 25.360	966.320 94.890 1,061.210	\$2,406.41	\$26,912.29
0480	700-6910	PERMANENT GRASSING	AC	25.000 1332.220	4.615 .626 5.241	\$833.97	\$6,982.17
0485	700-7000	AGRICULTURAL LIME	TN	50.000 183.180	18.200 .400 18.600	\$73.27	\$3,407.15
0490	700-8000	FERTILIZER MIXED GRADE	TN	25.000 1347.360	6.400 .400 6.800	\$538.94	\$9,162.05

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2018

User: hfreeman

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA1600742-1

Estimate Number: 0018

Pay Period: 08/01/2018
to 08/31/2018

Project Number 0008382

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0505	716-2000	EROSION CONTROL MATS, SLOPES	SY	9,400.000	13,273.945		
				1.600	3,030.000		
					16,303.945	\$4,848.00	\$26,086.31
Category Amount:						\$93,177.43	\$1,540,667.26
Project Total Amount:						\$93,177.43	\$4,009,033.91