

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2018

User: jahines

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA1600988-1

Estimate Number: 0027

Pay Period: 11/01/2018
to 11/30/2018

Contract Location:

SR 982 (TALBOTTON RD/WARM SPRINGS RD) BEGINNING A

Time Allowed:

1780 Days

Elapsed Calender Days:

848 Days

Percent Time:

47.64

District: 3

Area: 02

Contractor:

ROBINSON PAVING COMPANY
P. O. BOX 12266

Date Let:

06/17/2016

Date Awarded:

06/17/2016

Date Contract Executed:

08/05/2016

Date Notice to Proceed:

08/05/2016

COLUMBUS

GA 31917-2266

Date Work Began:

09/26/2016

Phone: (706)507-7968

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

06/19/2021

Surety Co: WESTFIELD INSURANCE COMPANY OF OHIO

Current Contract Amount \$29,952,236.24

Original Contract Amount \$29,438,708.00

Funds Available \$9,954,265.05

Percent Complete 66.77%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
350730-	\$29,952,236.24	\$29,438,708.00	\$9,954,265.05	66.77%	\$684,665.94

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2018

User: jahines

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA1600988-1

Estimate Number: 0027

Pay Period: 11/01/2018
to 11/30/2018

Project Number: 350730- SR 982 - CNST & WIDENING

Federal State Project Number: STP00-8016-00(003)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$19,997,971.19	\$19,313,305.25	\$684,665.94
Total Earnings	\$19,997,971.19	\$19,313,305.25	\$684,665.94
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$19,997,971.19	\$19,313,305.25	\$684,665.94
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$19,997,971.19	\$19,313,305.25	
		Total Payable:	\$684,665.94

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2018

User: jahines

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA1600988-1

Estimate Number: 0027

Pay Period: 11/01/2018
to 11/30/2018

Project Number 350730-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1000	150-1000	TRAFFIC CONTROL -	LS	1.000	.645		
				1079204.000	.018		
		STP00-8016-00(003)			.663	\$19,425.67	\$715,512.25
1010	210-0100	GRADING COMPLETE -	LS	1.000	.533		
				6047525.000	.024		
		STP00-8016-00(003)			.557	\$145,140.60	\$3,368,471.43
1015	310-1101	GR AGGR BASE CRS, INCL MATL	TN	56,929.000	33,115.620		
				32.100	37.390		
					33,153.010	\$1,200.22	\$1,064,211.62
1025	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		5,084.000	998.000		
				66.250	1,882.990		
					2,880.990	\$124,748.09	\$190,865.59
1030	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		13,517.000	2,019.410		
				67.000	2,949.090		
					4,968.500	\$197,589.03	\$332,889.50
1035	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,805.000	1,089.810		
				65.900	931.710		
					2,021.520	\$61,399.69	\$133,218.17
1045	413-0750	TACK COAT	GL	6,154.000	1,145.000		
				3.950	1,017.000		
					2,162.000	\$4,017.15	\$8,539.90
1065	441-0104	CONC SIDEWALK, 4 IN	SY	10,293.000	2,636.561		
				41.350	506.665		
					3,143.226	\$20,950.60	\$129,972.40
1070	441-0108	CONC SIDEWALK, 8 IN	SY	3,395.000	1,163.634		
				60.900	232.444		
					1,396.078	\$14,155.84	\$85,021.15

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2018

User: jahines

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA1600988-1

Estimate Number: 0027

Pay Period: 11/01/2018
to 11/30/2018

Project Number 350730-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1095	441-4050	CONC VALLEY GUTTER WITH CURB, 8 IN	SY	1,873.000 71.600	494.001 30.333 524.334	\$2,171.84	\$37,542.31
1105	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	27,897.000 18.450	12,148.700 465.000 12,613.700	\$8,579.25	\$232,722.77
1130	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	55.000 286.750	93.712 28.370 122.082	\$8,135.10	\$35,007.01
1155	634-1200	RIGHT OF WAY MARKERS	EA	182.000 170.000	.000 50.000 50.000	\$8,500.00	\$8,500.00
Category Amount:						\$616,013.08	\$6,342,474.10
Category Number: 0020 DRAINAGE							
1200	668-1100	CATCH BASIN, GP 1	EA	71.000 3109.000	36.000 1.750 37.750	\$5,440.75	\$117,364.75
Category Amount:						\$5,440.75	\$117,364.75
Category Number: 0040 EROSION CONTROL TEMPORARY							
1335	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		172.000 545.000	69.000 3.250 72.250	\$1,771.25	\$39,376.25
1340	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		5,867.000 1.150	1,281.000 60.000 1,341.000	\$69.00	\$1,542.15

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2018

User: jahines

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA1600988-1

Estimate Number: 0027

Pay Period: 11/01/2018

to 11/30/2018

Project Number 350730-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL TEMPORARY							
1375	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	26.000		
				700.000	1.000		
					27.000	\$700.00	\$18,900.00
Category Amount:						\$2,540.25	\$59,818.40
Category Number: 0070 UTILITIES							
2530	611-8050	ADJUST MANHOLE TO GRADE	EA	2.000	.000		
				2536.000	1.000		
					1.000	\$2,536.00	\$2,536.00
Category Amount:						\$2,536.00	\$2,536.00
Category Number: 0020 DRAINAGE							
2635	668-3311	SAN SEWER MANHOLE, TP 1, ADDL DEPTH, CL LF		44.000	4.400		
				90.000	8.150		
					12.550	\$733.50	\$1,129.50
Category Amount:						\$733.50	\$1,129.50
Category Number: 0070 UTILITIES							
2640	668-3311	SAN SEWER MANHOLE, TP 1, ADDL DEPTH, CL LF		41.000	72.930		
				90.000	2.700		
					75.630	\$243.00	\$6,806.70
Category Amount:						\$243.00	\$6,806.70
Category Number: 0010 ROADWAY							
3310	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	105.000	26.983		
				90.000	5.200		
					32.183	\$468.00	\$2,896.47
		- COMBINED STORM/SANITARY SEWER					
3320	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	26.000	8.000		
				90.000	1.850		
					9.850	\$166.50	\$886.50
		- COMBINED STORM/SANITARY SEWER					

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2018

User: jahines

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA1600988-1

Estimate Number: 0027

Pay Period: 11/01/2018
to 11/30/2018

Project Number 350730-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	14,417.820		
				1.000	56,524.860		
					70,942.680	\$56,524.86	\$70,942.68
		(IN# 1)					
Category Amount:						\$57,159.36	\$74,725.65
Project Total Amount:						\$684,665.94	\$19,997,971.19