

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2020

User: jahines

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA1600988-1

Estimate Number: 0046

Pay Period: 06/01/2020
to 06/30/2020

Contract Location:

SR 982 (TALBOTTON RD/WARM SPRINGS RD) BEGINNING A

Time Allowed:

1780 Days

Elapsed Calender Days:

1426 Days

Percent Time:

80.11

District: 3

Area: 02

Contractor:

ROBINSON PAVING COMPANY
P. O. BOX 12266

Date Let:

06/17/2016

Date Awarded:

06/17/2016

Date Contract Executed:

08/05/2016

Date Notice to Proceed:

08/05/2016

COLUMBUS

GA 31917-2266

Date Work Began:

09/26/2016

Phone: (706)507-7968

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

06/19/2021

Surety Co: WESTFIELD INSURANCE COMPANY OF OHIO

Current Contract Amount \$33,783,042.95

Original Contract Amount \$29,438,708.00

Funds Available \$4,963,901.91

Percent Complete 85.31%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
350730-	\$33,783,042.95	\$29,438,708.00	\$4,963,901.92	85.31%	\$375,727.84

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2020

User: jahines

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA1600988-1

Estimate Number: 0046

Pay Period: 06/01/2020
to 06/30/2020

Project Number: 350730- SR 982 - CNST & WIDENING

Federal State Project Number: STP00-8016-00(003)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$28,819,141.04	\$28,443,413.20	\$375,727.84
Total Earnings	\$28,819,141.04	\$28,443,413.20	\$375,727.84
Stockpiled Materials	(\$0.01)	(\$0.01)	\$0.00
Gross Earnings	\$28,819,141.03	\$28,443,413.19	\$375,727.84
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$28,819,141.03	\$28,443,413.19	
		Total Payable:	\$375,727.84

Rpt-ID: RCPEsprj

Georgia

Date: 07/03/2020

User: jahines

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA1600988-1

Estimate Number: 0046

Pay Period: 06/01/2020
to 06/30/2020

Project Number 350730-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1000	150-1000	TRAFFIC CONTROL -	LS	1.000	.920		
				1079204.000	.010		
					.930	\$10,792.04	\$1,003,659.72
		STP00-8016-00(003)					
1010	210-0100	GRADING COMPLETE -	LS	1.000	.886		
				6047525.000	.015		
					.901	\$90,712.88	\$5,448,820.03
		STP00-8016-00(003)					
1015	310-1101	GR AGGR BASE CRS, INCL MATL	TN	56,929.000	64,349.010		
				32.100	916.420		
					65,265.430	\$29,417.08	\$2,095,020.30
1020	318-3000	AGGR SURF CRS	TN	2,000.000	3,865.050		
				27.200	188.500		
					4,053.550	\$5,127.20	\$110,256.56
1025	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		5,084.000	4,583.400		
				66.250	604.900		
					5,188.300	\$40,074.63	\$343,724.88
1030	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		13,517.000	9,651.250		
				67.000	154.880		
					9,806.130	\$10,376.96	\$657,010.71
1035	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,805.000	5,685.230		
				65.900	38.690		
					5,723.920	\$2,549.67	\$377,206.33
1045	413-0750	TACK COAT	GL	6,154.000	4,737.000		
				3.950	216.000		
					4,953.000	\$853.20	\$19,564.35
1055	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	1,976.000	509.522		
				48.550	131.444		
					640.966	\$6,381.61	\$31,118.90

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2020

User: jahines

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA1600988-1

Estimate Number: 0046

Pay Period: 06/01/2020
to 06/30/2020

Project Number 350730-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1060	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	508.000 69.450	649.173 74.222 723.395	\$5,154.72	\$50,239.78
1065	441-0104	CONC SIDEWALK, 4 IN	SY	10,293.000 41.350	8,283.165 71.223 8,354.388	\$2,945.07	\$345,453.94
1085	441-4020	CONC VALLEY GUTTER, 6 IN	SY	708.000 62.800	518.139 122.223 640.362	\$7,675.60	\$40,214.73
1090	441-4030	CONC VALLEY GUTTER, 8 IN	SY	668.000 69.350	773.839 98.111 871.950	\$6,804.00	\$60,469.73
1100	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	3,126.000 19.350	1,724.000 4.000 1,728.000	\$77.40	\$33,436.80
1105	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	27,897.000 18.450	25,579.700 2,057.000 27,636.700	\$37,951.65	\$509,897.12
1130	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	55.000 286.750	293.054 2.296 295.350	\$658.38	\$84,691.61
Category Amount:						\$257,552.09	\$11,210,785.49
Category Number: 0020 DRAINAGE							
1245	668-2100	DROP INLET, GP 1	EA	41.000 2957.000	48.500 .500 49.000	\$1,478.50	\$144,893.00
Category Amount:						\$1,478.50	\$144,893.00

Rpt-ID: RCPEsprj

Georgia

Date: 07/03/2020

User: jahines

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA1600988-1

Estimate Number: 0046

Pay Period: 06/01/2020
to 06/30/2020

Project Number 350730-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL TEMPORARY							
1365	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	172.000 94.000	54.000 3.000 57.000	\$282.00	\$5,358.00
1375	167-1500	WATER QUALITY INSPECTIONS	MO	48.000 700.000	44.000 1.000 45.000	\$700.00	\$31,500.00
Category Amount:						\$982.00	\$36,858.00
Category Number: 0050 TRAFFIC SIGNAL							
1600	639-3004	STEEL STRAIN POLE, TP IV (W/40 FT MAST ARM)	EA	1.000 10707.000	1.500 .500 2.000	\$5,353.50	\$21,414.00
1605	639-3004	STEEL STRAIN POLE, TP IV (W/45 FT MAST ARM)	EA	1.000 10850.000	.500 .500 1.000	\$5,425.00	\$10,850.00
1610	639-3004	STEEL STRAIN POLE, TP IV (W/50 FT MAST ARM)	EA	3.000 14059.000	1.500 .500 2.000	\$7,029.50	\$28,118.00
1630	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 1 (10TH AVE)	LS	1.000 118718.000	.200 .100 .300	\$11,871.80	\$35,615.40
1635	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 2 (12TH AVE)	LS	1.000 138300.000	.200 .050 .250	\$6,915.00	\$34,575.00
1640	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 3 (SLADE DR)	LS	1.000 129178.000	.200 .050 .250	\$6,458.90	\$32,294.50

Rpt-ID: RCPEsprj

Georgia

Date: 07/03/2020

User: jahines

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA1600988-1

Estimate Number: 0046

Pay Period: 06/01/2020
to 06/30/2020

Project Number 350730-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 TRAFFIC SIGNAL							
1680	935-1117	OUTSIDE PLANT FIBER OPTIC CABLE, LOOSE T LF FIBER		10,010.000 2.350	.000 10,098.000 10,098.000	\$23,730.30	\$23,730.30
1685	935-1511	OUTSIDE PLANT FIBER OPTIC CABLE, DROP, SI LF		345.000 1.800	.000 876.000 876.000	\$1,576.80	\$1,576.80
1690	935-3107	FIBER OPTIC CLOSURE, UNDERGROUND, 96 FII EA		7.000 1269.000	.000 7.000 7.000	\$8,883.00	\$8,883.00
1695	935-4010	FIBER OPTIC SPLICE, FUSION	EA	32.000 60.100	.000 32.000 32.000	\$1,923.20	\$1,923.20
1700	935-5050	FIBER OPTIC PATCH CORD, SM	EA	1.000 104.150	.000 8.000 8.000	\$833.20	\$833.20
1705	935-6562	EXTERNAL TRANSCEIVER, DROP AND REPEAT, EA GNAL JOBS)		4.000 2604.000	.000 4.000 4.000	\$10,416.00	\$10,416.00
1715	939-2230	GBIC, TYPE A	EA	4.000 337.000	.000 8.000 8.000	\$2,696.00	\$2,696.00
1720	939-2300	FIELD SWITCH, TYPE A	EA	4.000 2870.000	.000 4.000 4.000	\$11,480.00	\$11,480.00
Category Amount:						\$104,592.20	\$224,405.40

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2020

User: jahines

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA1600988-1

Estimate Number: 0046

Pay Period: 06/01/2020
to 06/30/2020

Project Number 350730-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 UTILITIES							
2505	600-0001	FLOWABLE FILL	CY	225.000	175.625		
				603.000	8.036		
					183.661	\$4,845.71	\$110,747.58
Category Amount:						\$4,845.71	\$110,747.58
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	157,318.950		
				1.000	3,715.510		
					161,034.460	\$3,715.51	\$161,034.46
		(IN# 1)					
9165	210-0250	UNDERCUT EXCAVATION	CY	.000	2,748.824		
				43.750	58.556		
					2,807.380	\$2,561.83	\$122,822.88
		SA TO PAY FOR UNDERCUT EXCAVATION					
Category Amount:						\$6,277.34	\$283,857.34
Project Total Amount:						\$375,727.84	\$28,819,141.04