

Rpt-ID: RCPESPRJ

Georgia

Date: 06/01/2017

User: 01041890

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA1601188-0

Estimate Number: 0009

Pay Period: 05/01/2017
to 05/31/2017

Contract Location:

BRIDGES AND APPROACHES ON SR 26 OVER OCMULGEE I

Time Allowed:

1057 Days

Elapsed Calender Days:

297 Days

Percent Time:

28.10

District: 3

Area: 03

Contractor:

GEORGIA BRIDGE AND CONCRETE, LLC
P.O. BOX 327

Date Let:

06/17/2016

Date Awarded:

06/17/2016

Date Contract Executed:

08/05/2016

Date Notice to Proceed:

08/08/2016

Date Work Began:

10/17/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/30/2019

TUCKER

GA 30085

Phone: (770)934-1839

Escrow Agent:

Surety Co: ARCH REINSURANCE COMPANY/NEBRASKA

Current Contract Amount \$15,392,278.07

Original Contract Amount \$15,197,018.08

Funds Available \$11,676,530.75

Percent Complete 19.39%

Counties:

Pulaski

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007050	\$15,392,278.07	\$15,197,018.08	\$11,676,530.75	24.14%	\$443,855.22

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/01/2017

User: 01041890

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA1601188-0

Estimate Number: 0009

Pay Period: 05/01/2017
to 05/31/2017

Project Number: 0007050 SR 26 - BRIDGE REPLACEMENTS

Federal State Project Number: CSBRG-0007-00(050)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$2,984,407.11	\$2,488,845.56	\$495,561.55
Total Earnings	\$2,984,407.11	\$2,488,845.56	\$495,561.55
Stockpiled Materials	\$731,340.21	\$783,046.54	(\$51,706.33)
Gross Earnings	\$3,715,747.32	\$3,271,892.10	\$443,855.22
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,715,747.32	\$3,271,892.10	
		Total Payable:	\$443,855.22

Rpt-ID: RCPESPRJ

Georgia

Date: 06/01/2017

User: 01041890

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA1601188-0

Estimate Number: 0009

Pay Period: 05/01/2017
to 05/31/2017

Project Number 0007050

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	150-1000	TRAFFIC CONTROL -	LS	1.000	.449		
				150000.000	.014		
		CSBRG-0007-00(050)			.463	\$2,100.00	\$69,450.00
0015	210-0100	GRADING COMPLETE -	LS	1.000	.240		
				523700.000	.010		
		CSBRG-0007-00(050)			.250	\$5,237.00	\$130,925.00
Category Amount:						\$7,337.00	\$200,375.00
Category Number: 0020 BRIDGES							
0110	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	1.000	.900		
				1450000.000	.050		
		18+00			.950	\$72,500.00	\$1,377,500.00
0130	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.000		
				301200.000	.005		
		1			.005	\$1,506.00	\$1,506.00
0145	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.000		
				1090000.000	.005		
		1			.005	\$5,450.00	\$5,450.00
0150	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	3,164.000	.000		
				180.000	1,583.440		
		1			1,583.440	\$285,019.20	\$285,019.20
0159	524-0500	DEMONSTRATION TEST, CAISSON -	EA	1.000	.000		
				100000.000	1.000		
		60 IN			1.000	\$100,000.00	\$100,000.00
0178	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	2,224.000	.000		
				46.250	314.667		
					314.667	\$14,553.35	\$14,553.35

Rpt-ID: RCPESPRJ

Georgia

Date: 06/01/2017

User: 01041890

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA1601188-0

Estimate Number: 0009

Pay Period: 05/01/2017
to 05/31/2017

Project Number 0007050

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGES							
0179	603-7000	PLASTIC FILTER FABRIC	SY	2,224.000	.000		
				4.350	314.667		
					314.667	\$1,368.80	\$1,368.80
Category Amount:						\$480,397.35	\$1,785,397.35
Category Number: 0030 BRIDGE 2 - SR 26/COMMERCE ST							
0199	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.000		
				305000.000	.000		
					.000	\$0.00	\$0.00
		2					
Category Amount:						\$0.00	\$0.00
Category Number: 0060 EROSION CONTROL							
0399	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	7.000		
				1000.000	1.000		
					8.000	\$1,000.00	\$8,000.00
0404	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	4.000	1.000		
				400.000	1.000		
					2.000	\$400.00	\$800.00
0424	716-2000	EROSION CONTROL MATS, SLOPES	SY	12,371.000	266.220		
				1.750	262.000		
					528.220	\$458.50	\$924.39
0464	163-0240	MULCH	TN	18.000	41.220		
				410.000	11.470		
					52.690	\$4,702.70	\$21,602.90
0494	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	14,512.000	3,046.125		
				4.000	316.500		
					3,362.625	\$1,266.00	\$13,450.50
Category Amount:						\$7,827.20	\$44,777.79
Project Total Amount:						\$495,561.55	\$2,984,407.11