

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2020

User: 01041894

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA1601188-0

Estimate Number: 0041

Pay Period: 01/01/2020
to 01/31/2020

Contract Location:

BRIDGES AND APPROACHES ON SR 26 OVER OCMULGEE I

Time Allowed:

1241 Days

Elapsed Calender Days:

1272 Days

Percent Time:

102.50

District: 3

Area: 03

Contractor:

GEORGIA BRIDGE AND CONCRETE, LLC
P.O. BOX 327

Date Let:

06/17/2016

Date Awarded:

06/17/2016

Date Contract Executed:

08/05/2016

Date Notice to Proceed:

08/08/2016

Date Work Began:

10/17/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/31/2019

TUCKER

GA 30085

Phone: (770)934-1839

Escrow Agent:

Surety Co: ARCH REINSURANCE COMPANY/NEBRASKA

Current Contract Amount \$16,678,806.19

Original Contract Amount \$15,197,018.08

Funds Available \$414,581.94

Percent Complete 97.69%

Counties:

Pulaski

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007050	\$16,678,806.19	\$15,197,018.08	\$414,581.94	97.51%	\$62,677.97

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2020

User: 01041894

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA1601188-0

Estimate Number: 0041

Pay Period: 01/01/2020
to 01/31/2020

Project Number: 0007050 SR 26 - BRIDGE REPLACEMENTS

Federal State Project Number: CSBRG-0007-00(050)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$16,292,750.42	\$16,192,181.55	\$100,568.87
Total Earnings	\$16,292,750.42	\$16,192,181.55	\$100,568.87
Stockpiled Materials	\$8,394.83	\$9,364.73	(\$969.90)
Gross Earnings	\$16,301,145.25	\$16,201,546.28	\$99,598.97
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$36,921.00)	\$0.00	(\$36,921.00)
Total:	\$16,264,224.25	\$16,201,546.28	
		Total Payable:	\$62,677.97

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2020

User: 01041894

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA1601188-0

Estimate Number: 0041

Pay Period: 01/01/2020
to 01/31/2020

Project Number 0007050

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0008	318-3000	AGGR SURF CRS	TN	301.000 43.000	.000 97.050 97.050	\$4,173.15	\$4,173.15
0010	150-1000	TRAFFIC CONTROL - CSBRG-0007-00(050)	LS	1.000 150000.000	.995 .002 .997	\$300.00	\$149,550.00
0065	441-0106	CONC SIDEWALK, 6 IN	SY	170.000 50.000	112.593 12.222 124.815	\$611.10	\$6,240.75
Category Amount:						\$5,084.25	\$159,963.90
Category Number: 0030 BRIDGE 2 - SR 26/COMMERCE ST							
0199	511-3000	SUPERSTR REINF STEEL, BR NO - 2	LS	1.000 305000.000	.970 .030 1.000	\$9,150.00	\$305,000.00
0249	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 2	LS	1.000 1085000.000	.970 .030 1.000	\$32,550.00	\$1,085,000.00
Category Amount:						\$41,700.00	\$1,390,000.00
Category Number: 0050 SIGNING AND STRIPING							
0293	657-6085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF OW), TP PB		3,176.000 7.600	.000 1,300.000 1,300.000	\$9,880.00	\$9,880.00
Category Amount:						\$9,880.00	\$9,880.00
Category Number: 0070 DRAINAGE							
0324	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	1.000 800.000	.000 2.370 2.370	\$1,896.00	\$1,896.00
Category Amount:						\$1,896.00	\$1,896.00

Rpt-ID: RCPEsprj

Georgia

Date: 02/04/2020

User: 01041894

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA1601188-0

Estimate Number: 0041

Pay Period: 01/01/2020
to 01/31/2020

Project Number 0007050

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 SIGNING AND STRIPING							
0329	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LF		5,397.000 0.650	.000 5,492.000 5,492.000	\$3,569.80	\$3,569.80
0334	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		7,278.000 0.550	.000 5,840.000 5,840.000	\$3,212.00	\$3,212.00
0343	657-3085	PREFORMED PLASTIC SKIP PVMT MKG, 8 IN, C(GLF) , TP PB		631.000 6.000	.000 1,160.000 1,160.000	\$6,960.00	\$6,960.00
0344	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF E), TP PB		3,424.000 7.600	.000 1,275.000 1,275.000	\$9,690.00	\$9,690.00
0369	654-1003	RAISED PVMT MARKERS TP 3	EA	132.000 11.000	.000 148.000 148.000	\$1,628.00	\$1,628.00
0374	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	112.000 11.000	.000 52.000 52.000	\$572.00	\$572.00
0379	653-0170	THERMOPLASTIC PVMT MARKING, ARROW, TP EA		2.000 271.000	.000 4.000 4.000	\$1,084.00	\$1,084.00
0384	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP EA		10.000 162.000	.000 7.000 7.000	\$1,134.00	\$1,134.00
0387	652-0094	PAVEMENT MARKING, SYMBOL, TP 4	EA	1.000 380.000	.000 2.000 2.000	\$760.00	\$760.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2020

User: 01041894

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA1601188-0

Estimate Number: 0041

Pay Period: 01/01/2020
to 01/31/2020

Project Number 0007050

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 SIGNING AND STRIPING							
0388	652-0091	PAVEMENT MARKING, SYMBOL, TP 1	EA	1.000 271.000	.000 2.000 2.000	\$542.00	\$542.00
0389	653-0210	THERMOPLASTIC PVMT MARKING, WORD, TP 1 EA	EA	2.000 271.000	.000 2.000 2.000	\$542.00	\$542.00
0394	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LF		4,194.000 0.350	.000 4,224.000 4,224.000	\$1,478.40	\$1,478.40
Category Amount:						\$31,172.20	\$31,172.20
Category Number: 0060 EROSION CONTROL							
0399	167-1500	WATER QUALITY INSPECTIONS	MO	24.000 1000.000	40.000 1.000 41.000	\$1,000.00	\$41,000.00
0424	716-2000	EROSION CONTROL MATS, SLOPES	SY	12,371.000 1.750	19,918.204 394.667 20,312.871	\$690.67	\$35,547.52
0464	163-0240	MULCH	TN	18.000 410.000	107.705 .250 107.955	\$102.50	\$44,261.55
0469	700-8000	FERTILIZER MIXED GRADE	TN	2.000 1236.000	3.911 1.310 5.221	\$1,619.16	\$6,453.16
0479	700-7000	AGRICULTURAL LIME	TN	8.000 1.000	2.062 .329 2.391	\$.33	\$2.39

Rpt-ID: RCPEsprj

Georgia

Date: 02/04/2020

User: 01041894

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA1601188-0

Estimate Number: 0041

Pay Period: 01/01/2020
to 01/31/2020

Project Number 0007050

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0060 EROSION CONTROL							
0484	700-6910	PERMANENT GRASSING	AC	4.000	5.119		
				3245.000	1.648		
					6.767	\$5,347.76	\$21,958.92
0494	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	14,512.000	10,411.500		
				4.000	519.000		
					10,930.500	\$2,076.00	\$43,722.00
Category Amount:						\$10,836.42	\$192,945.54
Project Total Amount:						\$100,568.87	\$16,292,750.42