

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2017

User: 01031257

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA1601492-1

Estimate Number: 0005

Pay Period: 04/01/2017
to 04/30/2017

Contract Location:

SR 142 BEGINNING AT I-20/SR 402 AND EXTENDING TO ALC

Time Allowed: 976 Days

Elapsed Calender Days: 185 Days

Percent Time: 18.95

District: 2

Area: 05

Contractor:

SOUTHEASTERN SITE DEVELOPMENT, INC.
14 EAST GORDON RD.

Date Let: 09/16/2016

Date Awarded: 09/30/2016

Date Contract Executed: 10/25/2016

Date Notice to Proceed: 10/28/2016

Date Work Began: 12/02/2016

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/30/2019

NEWNAN GA 30263-2214

Phone: (678)423-7770

Escrow Agent:

Surety Co: INSURANCE COMPANY OF NORTH AMERICA

Current Contract Amount \$14,106,212.04

Original Contract Amount \$13,650,814.32

Funds Available \$13,241,978.51

Percent Complete 5.23%

Counties:

Newton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
242230-	\$14,106,212.04	\$13,650,814.32	\$13,241,978.51	6.13%	\$144,388.10

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2017

User: 01031257

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA1601492-1

Estimate Number: 0005

Pay Period: 04/01/2017
to 04/30/2017

Project Number: 242230- SR 142 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-1418-00(003)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$737,225.53	\$592,837.43	\$144,388.10
Total Earnings	\$737,225.53	\$592,837.43	\$144,388.10
Stockpiled Materials	\$127,008.00	\$127,008.00	\$0.00
Gross Earnings	\$864,233.53	\$719,845.43	\$144,388.10
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$864,233.53	\$719,845.43	
		Total Payable:	\$144,388.10

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2017

User: 01031257

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA1601492-1

Estimate Number: 0005

Pay Period: 04/01/2017
to 04/30/2017

Project Number 242230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE ITEMS							
0310	207-0203	FOUND BKFILL MATL, TP II	CY	43.000 71.420	.000 28.210 28.210	\$2,014.76	\$2,014.76
Category Amount:						\$2,014.76	\$2,014.76
Category Number: 0060 TEMPORARY EROSION CONTROL ITEMS							
0355	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	5,303.000 1.260	51.000 30.000 81.000	\$37.80	\$102.06
0390	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	40.000 63.520	.000 2.000 2.000	\$127.04	\$127.04
0410	167-1500	WATER QUALITY INSPECTIONS	MO	31.000 931.500	4.000 1.000 5.000	\$931.50	\$4,657.50
0420	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	60,890.000 2.810	19,873.500 52.500 19,926.000	\$147.53	\$55,992.06
Category Amount:						\$1,243.87	\$60,878.66
Category Number: 0020 DRAINAGE ITEMS							
0485	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	2,838.000 47.800	160.400 288.600 449.000	\$13,795.08	\$21,462.20
0500	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	45.000 112.410	.000 8.000 8.000	\$899.28	\$899.28
0509	550-1480	STORM DRAIN PIPE, 48 IN, H 1-10	LF	34.000 134.470	.000 32.100 32.100	\$4,316.49	\$4,316.49

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2017

User: 01031257

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA1601492-1

Estimate Number: 0005

Pay Period: 04/01/2017
to 04/30/2017

Project Number 242230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE ITEMS							
0545	668-1100	CATCH BASIN, GP 1	EA	26.000 2505.740	.000 2.000 2.000	\$5,011.48	\$5,011.48
0552	668-1200	CATCH BASIN, GP 2	EA	1.000 3120.530	.000 .500 .500	\$1,560.27	\$1,560.27
Category Amount:						\$25,582.60	\$33,249.72
Category Number: 0010 ROADWAY							
0750	150-1000	TRAFFIC CONTROL -	LS	1.000 460436.940	.286 .015 .301	\$6,906.55	\$138,591.52
		STP00-1418-00(003)					
Category Amount:						\$6,906.55	\$138,591.52
Category Number: 0060 TEMPORARY EROSION CONTROL ITEMS							
0800	163-0240	MULCH	TN	811.000 113.850	44.000 4.000 48.000	\$455.40	\$5,464.80
Category Amount:						\$455.40	\$5,464.80
Category Number: 0010 ROADWAY							
1005	210-0100	GRADING COMPLETE -	LS	1.000 2323444.100	.120 .040 .160	\$92,937.76	\$371,751.06
		STP00-1418-00(003)					
Category Amount:						\$92,937.76	\$371,751.06
Category Number: 0020 DRAINAGE ITEMS							
1025	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	8.000 908.730	.000 4.620 4.620	\$4,198.33	\$4,198.33
Category Amount:						\$4,198.33	\$4,198.33

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2017

User: 01031257

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA1601492-1

Estimate Number: 0005

Pay Period: 04/01/2017
to 04/30/2017

Project Number 242230-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
1100	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.000		
				19872.000	.556		
					.556	\$11,048.83	\$11,048.83
					Category Amount:	\$11,048.83	\$11,048.83
					Project Total Amount:	\$144,388.10	\$737,225.53