

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2019

User: jhines

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA1601543-0

Estimate Number: 0031

Pay Period: 06/01/2019
to 06/30/2019

Contract Location:

US 23/SR 87 (COCHRAN BYPASS) BEGIN N. OF FOSKEY RD

Time Allowed:

1404 Days

Elapsed Calender Days:

976 Days

Percent Time:

69.52

District: 2

Area: 02

Contractor:

EVERETT DYKES GRASSING CO., INC.
1339 GA. HWY. 112

Date Let:

09/16/2016

Date Awarded:

09/30/2016

Date Contract Executed:

10/26/2016

Date Notice to Proceed:

10/28/2016

Date Work Began:

12/01/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

08/31/2020

COCHRAN

GA 31014-1252

Phone: (478)934-2707

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$22,394,779.20

Original Contract Amount \$21,383,272.27

Funds Available \$5,928,387.14

Percent Complete 73.53%

Counties:

Bleckley

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0003625	\$22,394,779.20	\$21,383,272.27	\$5,928,387.14	73.53%	\$1,201,176.49

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2019

User: jhines

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA1601543-0

Estimate Number: 0031

Pay Period: 06/01/2019
to 06/30/2019

Project Number: 0003625 US 23/SR 87 (COCHRAN BYPASS) - WIDENING & I

Federal State Project Number: STP00-0003-00(625)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$16,466,392.06	\$15,265,215.57	\$1,201,176.49
Total Earnings	\$16,466,392.06	\$15,265,215.57	\$1,201,176.49
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$16,466,392.06	\$15,265,215.57	\$1,201,176.49
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$16,466,392.06	\$15,265,215.57	
		Total Payable:	\$1,201,176.49

Rpt-ID: RCPEsprj

Georgia

Date: 07/08/2019

User: jhines

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA1601543-0

Estimate Number: 0031

Pay Period: 06/01/2019
to 06/30/2019

Project Number 0003625

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 900000.000	.901 .031 .932	\$27,900.00	\$838,800.00
		STP00-0003-00(625)					
0035	310-1101	GR AGGR BASE CRS, INCL MATL	TN	118,580.000 22.000	65,847.310 2,650.900 68,498.210	\$58,319.80	\$1,506,960.62
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		18,579.000 65.000	17,947.760 108.770 18,056.530	\$7,070.05	\$1,173,674.45
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		34,694.000 55.000	13,731.670 2,313.200 16,044.870	\$127,226.00	\$882,467.85
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		24,391.000 70.000	4,576.800 8,597.630 13,174.430	\$601,834.10	\$922,210.10
0090	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		4,600.000 5.000	.000 34,988.000 34,988.000	\$174,940.00	\$174,940.00
0105	500-3200	CLASS B CONCRETE	CY	53.000 713.960	16.300 17.071 33.371	\$12,188.01	\$23,825.56
0115	511-1000	BAR REINF STEEL	LB	16,623.050 1.370	18,387.298 207.317 18,594.615	\$284.02	\$25,474.62
0145	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,516.000 38.690	2,323.100 32.600 2,355.700	\$1,261.29	\$91,142.03

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2019

User: jhines

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA1601543-0

Estimate Number: 0031

Pay Period: 06/01/2019
to 06/30/2019

Project Number 0003625

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0220	668-5000	JUNCTION BOX	EA	19.000 3020.610	19.000 1.000 20.000	\$3,020.61	\$60,412.20
Category Amount:						\$1,014,043.88	\$5,699,907.43
Category Number: 0020 TEMP EROSION CONTROL							
0245	163-0300	CONSTRUCTION EXIT	EA	6.000 1444.950	2.500 .750 3.250	\$1,083.71	\$4,696.09
0255	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		1,010.000 10.160	3,258.000 27.750 3,285.750	\$281.94	\$33,383.22
0285	167-1500	WATER QUALITY INSPECTIONS	MO	42.000 1092.910	29.000 1.000 30.000	\$1,092.91	\$32,787.30
0290	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	50,535.000 3.790	45,091.500 67.500 45,159.000	\$255.83	\$171,152.61
0575	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		5,500.000 10.000	2,302.250 90.000 2,392.250	\$900.00	\$23,922.50
0585	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		10.000 307.950	.000 .750 .750	\$230.96	\$230.96
Category Amount:						\$3,845.35	\$266,172.68
Category Number: 0010 ROADWAY							
0790	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	350.000 35.150	.000 356.000 356.000	\$12,513.40	\$12,513.40

Rpt-ID: RCPEsprj

Georgia

Date: 07/08/2019

User: jhines

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA1601543-0

Estimate Number: 0031

Pay Period: 06/01/2019
to 06/30/2019

Project Number 0003625

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0900	413-0750	TACK COAT	GL	34,040.000 1.550	10,821.000 5,037.000 15,858.000	\$7,807.35	\$24,579.90
0910	205-0001	UNCLASS EXCAV	CY	62,280.000 7.000	58,499.546 1,700.000 60,199.546	\$11,900.00	\$421,396.82
0915	206-0002	BORROW EXCAV, INCL MATL	CY	436,684.000 7.000	336,159.110 6,243.000 342,402.110	\$43,701.00	\$2,396,814.77
0925	550-1302	STORM DRAIN PIPE, 30 IN, H 15-20	LF	162.000 69.260	285.400 16.400 301.800	\$1,135.86	\$20,902.67
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (IN# 1)	*\$*	.000 1.000	286,143.290 106,229.650 392,372.940	\$106,229.65	\$392,372.94
Category Amount:						\$183,287.26	\$3,268,580.50
Project Total Amount:						\$1,201,176.49	\$16,466,392.06