

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2018

User: cphillip

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA1601554-0

Estimate Number: 0009

Pay Period: 12/07/2017
to 01/04/2018

Contract Location:

BRIDGE AND APPROACHES ON SR 323 OVER GROVE CREEK

Time Allowed: 915 Days

Elapsed Calendar Days: 434 Days

Percent Time: 47.43

District: 1

Area: 03

Contractor:

TALLEY CONSTRUCTION COMPANY, INC.
P. O. BOX 357

Date Let: 09/16/2016

Date Awarded: 09/30/2016

Date Contract Executed: 10/25/2016

Date Notice to Proceed: 10/28/2016

ROSSVILLE GA 30741-0357

Phone: (706)866-0596

Date Work Began: 04/11/2017

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 04/30/2019

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$3,134,444.23

Original Contract Amount \$3,087,863.83

Funds Available \$2,094,338.38

Percent Complete 33.05%

Counties:

Banks

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007157	\$3,134,444.23	\$3,087,863.83	\$2,094,338.38	33.18%	\$30,868.17

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2018

User: cphillip

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA1601554-0

Estimate Number: 0009

Pay Period: 12/07/2017
to 01/04/2018

Project Number: 0007157 SR 323 - BRIDGE REPLACEMENT

Federal State Project Number: CSBRG-0007-00(157)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$1,035,872.88	\$1,005,004.71	\$30,868.17
Total Earnings	\$1,035,872.88	\$1,005,004.71	\$30,868.17
Stockpiled Materials	\$4,232.97	\$4,232.97	\$0.00
Gross Earnings	\$1,040,105.85	\$1,009,237.68	\$30,868.17
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,040,105.85	\$1,009,237.68	
		Total Payable:	\$30,868.17

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2018

User: cphillip

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA1601554-0

Estimate Number: 0009

Pay Period: 12/07/2017
to 01/04/2018

Project Number 0007157

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.540		
				22275.000	.032		
					.572	\$712.80	\$12,741.30
		CSBRG-0007-00(157)					
0015	210-0100	GRADING COMPLETE -	LS	1.000	.425		
				665340.310	.005		
					.430	\$3,326.70	\$286,096.33
		CSBRG-0007-00(157)					
Category Amount:						\$4,039.50	\$298,837.63
Category Number: 0020 EROSION CONTROL ITEMS							
0080	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	4.000	.500		
				700.000	.025		
					.525	\$17.50	\$367.50
0356	163-0240	MULCH	TN	59.000	7.316		
				305.000	2.473		
					9.789	\$754.27	\$2,985.65
0496	167-1500	WATER QUALITY INSPECTIONS	MO	29.000	8.000		
				600.000	1.000		
					9.000	\$600.00	\$5,400.00
Category Amount:						\$1,371.77	\$8,753.15
Category Number: 0040 BRIDGE NO. 1 - OVER GROVE CREEK							
0561	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.128		
				192041.040	.072		
					.200	\$13,826.95	\$38,408.21
		1					
0591	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.113		
				56676.320	.187		
					.300	\$10,598.47	\$17,002.90
		1					
Category Amount:						\$24,425.42	\$55,411.11

Rpt-ID: RCPEsprj

Georgia

Date: 01/04/2018

User: cphillip

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA1601554-0

Estimate Number: 0009

Pay Period: 12/07/2017
to 01/04/2018

Project Number 0007157

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0020 EROSION CONTROL ITEMS					
0686	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA		54.000	.000		
		/SAND BAGS		275.060	3.750		
					3.750	\$1,031.48	\$1,031.48
Category Amount:						\$1,031.48	\$1,031.48
Project Total Amount:						\$30,868.17	\$1,035,872.88