

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2019

User: 01062017

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA1601638-0

Estimate Number: 0030

Pay Period: 08/01/2019
to 08/31/2019

Contract Location:

SR 12 BEGIN AT US 278/SR 12 & EXTEND EAST OF SR 142.

Time Allowed:

1176 Days

Elapsed Calender Days:

902 Days

Percent Time:

76.70

District: 2

Area: 05

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let:

11/18/2016

Date Awarded:

11/18/2016

Date Contract Executed:

02/17/2017

Date Notice to Proceed:

03/13/2017

Date Work Began:

03/15/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2020

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$19,367,952.41

Original Contract Amount \$18,889,798.98

Funds Available \$4,588,151.88

Percent Complete 76.31%

Counties:

Newton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
231630-	\$9,601,468.87	\$9,202,557.47	\$2,452,385.67	74.46%	\$51,503.07
231635-	\$9,766,483.54	\$9,687,241.51	\$2,135,766.22	78.13%	\$109,127.09

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2019

User: 01062017

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA1601638-0

Estimate Number: 0030

Pay Period: 08/01/2019
to 08/31/2019

Project Number: 231630- US 278/SR 12 - WIDENING

Federal State Project Number: STP00-0046-01(029)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$7,149,083.20	\$7,097,580.13	\$51,503.07
Total Earnings	\$7,149,083.20	\$7,097,580.13	\$51,503.07
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$7,149,083.20	\$7,097,580.13	\$51,503.07
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,149,083.20	\$7,097,580.13	
		Total Payable:	\$51,503.07

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2019

User: 01062017

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA1601638-0

Estimate Number: 0030

Pay Period: 08/01/2019
to 08/31/2019

Project Number: 231635- US 278/SR 12 - BRIDGE REPL

Federal State Project Number: BHF00-0046-01(030)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$7,630,717.33	\$7,521,590.24	\$109,127.09
Total Earnings	\$7,630,717.33	\$7,521,590.24	\$109,127.09
Stockpiled Materials	(\$0.01)	(\$0.01)	\$0.00
Gross Earnings	\$7,630,717.32	\$7,521,590.23	\$109,127.09
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,630,717.32	\$7,521,590.23	

Total Payable: **\$109,127.09**

Rpt-ID: RCPEsprj

Georgia

Date: 09/04/2019

User: 01062017

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA1601638-0

Estimate Number: 0030

Pay Period: 08/01/2019
to 08/31/2019

Project Number 231630-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.986		
				170765.000	.003		
					.989	\$512.30	\$168,886.59
		STP00-0046-01(029)					
0191	668-5000	JUNCTION BOX	EA	5.000	1.500		
				1590.000	1.000		
					2.500	\$1,590.00	\$3,975.00
Category Amount:						\$2,102.30	\$172,861.59
Category Number: 0020 EROSION CONTROL							
0206	163-0240	MULCH	TN	1,260.000	210.737		
				100.000	.525		
					211.262	\$52.50	\$21,126.20
Category Amount:						\$52.50	\$21,126.20
Category Number: 0030 TEMPORARY EROSION CONTROL							
0266	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		6,000.000	4,002.450		
				7.450	68.500		
					4,070.950	\$510.33	\$30,328.58
0271	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		8,250.000	3,682.000		
				0.090	88.000		
					3,770.000	\$7.92	\$339.30
0276	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		3,000.000	4,928.000		
				0.090	48.000		
					4,976.000	\$4.32	\$447.84
Category Amount:						\$522.57	\$31,115.72
Category Number: 0010 ROADWAY							
0466	668-1100	CATCH BASIN, GP 1	EA	3.000	2.750		
				3050.000	.250		
					3.000	\$762.50	\$9,150.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/04/2019

User: 01062017

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA1601638-0

Estimate Number: 0030

Pay Period: 08/01/2019
to 08/31/2019

Project Number 231630-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0790	210-0100	GRADING COMPLETE -	LS	1.000	.900		
				2403160.000	.020		
					.920	\$48,063.20	\$2,210,907.20
		STP00-0046-01(029)					
Category Amount:						\$48,825.70	\$2,220,057.20
Project Total Amount:						\$51,503.07	\$7,149,083.20

Rpt-ID: RCPEsprj

Georgia

Date: 09/04/2019

User: 01062017

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA1601638-0

Estimate Number: 0030

Pay Period: 08/01/2019
to 08/31/2019

Project Number 231635-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.971		
				30135.000	.029		
		BHF00-0046-01(030)			1.000	\$873.92	\$30,135.00
0015	310-1101	GR AGGR BASE CRS, INCL MATL	TN	15,619.000	8,503.695		
				24.500	821.720		
					9,325.415	\$20,132.14	\$228,472.67
Category Amount:						\$21,006.06	\$258,607.67
Category Number: 0030 TEMPORARY EROSION CONTROL							
0165	163-0300	CONSTRUCTION EXIT	EA	8.000	2.500		
				750.000	.250		
					2.750	\$187.50	\$2,062.50
0180	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,250.000	3,272.000		
				0.090	48.000		
					3,320.000	\$4.32	\$298.80
0200	167-1500	WATER QUALITY INSPECTIONS	MO	20.000	14.000		
				336.000	1.000		
					15.000	\$336.00	\$5,040.00
Category Amount:						\$527.82	\$7,401.30
Category Number: 0050 BRIDGES							
0262	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.943		
				1561400.000	.042		
		1			.985	\$65,578.80	\$1,537,979.00
0270	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.970		
				201600.000	.015		
		1			.985	\$3,024.00	\$198,576.00
0274	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,096.000	1,268.552		
				47.250	200.749		
					1,469.301	\$9,485.39	\$69,424.47

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2019

User: 01062017

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA1601638-0

Estimate Number: 0030

Pay Period: 08/01/2019
to 08/31/2019

Project Number 231635-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 BRIDGES							
0275	603-7000	PLASTIC FILTER FABRIC	SY	1,096.000	978.667		
				4.300	200.749		
					1,179.416	\$863.22	\$5,071.49
Category Amount:						\$78,951.41	\$1,811,050.96
Category Number: 0030 TEMPORARY EROSION CONTROL							
0510	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	3.000	1.000		
				153.000	1.000		
					2.000	\$153.00	\$306.00
Category Amount:						\$153.00	\$306.00
Category Number: 0010 ROADWAY							
0675	210-0100	GRADING COMPLETE -	LS	1.000	.900		
				424440.000	.020		
					.920	\$8,488.80	\$390,484.80
		BHF00-0046-01(030)					
Category Amount:						\$8,488.80	\$390,484.80
Project Total Amount:						\$109,127.09	\$7,630,717.33