

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2018

User: maedge

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA1700852-0

Estimate Number: 0014

Pay Period: 07/03/2018
to 08/02/2018

Contract Location:

BRIDGE AND APPROACHES ON US 221/SR 171 OVER HOLTI

Time Allowed:

557 Days

Elapsed Calender Days:

491 Days

Percent Time:

88.15

District: 2

Area: 02

Contractor:

GREGORY BRIDGE COMPANY
P. O. BOX 3355

Date Let:

02/17/2017

Date Awarded:

02/17/2017

Date Contract Executed:

03/17/2017

Date Notice to Proceed:

03/30/2017

EATONTON

GA 31024-3355

Date Work Began:

06/21/2017

Phone: (706)485-7283

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

10/07/2018

Surety Co: HARTFORD ACCIDENT AND INDEMNITY COMPANY

Current Contract Amount \$2,383,250.90

Original Contract Amount \$2,307,284.39

Funds Available \$695,094.23

Percent Complete 70.83%

Counties:

Johnson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007178	\$2,383,250.90	\$2,307,284.39	\$695,094.23	70.83%	\$388,725.86

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2018

User: maedge

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA1700852-0

Estimate Number: 0014

Pay Period: 07/03/2018
to 08/02/2018

Project Number: 0007178 US 221/SR 171 - BRIDGE REPL

Federal State Project Number: CSBRG-0007-00(178)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$1,688,156.67	\$1,299,430.81	\$388,725.86
Total Earnings	\$1,688,156.67	\$1,299,430.81	\$388,725.86
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,688,156.67	\$1,299,430.81	\$388,725.86
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,688,156.67	\$1,299,430.81	
		Total Payable:	\$388,725.86

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2018

User: maedge

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA1700852-0

Estimate Number: 0014

Pay Period: 07/03/2018
to 08/02/2018

Project Number 0007178

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 32900.000	.751 .044 .795	\$1,447.60	\$26,155.50
		CSBRG-0007-00(178)					
0020	210-0100	GRADING COMPLETE -	LS	1.000 395000.000	.400 .200 .600	\$79,000.00	\$237,000.00
		CSBRG-0007-00(178)					
0060	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		258.000 225.000	.000 256.667 256.667	\$57,750.08	\$57,750.08
0070	441-0301	CONC SPILLWAY, TP 1	EA	4.000 1800.000	.000 4.000 4.000	\$7,200.00	\$7,200.00
0140	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	1,000.000 1.750	579.000 503.000 1,082.000	\$880.25	\$1,893.50
Category Amount:						\$146,277.93	\$329,999.08
Category Number: 0030 TEMPORARY EROSION CONTROL							
0235	167-1500	WATER QUALITY INSPECTIONS	MO	17.000 750.000	13.000 1.000 14.000	\$750.00	\$10,500.00
0240	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	5,100.000 3.700	2,597.250 1,187.250 3,784.500	\$4,392.83	\$14,002.65
Category Amount:						\$5,142.83	\$24,502.65
Category Number: 0050 BRIDGE NO. 1 - OVER HOLTEN CREEK							
0375	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 205200.000	.050 .920 .970	\$188,784.00	\$199,044.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/02/2018

User: maedge

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA1700852-0

Estimate Number: 0014

Pay Period: 07/03/2018
to 08/02/2018

Project Number 0007178

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0050 BRIDGE NO. 1 - OVER HOLTEN CREEK							
0405	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.050		
				29500.000	.920		
					.970	\$27,140.00	\$28,615.00
		1					
0422	004-0022	EXTRA WORK -	LS	.000	.000		
				6000.000	1.000		
					1.000	\$6,000.00	\$6,000.00
		REMOBILIZATION OF DRILL CREW (ADD. PILOT HOLES)					
0445	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	767.000	277.778		
				58.780	245.000		
					522.778	\$14,401.10	\$30,728.89
0450	603-7000	PLASTIC FILTER FABRIC	SY	767.000	277.778		
				4.000	245.000		
					522.778	\$980.00	\$2,091.11
Category Amount:						\$237,305.10	\$266,479.00
Project Total Amount:						\$388,725.86	\$1,688,156.67