

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2019

User: kward

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0018

Pay Period: 12/21/2018
to 01/25/2019

Contract Location:

SR 54 BEGIN AT MCDONOUGH RD & EXTEND TO US 19/US 4

Time Allowed:

1666 Days

Elapsed Calender Days:

611 Days

Percent Time:

36.67

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

02/17/2017

Date Awarded:

02/17/2017

Date Contract Executed:

04/07/2017

Date Notice to Proceed:

05/25/2017

Date Work Began:

06/08/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/15/2021

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$44,668,370.38

Original Contract Amount \$43,243,974.87

Funds Available \$36,007,070.90

Percent Complete 19.39%

Counties:

Clayton

Fayette

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
721440-	\$44,668,370.37	\$43,243,974.86	\$36,007,070.89	19.39%	\$320,108.94

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2019

User: kward

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0018

Pay Period: 12/21/2018
to 01/25/2019

Project Number: 721440- SR 54 - RDWAY WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0164-01(029)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$8,661,299.48	\$8,341,190.54	\$320,108.94
Total Earnings	\$8,661,299.48	\$8,341,190.54	\$320,108.94
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$8,661,299.48	\$8,341,190.54	\$320,108.94
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,661,299.48	\$8,341,190.54	

Total Payable: **\$320,108.94**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2019

User: kward

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0018

Pay Period: 12/21/2018
to 01/25/2019

Project Number 721440-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.429		
				785383.700	.008		
		STP00-0164-00(029)			.437	\$6,283.07	\$343,212.68
0040	318-3000	AGGR SURF CRS	TN	3,660.000	577.640		
				19.470	58.180		
					635.820	\$1,132.76	\$12,379.42
0078	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.390		
				458480.000	.020		
					.410	\$9,169.60	\$187,976.80
Category Amount:						\$16,585.43	\$543,568.90
Category Number: 0020 DRAINAGE							
0175	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	26,033.000	4,590.807		
				41.750	702.000		
					5,292.807	\$29,308.50	\$220,974.69
0180	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	6,420.000	1,713.806		
				52.440	32.000		
					1,745.806	\$1,678.08	\$91,550.07
0185	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	1,717.000	1,052.700		
				59.370	40.200		
					1,092.900	\$2,386.67	\$64,885.47
0190	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	930.000	329.400		
				75.780	72.000		
					401.400	\$5,456.16	\$30,418.09
0240	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	19.000	1.000		
				532.130	2.000		
					3.000	\$1,064.26	\$1,596.39

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2019

User: kward

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0018

Pay Period: 12/21/2018
to 01/25/2019

Project Number 721440-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0255	550-4236	FLARED END SECTION 36 IN, STORM DRAIN	EA	6.000 1212.200	1.000 2.000 3.000	\$2,424.40	\$3,636.60
0270	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	845.000 48.420	312.441 71.222 383.663	\$3,448.57	\$18,576.96
0275	603-7000	PLASTIC FILTER FABRIC	SY	380.000 6.760	312.444 71.222 383.666	\$481.46	\$2,593.58
0290	668-1100	CATCH BASIN, GP 1	EA	312.000 2348.000	26.500 4.000 30.500	\$9,392.00	\$71,614.00
0310	668-2100	DROP INLET, GP 1	EA	51.000 1186.000	3.500 2.000 5.500	\$2,372.00	\$6,523.00
0330	668-4300	STORM SEWER MANHOLE, TP 1	EA	25.000 1667.000	1.500 .250 1.750	\$416.75	\$2,917.25
Category Amount:						\$58,428.85	\$515,286.10
Category Number: 0040 EROSION CONTROL							
0580	163-0240	MULCH	TN	2,500.000 170.000	841.471 37.076 878.547	\$6,302.92	\$149,352.99
0615	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		403.000 125.000	40.500 10.500 51.000	\$1,312.50	\$6,375.00

Rpt-ID: RCPEsprj

Georgia

Date: 02/06/2019

User: kward

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0018

Pay Period: 12/21/2018
to 01/25/2019

Project Number 721440-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL							
0625	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		70,500.000 0.550	11,745.000 1,771.000 13,516.000	\$974.05	\$7,433.80
0630	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		6,192.000 6.210	1,067.000 210.000 1,277.000	\$1,304.10	\$7,930.17
0660	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	403.000 45.000	.000 5.000 5.000	\$225.00	\$225.00
0670	167-1500	WATER QUALITY INSPECTIONS	MO	37.000 300.000	19.000 1.000 20.000	\$300.00	\$6,000.00
0685	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	141,000.000 2.700	59,223.500 262.500 59,486.000	\$708.75	\$160,612.20
0690	700-6910	PERMANENT GRASSING	AC	62.000 775.000	2.158 .769 2.927	\$595.98	\$2,268.43
0695	700-7000	AGRICULTURAL LIME	TN	124.000 150.000	2.040 .700 2.740	\$105.00	\$411.00
0705	700-8000	FERTILIZER MIXED GRADE	TN	62.000 475.000	7.800 .200 8.000	\$95.00	\$3,800.00

Category Amount:

\$11,923.30

\$344,408.59

Rpt-ID: RCPEsprj

Georgia

Date: 02/06/2019

User: kward

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0018

Pay Period: 12/21/2018
to 01/25/2019

Project Number 721440-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0050 BRIDGES					
0810	524-0010	DRILLED CAISSON -	LF	560.000	33.090		
				1260.070	51.510		
		48 IN			84.600	\$64,906.21	\$106,601.92
Category Amount:						\$64,906.21	\$106,601.92
Category Number:		0060 BRIDGE NO. 2					
0895	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	1,320.000	798.339		
				61.030	404.197		
					1,202.536	\$24,668.14	\$73,390.77
0920	544-1000	DECK DRAIN SYSTEM, BR NO -	LS	1.000	.000		
				94435.750	.250		
		2			.250	\$23,608.94	\$23,608.94
0925	547-2014	PILE ENCASEMENT, 14 IN PILE	LF	159.000	124.500		
				159.620	48.250		
					172.750	\$7,701.67	\$27,574.36
Category Amount:						\$55,978.75	\$124,574.07
Category Number:		0090 STAGING					
1725	615-1000	JACK OR BORE PIPE -	LF	387.000	110.000		
				395.000	100.000		
		CONCRETE, 18 IN DIA, 2.5 IN THK			210.000	\$39,500.00	\$82,950.00
Category Amount:						\$39,500.00	\$82,950.00
Category Number:		0040 EROSION CONTROL					
1755	713-0400	COCONUT FIBER BLANKET, SLOPES	SY	52,766.000	11,876.337		
				2.350	3,718.444		
					15,594.781	\$8,738.34	\$36,647.74
1765	711-0100	TURF REINFORCING MATTING, TP 1	SY	16,501.580	.000		
				4.250	271.000		
					271.000	\$1,151.75	\$1,151.75
Category Amount:						\$9,890.09	\$37,799.49

Rpt-ID: RCPEsprj

Georgia

Date: 02/06/2019

User: kward

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0018

Pay Period: 12/21/2018
to 01/25/2019

Project Number 721440-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
1910	205-0001	UNCLASS EXCAV	CY	111,779.000	40,699.546		
				8.380	3,020.374		
					43,719.920	\$25,310.73	\$366,372.93
1915	206-0002	BORROW EXCAV, INCL MATL	CY	248,045.000	29,564.400		
				8.700	4,280.069		
					33,844.469	\$37,236.60	\$294,446.88
1945	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		1,000.000	136.043		
				15.510	22.500		
					158.543	\$348.98	\$2,459.00
Category Amount:						\$62,896.31	\$663,278.81
Project Total Amount:						\$320,108.94	\$8,661,299.48