

Rpt-ID: RCPESPRJ

Georgia

Date: 11/01/2021

User: 01007710

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0051

Pay Period: 09/26/2021
to 10/25/2021

Contract Location:

SR 54 BEGIN AT MCDONOUGH RD & EXTEND TO US 19/US 4

Time Allowed:

1681 Days

Elapsed Calender Days:

1615 Days

Percent Time:

96.07

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

02/17/2017

Date Awarded:

02/17/2017

Date Contract Executed:

04/07/2017

Date Notice to Proceed:

05/25/2017

Date Work Began:

06/08/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/30/2021

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$44,793,704.34

Original Contract Amount \$43,243,974.87

Funds Available \$12,657,443.98

Percent Complete 71.74%

Counties:

Clayton

Fayette

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
721440-	\$44,793,704.33	\$43,243,974.86	\$12,657,443.97	71.74%	\$904,261.91

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/01/2021

User: 01007710

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0051

Pay Period: 09/26/2021
to 10/25/2021

Project Number: 721440- SR 54 - RDWAY WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0164-01(029)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$32,136,260.36	\$31,231,998.45	\$904,261.91
Total Earnings	\$32,136,260.36	\$31,231,998.45	\$904,261.91
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$32,136,260.36	\$31,231,998.45	\$904,261.91
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$32,136,260.36	\$31,231,998.45	
		Total Payable:	\$904,261.91

Rpt-ID: RCPEsprj

Georgia

Date: 11/01/2021

User: 01007710

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0051

Pay Period: 09/26/2021
to 10/25/2021

Project Number 721440-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.790		
				785383.700	.060		
		STP00-0164-00(029)			.850	\$47,123.02	\$667,576.15
0035	310-1101	GR AGGR BASE CRS, INCL MATL	TN	213,257.000	202,168.701		
				19.160	687.400		
					202,856.101	\$13,170.58	\$3,886,722.90
0050	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		64,860.000	40,450.460		
				56.620	5,835.350		
					46,285.810	\$330,397.52	\$2,620,702.56
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		36,375.000	18,309.446		
				59.820	4,040.440		
					22,349.886	\$241,699.12	\$1,336,970.18
0065	413-0750	TACK COAT	GL	44,787.000	14,813.000		
				1.590	1,440.000		
					16,253.000	\$2,289.60	\$25,842.27
0090	441-0104	CONC SIDEWALK, 4 IN	SY	30,295.000	16,601.208		
				21.910	808.333		
					17,409.541	\$17,710.58	\$381,443.04
0145	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	1,100.000	.000		
				131.130	17.778		
					17.778	\$2,331.23	\$2,331.23
Category Amount:						\$654,721.65	\$8,921,588.33
Category Number: 0020 DRAINAGE							
0175	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	26,033.000	21,410.307		
				41.750	35.000		
					21,445.307	\$1,461.25	\$895,341.57

Rpt-ID: RCPESPRJ

Georgia

Date: 11/01/2021

User: 01007710

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0051

Pay Period: 09/26/2021
to 10/25/2021

Project Number 721440-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0240	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	19.000 532.130	16.000 1.000 17.000	\$532.13	\$9,046.21
0290	668-1100	CATCH BASIN, GP 1	EA	312.000 2348.000	233.500 12.250 245.750	\$28,763.00	\$577,021.00
0310	668-2100	DROP INLET, GP 1	EA	51.000 1186.000	22.500 .750 23.250	\$889.50	\$27,574.50
Category Amount:						\$31,645.88	\$1,508,983.28
Category Number: 0030 SIGNING AND MARKING AND SIGNAL							
0395	639-3004	STEEL STRAIN POLE, TP IV (W/45 FT MAST ARM)	EA	3.000 7095.000	2.000 .300 2.300	\$2,128.50	\$16,318.50
0410	639-3004	STEEL STRAIN POLE, TP IV (W/60 FT MAST ARM)	EA	1.000 9775.000	.000 .300 .300	\$2,932.50	\$2,932.50
Category Amount:						\$5,061.00	\$19,251.00
Category Number: 0040 EROSION CONTROL							
0575	163-0232	TEMPORARY GRASSING	AC	100.000 200.000	79.147 1.219 80.366	\$243.80	\$16,073.20
0580	163-0240	MULCH	TN	2,500.000 170.000	1,191.269 5.525 1,196.794	\$939.25	\$203,454.98
0605	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		3,120.000 16.500	718.500 71.250 789.750	\$1,175.63	\$13,030.88

Rpt-ID: RCPEsprj

Georgia

Date: 11/01/2021

User: 01007710

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0051

Pay Period: 09/26/2021
to 10/25/2021

Project Number 721440-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL							
0615	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		403.000 125.000	255.750 2.250 258.000	\$281.25	\$32,250.00
0625	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		70,500.000 0.550	58,796.000 56.000 58,852.000	\$30.80	\$32,368.60
0670	167-1500	WATER QUALITY INSPECTIONS	MO	37.000 300.000	50.000 1.000 51.000	\$300.00	\$15,300.00
0690	700-6910	PERMANENT GRASSING	AC	62.000 775.000	35.998 .701 36.699	\$543.28	\$28,441.73
0695	700-7000	AGRICULTURAL LIME	TN	124.000 150.000	34.240 .660 34.900	\$99.00	\$5,235.00
0705	700-8000	FERTILIZER MIXED GRADE	TN	62.000 475.000	17.960 .300 18.260	\$142.50	\$8,673.50
1755	713-0400	COCONUT FIBER BLANKET, SLOPES	SY	52,766.000 2.350	93,715.436 3,248.222 96,963.658	\$7,633.32	\$227,864.60
1765	711-0100	TURF REINFORCING MATTING, TP 1	SY	16,501.580 4.250	2,644.112 144.000 2,788.112	\$612.00	\$11,849.48

Rpt-ID: RCPEsprj

Georgia

Date: 11/01/2021

User: 01007710

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0051

Pay Period: 09/26/2021
to 10/25/2021

Project Number 721440-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL							
1775	702-0030	ACER RUBRUM -	EA	3.000	.000		
				550.000	.000		
		RED MAPLE, 6 FT			.000	\$0.00	\$0.00
Category Amount:						\$12,000.83	\$594,541.97
Category Number: 0010 ROADWAY							
1820	639-3004	STEEL STRAIN POLE, TP IV	EA	3.000	2.000		
				11069.000	.300		
		(W/65 FT MAST ARM)			2.300	\$3,320.70	\$25,458.70
1915	206-0002	BORROW EXCAV, INCL MATL	CY	248,045.000	110,825.700		
				8.700	5,890.000		
					116,715.700	\$51,243.00	\$1,015,426.59
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	289,849.480		
				1.000	146,268.850		
		(IN# 1)			436,118.330	\$146,268.85	\$436,118.33
Category Amount:						\$200,832.55	\$1,477,003.62
Project Total Amount:						\$904,261.91	\$32,136,260.36