

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2023

User: 01007710

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0071

Pay Period: 05/01/2023
to 05/31/2023

Contract Location:

SR 54 BEGIN AT MCDONOUGH RD & EXTEND TO US 19/US 4

Time Allowed:

2047 Days

Elapsed Calender Days:

2047 Days

Percent Time:

100.00

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

02/17/2017

Date Awarded:

02/17/2017

Date Contract Executed:

04/07/2017

Date Notice to Proceed:

05/25/2017

Date Work Began:

06/08/2017

Date Time Stopped:

12/31/2022

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/31/2022

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$45,638,458.76

Original Contract Amount \$43,243,974.87

Funds Available \$3,945,852.84

Percent Complete 91.18%

Counties:

Clayton

Fayette

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
721440-	\$45,638,458.75	\$43,243,974.86	\$3,945,852.83	91.35%	\$159,885.06

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2023

User: 01007710

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0071

Pay Period: 05/01/2023
to 05/31/2023

Project Number: 721440- SR 54 - RDWAY WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0164-01(029)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$41,613,196.69	\$41,453,311.63	\$159,885.06
Total Earnings	\$41,613,196.69	\$41,453,311.63	\$159,885.06
Stockpiled Materials	\$79,409.23	\$79,409.23	\$0.00
Gross Earnings	\$41,692,605.92	\$41,532,720.86	\$159,885.06
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$41,692,605.92	\$41,532,720.86	
		Total Payable:	\$159,885.06

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2023

User: 01007710

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0071

Pay Period: 05/01/2023
to 05/31/2023

Project Number 721440-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0035	310-1101	GR AGGR BASE CRS, INCL MATL	TN	213,257.000 19.160	226,590.251 1,245.200 227,835.451	\$23,858.03	\$4,365,327.24
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		2,460.000 72.180	14,788.720 1,048.150 15,836.870	\$75,655.47	\$1,143,105.28
0090	441-0104	CONC SIDEWALK, 4 IN	SY	30,295.000 21.910	29,748.706 433.055 30,181.761	\$9,488.24	\$661,282.38
0095	441-0740	CONCRETE MEDIAN, 4 IN	SY	26,200.000 27.700	4,703.097 53.667 4,756.764	\$1,486.58	\$131,762.36
0105	441-4020	CONC VALLEY GUTTER, 6 IN	SY	912.000 48.920	1,440.453 80.758 1,521.211	\$3,950.68	\$74,417.64
0149	634-1200	RIGHT OF WAY MARKERS	EA	390.000 107.040	133.000 150.000 283.000	\$16,056.00	\$30,292.32
Category Amount:						\$130,495.00	\$6,406,187.22
Category Number: 0020 DRAINAGE							
0270	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	845.000 48.420	1,066.944 397.778 1,464.722	\$19,260.41	\$70,921.84
0275	603-7000	PLASTIC FILTER FABRIC	SY	380.000 6.760	1,642.947 397.778 2,040.725	\$2,688.98	\$13,795.30
Category Amount:						\$21,949.39	\$84,717.14

Rpt-ID: RCPEsprj

Georgia

Date: 06/02/2023

User: 01007710

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0071

Pay Period: 05/01/2023
to 05/31/2023

Project Number 721440-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0040		EROSION CONTROL					
0580	163-0240	MULCH	TN	2,500.000	1,282.539		
				170.000	1.260		
					1,283.799	\$214.20	\$218,245.83
0585	163-0300	CONSTRUCTION EXIT	EA	40.000	14.000		
				2364.150	.750		
					14.750	\$1,773.11	\$34,871.21
0655	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	80.000	11.000		
				1373.450	1.000		
					12.000	\$1,373.45	\$16,481.40
0660	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	403.000	134.000		
				45.000	2.000		
					136.000	\$90.00	\$6,120.00
0670	167-1500	WATER QUALITY INSPECTIONS	MO	37.000	69.000		
				300.000	1.000		
					70.000	\$300.00	\$21,000.00
0690	700-6910	PERMANENT GRASSING	AC	62.000	48.036		
				775.000	1.156		
					49.192	\$895.90	\$38,123.80
0695	700-7000	AGRICULTURAL LIME	TN	124.000	45.460		
				150.000	1.060		
					46.520	\$159.00	\$6,978.00
0705	700-8000	FERTILIZER MIXED GRADE	TN	62.000	21.290		
				475.000	.280		
					21.570	\$133.00	\$10,245.75
Category Amount:						\$4,938.66	\$352,065.99

Rpt-ID: RCPEsprj

Georgia

Date: 06/02/2023

User: 01007710

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA1700858-0

Estimate Number: 0071

Pay Period: 05/01/2023

to 05/31/2023

Project Number 721440-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
1520	441-0108	CONC SIDEWALK, 8 IN	SY	1,610.000	899.163		
				51.740	29.861		
					929.024	\$1,545.01	\$48,067.70
1915	206-0002	BORROW EXCAV, INCL MATL	CY	248,045.000	229,481.400		
				8.700	110.000		
					229,591.400	\$957.00	\$1,997,445.18
9810	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	.000	175.090		
				999.240	.000		
					175.090	\$0.00	\$174,956.93
		Concrete Side Barrier, TP 2-SB					
		Added by SA #20					
Category Amount:						\$2,502.01	\$2,220,469.81
Project Total Amount:						\$159,885.06	\$41,613,196.69