

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2019

User: jmcrcrack

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA1701244-0

Estimate Number: 0017

Pay Period: 02/01/2019
to 02/28/2019

Contract Location:

SR 369 OVER TWO MILE CREEK.

Time Allowed: 959 Days

Elapsed Calender Days: 501 Days

Percent Time: 52.24

District: 1

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 04/21/2017

Date Awarded: 04/21/2017

Date Contract Executed: 10/07/2017

Date Notice to Proceed: 10/16/2017

Date Work Began: 10/24/2017

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2020

SNELLVILLE

GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$10,993,414.78

Original Contract Amount \$10,927,886.24

Funds Available \$3,293,182.63

Percent Complete 70.04%

Counties:

Forsyth

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122017-	\$10,993,414.78	\$10,927,886.24	\$3,293,182.63	70.04%	\$752,879.93

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2019

User: jmcrcrack

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA1701244-0

Estimate Number: 0017

Pay Period: 02/01/2019
to 02/28/2019

Project Number: 122017- SR 369 - BRIDGE REPLACEMENT

Federal State Project Number: BHF00-0012-01(082)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$7,700,232.15	\$6,947,352.22	\$752,879.93
Total Earnings	\$7,700,232.15	\$6,947,352.22	\$752,879.93
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$7,700,232.15	\$6,947,352.22	\$752,879.93
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,700,232.15	\$6,947,352.22	
		Total Payable:	\$752,879.93

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2019

User: jmccrack

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA1701244-0

Estimate Number: 0017

Pay Period: 02/01/2019
to 02/28/2019

Project Number 122017-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 74900.000	.825 .057 .882	\$4,269.30	\$66,061.80
		BHF00-0012-01(082)					
0020	210-0100	GRADING COMPLETE -	LS	1.000 1672900.000	.799 .020 .819	\$33,458.00	\$1,370,105.10
		BHF00-0012-01(082)					
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	9,552.000 26.500	511.380 770.400 1,281.780	\$20,415.60	\$33,967.17
0235	668-2231	DROP INLET, GP 1, MODIFIED TP M-1	EA	6.000 4950.000	.000 1.500 1.500	\$7,425.00	\$7,425.00
0250	668-5020	JUNCTION BOX, MODIFIED	EA	6.000 3530.000	2.750 1.000 3.750	\$3,530.00	\$13,237.50
Category Amount:						\$69,097.90	\$1,490,796.57
Category Number: 0030 EROSION CONTROL							
0275	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		700.000 15.250	112.500 30.000 142.500	\$457.50	\$2,173.13
0280	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		113.000 375.000	30.000 13.500 43.500	\$5,062.50	\$16,312.50
Category Amount:						\$5,520.00	\$18,485.63

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2019

User: jmccrack

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA1701244-0

Estimate Number: 0017

Pay Period: 02/01/2019
to 02/28/2019

Project Number 122017-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0290	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		100.000 9.200	15.000 18.000 33.000	\$165.60	\$303.60
Category Amount:						\$165.60	\$303.60
Category Number: 0030 EROSION CONTROL							
0295	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		6.000 730.000	2.250 .750 3.000	\$547.50	\$2,190.00
0310	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		6,050.000 0.950	957.000 104.000 1,061.000	\$98.80	\$1,007.95
0315	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		1,230.000 3.800	407.000 2.000 409.000	\$7.60	\$1,554.20
0320	165-0050	MAINTENANCE OF SILT RETENTION BARRIER LF		800.000 12.750	792.000 100.000 892.000	\$1,275.00	\$11,373.00
0330	165-0101	MAINTENANCE OF CONSTRUCTION EXIT EA		4.000 655.000	1.000 2.000 3.000	\$1,310.00	\$1,965.00
0335	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		28.000 165.000	5.000 7.000 12.000	\$1,155.00	\$1,980.00
0340	165-0110	MAINTENANCE OF ROCK FILTER DAM EA		6.000 316.000	10.000 1.000 11.000	\$316.00	\$3,476.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2019

User: jmcrcrack

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA1701244-0

Estimate Number: 0017

Pay Period: 02/01/2019
to 02/28/2019

Project Number 122017-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0355	167-1500	WATER QUALITY INSPECTIONS	MO	33.000 5670.000	16.000 .000 16.000	\$0.00	\$90,720.00
0365	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	12,100.000 5.350	9,069.250 25.500 9,094.750	\$136.43	\$48,656.91
Category Amount:						\$4,846.33	\$162,923.06
Category Number: 0060 WALLS							
0521	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 1	SF	7,786.000 58.750	6,768.000 1,018.000 7,786.000	\$59,807.50	\$457,427.50
0531	627-1160	TRAFFIC BARRIER H, WALL NO - 1	LF	471.000 317.000	.000 120.000 120.000	\$38,040.00	\$38,040.00
Category Amount:						\$97,847.50	\$495,467.50
Category Number: 0050 BRIDGE NO. 1 - OVER TWO MILE CREEK							
0571	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1	LS	1.000 770200.000	.350 .500 .850	\$385,100.00	\$654,670.00
0601	511-3000	SUPERSTR REINF STEEL, BR NO - 1	LS	1.000 134500.000	.350 .500 .850	\$67,250.00	\$114,325.00
Category Amount:						\$452,350.00	\$768,995.00
Category Number: 0070 WATERLINE							
0626	670-1120	WATER MAIN, 12 IN	LF	1,412.000 207.000	407.000 312.250 719.250	\$64,635.75	\$148,884.75

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2019

User: jmccrack

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA1701244-0

Estimate Number: 0017

Pay Period: 02/01/2019
to 02/28/2019

Project Number 122017-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 WATERLINE							
0651	670-9275	STEEL CASING, 24 IN	LF	80.000 138.000	.000 80.000 80.000	\$11,040.00	\$11,040.00
Category Amount:						\$75,675.75	\$159,924.75
Category Number: 0060 WALLS							
0701	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 2	SF	3,550.000 59.750	2,763.000 312.000 3,075.000	\$18,642.00	\$183,731.25
Category Amount:						\$18,642.00	\$183,731.25
Category Number: 0070 WATERLINE							
9050	004-0022	EXTRA WORK - WATERLINE HANGER MODIFICATION AND INSTALLATION	LS	.000 28734.850	.000 1.000 1.000	\$28,734.85	\$28,734.85
Category Amount:						\$28,734.85	\$28,734.85
Project Total Amount:						\$752,879.93	\$7,700,232.15