

Rpt-ID: RCPESPRJ

Georgia

Date: 11/01/2018

User: C0005359

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA1701462-0

Estimate Number: 0013

Pay Period: 10/01/2018
to 10/31/2018

Contract Location:

US 78/SR 10 AT SR 124 AND AT HENRY CLOWER BLVD

Time Allowed: 746 Days

Elapsed Calender Days: 442 Days

Percent Time: 59.25

District: 1

Area: 02

Contractor:

PITTMAN CONSTRUCTION COMPANY
P. O. BOX 155

Date Let: 06/16/2017

Date Awarded: 06/16/2017

Date Contract Executed: 08/14/2017

Date Notice to Proceed: 08/16/2017

CONYERS GA 30012-0155

Date Work Began: 11/06/2017

Phone: (770)922-8660

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/31/2019

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$13,736,590.45

Original Contract Amount \$13,518,036.43

Funds Available \$9,692,778.59

Percent Complete 29.44%

Counties:

Gwinnett

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006439	\$13,736,590.45	\$13,518,036.43	\$9,692,778.59	29.44%	\$294,148.12

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/01/2018

User: C0005359

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA1701462-0

Estimate Number: 0013

Pay Period: 10/01/2018
to 10/31/2018

Project Number: 0006439 US 78/SR 10 - CONTINUOUS FLOW INTERSECTION

Federal State Project Number: CSSTP-0006-00(439)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$4,043,811.86	\$3,749,663.74	\$294,148.12
Total Earnings	\$4,043,811.86	\$3,749,663.74	\$294,148.12
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,043,811.86	\$3,749,663.74	\$294,148.12
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,043,811.86	\$3,749,663.74	

Total Payable: **\$294,148.12**

Rpt-ID: RCPEsprj

Georgia

Date: 11/01/2018

User: C0005359

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA1701462-0

Estimate Number: 0013

Pay Period: 10/01/2018
to 10/31/2018

Project Number 0006439

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.512		
				360000.000	.011		
					.523	\$3,960.00	\$188,280.00
		CSSTP-0006-00(439)					
0010	210-0100	GRADING COMPLETE -	LS	1.000	.510		
				2659350.000	.030		
					.540	\$79,780.50	\$1,436,049.00
		CSSTP-0006-00(439)					
0015	310-1101	GR AGGR BASE CRS, INCL MATL	TN	13,300.000	7,644.490		
				25.300	219.240		
					7,863.730	\$5,546.77	\$198,952.37
0160	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	3,780.000	1,508.267		
				61.670	168.000		
					1,676.267	\$10,360.56	\$103,375.39
0165	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,296.000	876.700		
				68.930	74.000		
					950.700	\$5,100.82	\$65,531.75
0380	163-0240	MULCH	TN	360.000	54.141		
				400.000	1.758		
					55.899	\$703.20	\$22,359.60
0420	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		2,500.000	564.000		
				0.650	59.000		
					623.000	\$38.35	\$404.95
0425	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		750.000	851.000		
				1.100	67.000		
					918.000	\$73.70	\$1,009.80
0445	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	81.000	21.000		
				39.050	2.000		
					23.000	\$78.10	\$898.15

Rpt-ID: RCPEsprj

Georgia

Date: 11/01/2018

User: C0005359

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA1701462-0

Estimate Number: 0013

Pay Period: 10/01/2018
to 10/31/2018

Project Number 0006439

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0460	167-1500	WATER QUALITY INSPECTIONS	MO	24.000 980.000	11.000 1.000 12.000	\$980.00	\$11,760.00
0465	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	5,000.000 1.450	3,132.625 446.250 3,578.875	\$647.06	\$5,189.37
0735	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL	LF	535.000 725.000	358.320 60.000 418.320	\$43,500.00	\$303,282.00
0865	670-0515	BUTTERFLY VALVE, 16 IN	EA	1.000 10094.000	.000 1.000 1.000	\$10,094.00	\$10,094.00
0875	670-1060	WATER MAIN, 6 IN	LF	70.000 78.300	39.000 18.000 57.000	\$1,409.40	\$4,463.10
0880	670-1100	WATER MAIN, 10 IN	LF	200.000 75.200	.000 110.000 110.000	\$8,272.00	\$8,272.00
		DIP					
0895	670-2060	GATE VALVE, 6 IN	EA	6.000 1545.000	3.000 3.000 6.000	\$4,635.00	\$9,270.00
0920	670-9730	RELOCATE EXIST WATER METER, INCL BOX	EA	14.000 2575.000	10.000 2.000 12.000	\$5,150.00	\$30,900.00
0985	660-0808	SAN SEWER PIPE, 8 IN, DUCTILE IRON	LF	835.000 100.950	280.000 225.000 505.000	\$22,713.75	\$50,979.75

Rpt-ID: RCPEsprj

Georgia

Date: 11/01/2018

User: C0005359

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA1701462-0

Estimate Number: 0013

Pay Period: 10/01/2018
to 10/31/2018

Project Number 0006439

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1020	670-4000	FIRE HYDRANT	EA	5.000 7675.000	3.000 2.000 5.000	\$15,350.00	\$38,375.00
1025	670-5010	WATER SERVICE LINE, 1 IN	LF	180.000 50.500	.000 30.000 30.000	\$1,515.00	\$1,515.00
1040	670-5620	WATER SERVICE LINE, 3/4 IN	LF	400.000 40.200	99.000 40.000 139.000	\$1,608.00	\$5,587.80
1095	660-2043	SEWER LATERAL, 6 IN	LF	610.000 91.700	182.000 225.000 407.000	\$20,632.50	\$37,321.90
1105	670-1160	WATER MAIN, 16 IN	LF	889.000 101.950	400.000 475.000 875.000	\$48,426.25	\$89,206.25
1130	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM	LF	300.000 5.200	60.750 50.250 111.000	\$261.30	\$577.20
1149	207-0203	FOUND BKFILL MATL, TP II	CY	.000 58.500	383.557 56.613 440.170	\$3,311.86	\$25,749.95
		FOUND BKFILL MATL, TP II					
Category Amount:						\$294,148.12	\$2,649,404.33
Project Total Amount:						\$294,148.12	\$4,043,811.86