

Rpt-ID: RCPESPRJ

Georgia

Date: 11/30/2018

User: 01079428

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B3CBA1701600-0

Estimate Number: 0009

Pay Period: 11/01/2018
to 11/29/2018

Contract Location:

3.8 MI CONST.& WIDE CR984@US80/SR17/SR26&EXTEND&

Time Allowed:

1502 Days

Elapsed Calender Days:

435 Days

Percent Time:

28.96

District: 5

Area: 05

Contractor:

BALFOUR BEATTY INFRASTRUCTURE, INC.
1845 TOWN CENTER BLVD., STE. 200

Date Let:

07/21/2017

Date Awarded:

07/21/2017

Date Contract Executed:

09/14/2017

Date Notice to Proceed:

09/21/2017

Date Work Began:

01/08/2018

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/31/2021

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$48,950,625.22

Original Contract Amount \$48,337,619.46

Funds Available \$39,315,398.26

Percent Complete 19.68%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007259	\$25,354,105.59	\$24,926,477.06	\$18,040,881.36	28.84%	\$257,293.50
522790-	\$23,596,519.63	\$23,411,142.40	\$21,274,516.90	9.84%	\$38,642.40

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/30/2018

User: 01079428

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B3CBA1701600-0

Estimate Number: 0009

Pay Period: 11/01/2018
to 11/29/2018

Project Number: 0007259 JIMMY DELOACH PKWY (CR 984) - ROADWAY CON

Federal State Project Number: CSSTP-0007-00(259)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$7,313,224.23	\$7,055,930.73	\$257,293.50
Total Earnings	\$7,313,224.23	\$7,055,930.73	\$257,293.50
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$7,313,224.23	\$7,055,930.73	\$257,293.50
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,313,224.23	\$7,055,930.73	
		Total Payable:	\$257,293.50

Rpt-ID: RCPESPRJ

Georgia

Date: 11/30/2018

User: 01079428

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B3CBA1701600-0

Estimate Number: 0009

Pay Period: 11/01/2018
to 11/29/2018

Project Number: 522790- JIMMY DELOACH EXTENSION - ROADWAY CONST

Federal State Project Number: STP00-0218-01(001)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$2,322,002.73	\$2,283,360.33	\$38,642.40
Total Earnings	\$2,322,002.73	\$2,283,360.33	\$38,642.40
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,322,002.73	\$2,283,360.33	\$38,642.40
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,322,002.73	\$2,283,360.33	
		Total Payable:	\$38,642.40

Rpt-ID: RCPEsprj

Georgia

Date: 11/30/2018

User: 01079428

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B3CBA1701600-0

Estimate Number: 0009

Pay Period: 11/01/2018

to 11/29/2018

Project Number 0007259

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.487		
				213000.000	.041		
					.528	\$8,733.00	\$112,464.00
		CSSTP-0007-00(259)					
0030	207-0203	FOUND BKFILL MATL, TP II	CY	1,568.000	691.689		
				100.000	97.660		
					789.349	\$9,766.00	\$78,934.90
0041	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	82,333.000	7,411.291		
				17.000	3,103.066		
					10,514.357	\$52,752.12	\$178,744.07
0146	500-3101	CLASS A CONCRETE	CY	2,259.000	1,686.841		
				560.000	126.904		
					1,813.745	\$71,066.24	\$1,015,697.20
0161	511-1000	BAR REINF STEEL	LB	273,004.000	205,847.156		
				0.390	12,417.710		
					218,264.866	\$4,842.91	\$85,123.30
0166	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	1,859.000	.000		
				53.000	520.420		
					520.420	\$27,582.26	\$27,582.26
0276	610-9099	REM WINGWALLS & PARAPETS, STA -	LS	1.000	.000		
				1200.000	1.000		
					1.000	\$1,200.00	\$1,200.00
		170+25					
0281	610-9099	REM WINGWALLS & PARAPETS, STA -	LS	1.000	.000		
				1200.000	1.000		
					1.000	\$1,200.00	\$1,200.00
		46+14.80					
0286	610-9099	REM WINGWALLS & PARAPETS, STA -	LS	1.000	.000		
				1200.000	1.000		
					1.000	\$1,200.00	\$1,200.00
		77+11.25					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/30/2018

User: 01079428

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B3CBA1701600-0

Estimate Number: 0009

Pay Period: 11/01/2018
to 11/29/2018

Project Number 0007259

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0336	668-2100	DROP INLET, GP 1	EA	14.000 4400.000	.000 2.500 2.500	\$11,000.00	\$11,000.00
Category Amount:						\$189,342.53	\$1,513,145.73
Category Number: 0050 PERMANENT EROSION CONTROL							
0681	700-6910	PERMANENT GRASSING	AC	48.000 1550.000	8.492 3.988 12.480	\$6,181.40	\$19,344.00
0686	700-7000	AGRICULTURAL LIME	TN	180.000 75.000	8.482 3.670 12.152	\$275.25	\$911.40
0691	700-8000	FERTILIZER MIXED GRADE	TN	23.000 650.000	4.544 1.380 5.924	\$897.00	\$3,850.60
0706	716-2000	EROSION CONTROL MATS, SLOPES	SY	60,320.000 1.300	16,000.326 2,910.102 18,910.428	\$3,783.13	\$24,583.56
Category Amount:						\$11,136.78	\$48,689.56
Category Number: 0060 TEMPORARY EROSION CONTROL							
0716	163-0240	MULCH	TN	1,635.000 70.000	295.715 26.250 321.965	\$1,837.50	\$22,537.55
0726	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		14,719.000 3.770	262.500 150.000 412.500	\$565.50	\$1,555.13
0775	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		18.000 182.020	.000 3.000 3.000	\$546.06	\$546.06

Rpt-ID: RCPESPRJ

Georgia

Date: 11/30/2018

User: 01079428

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B3CBA1701600-0

Estimate Number: 0009

Pay Period: 11/01/2018
to 11/29/2018

Project Number 0007259

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 TEMPORARY EROSION CONTROL							
0846	167-1500	WATER QUALITY INSPECTIONS	MO	25.000 480.830	5.000 1.000 6.000	\$480.83	\$2,884.98
Category Amount:						\$3,429.89	\$27,523.72
Category Number: 0070 SEWER REPLACEMENT							
0866	660-1205	SEWER FORCE MAIN, 2 IN, - PVC	LF	1,573.000 15.000	1,370.000 130.000 1,500.000	\$1,950.00	\$22,500.00
0875	660-1810	SEWER MAIN, HDPE, 3 IN	LF	270.000 25.000	300.000 50.000 350.000	\$1,250.00	\$8,750.00
0876	670-7000	STEEL CASING - 12 IN	LF	395.000 91.890	280.000 120.000 400.000	\$11,026.80	\$36,756.00
Category Amount:						\$14,226.80	\$68,006.00
Category Number: 0080 WATERLINE REPLACEMENT							
0886	615-1100	DIRECTIONAL BORE PIPE - 8 IN	LF	118.000 125.000	.000 135.000 135.000	\$16,875.00	\$16,875.00
0891	670-1080	WATER MAIN, 8 IN	LF	2,465.000 51.470	2,366.000 177.000 2,543.000	\$9,110.19	\$130,888.21
0936	670-7000	STEEL CASING - 16 IN	LF	400.000 91.890	280.000 120.000 400.000	\$11,026.80	\$36,756.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/30/2018

User: 01079428

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B3CBA1701600-0

Estimate Number: 0009

Pay Period: 11/01/2018
to 11/29/2018

Project Number 0007259

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0080	WATERLINE REPLACEMENT				
0941	670-9710	RELOCATE EXIST FIRE HYDRANT	EA	1.000	1.000		
				2145.510	1.000		
					2.000	\$2,145.51	\$4,291.02
Category Amount:						\$39,157.50	\$188,810.23
Project Total Amount:						\$257,293.50	\$7,313,224.23

Rpt-ID: RCPEsprj

Georgia

Date: 11/30/2018

User: 01079428

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B3CBA1701600-0

Estimate Number: 0009

Pay Period: 11/01/2018

to 11/29/2018

Project Number 522790-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0002	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	7,374.000 1.560	5,697.600 3,400.000 9,097.600	\$5,304.00	\$14,192.26
0040	150-1000	TRAFFIC CONTROL - STP00-0218-01(001)	LS	1.000 225000.000	.336 .011 .347	\$2,475.00	\$78,075.00
Category Amount:						\$7,779.00	\$92,267.26
Category Number: 0020 PERMANENT EROSION CONTROL							
0195	700-8000	FERTILIZER MIXED GRADE	TN	40.000 650.000	.480 2.630 3.110	\$1,709.50	\$2,021.50
Category Amount:						\$1,709.50	\$2,021.50
Category Number: 0030 TEMPORARY EROSION CONTROL							
0205	163-0232	TEMPORARY GRASSING	AC	162.000 400.000	10.609 13.137 23.746	\$5,254.80	\$9,498.40
0210	163-0240	MULCH	TN	648.000 70.000	10.585 134.336 144.921	\$9,403.52	\$10,144.47
0260	167-1500	WATER QUALITY INSPECTIONS	MO	24.000 480.830	5.000 1.000 6.000	\$480.83	\$2,884.98
0270	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	34,100.000 3.580	14,601.000 2,512.500 17,113.500	\$8,994.75	\$61,266.33
Category Amount:						\$24,133.90	\$83,794.18

Rpt-ID: RCPESPRJ

Georgia

Date: 11/30/2018

User: 01079428

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B3CBA1701600-0

Estimate Number: 0009

Pay Period: 11/01/2018
to 11/29/2018

Project Number 522790-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
1207	170-2000	STAKED SILT RETENTION BARRIER	LF	1,100.000	1,505.000		
				10.040	500.000		
					2,005.000	\$5,020.00	\$20,130.20
1392	500-3101	CLASS A CONCRETE	CY	512.510	.000		
				560.000	.000		
					.000	\$.00	\$0.00
Category Amount:						\$5,020.00	\$20,130.20
Project Total Amount:						\$38,642.40	\$2,322,002.73