

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2018

User: 01048228

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA1701769-0

Estimate Number: 0007

Pay Period: 09/01/2018
to 09/30/2018

Contract Location:

SR 52 AT SR 183.

Time Allowed: 850 Days

Elapsed Calender Days: 241 Days

Percent Time: 28.35

District: 1

Area: 01

Contractor:

BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let: 11/17/2017

Date Awarded: 11/17/2017

Date Contract Executed: 01/05/2018

Date Notice to Proceed: 02/02/2018

MARIETTA GA 30060-7911

Date Work Began: 02/05/2018

Phone: (770)425-9191

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2020

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$3,389,069.47

Original Contract Amount \$3,296,819.57

Funds Available \$2,410,279.43

Percent Complete 28.88%

Counties:

Dawson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000315	\$3,389,069.47	\$3,296,819.57	\$2,410,279.43	28.88%	\$127,338.02

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2018

User: 01048228

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA1701769-0

Estimate Number: 0007

Pay Period: 09/01/2018
to 09/30/2018

Project Number: 0000315 SR 52 - CONSTRUCTION OF ROUNDABOUT

Federal State Project Number: 0000315

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$978,790.04	\$851,452.02	\$127,338.02
Total Earnings	\$978,790.04	\$851,452.02	\$127,338.02
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$978,790.04	\$851,452.02	\$127,338.02
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$978,790.04	\$851,452.02	

Total Payable: **\$127,338.02**

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2018

User: 01048228

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA1701769-0

Estimate Number: 0007

Pay Period: 09/01/2018
to 09/30/2018

Project Number 0000315

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.350		
				39517.520	.151		
		0000315			.501	\$5,967.15	\$19,798.28
0015	210-0100	GRADING COMPLETE -	LS	1.000	.375		
				987190.790	.070		
		0000315			.445	\$69,103.36	\$439,299.90
Category Amount:						\$75,070.51	\$459,098.18
Category Number: 0020 CULVERT							
0100	500-3101	CLASS A CONCRETE	CY	158.000	133.998		
				861.000	25.472		
					159.470	\$21,931.39	\$137,303.67
0105	511-1000	BAR REINF STEEL	LB	16,740.000	12,096.000		
				0.410	4,644.000		
					16,740.000	\$1,904.04	\$6,863.40
Category Amount:						\$23,835.43	\$144,167.07
Category Number: 0040 TEMPORARY EROSION CONTROL							
0185	163-0240	MULCH	TN	94.000	9.513		
				446.250	6.046		
					15.559	\$2,698.03	\$6,943.20
0195	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		2,794.000	527.000		
				0.150	550.000		
					1,077.000	\$82.50	\$161.55
0220	167-1500	WATER QUALITY INSPECTIONS	MO	28.000	7.000		
				326.000	1.000		
					8.000	\$326.00	\$2,608.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2018

User: 01048228

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA1701769-0

Estimate Number: 0007

Pay Period: 09/01/2018
to 09/30/2018

Project Number 0000315

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 TEMPORARY EROSION CONTROL							
0230	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	5,588.000 3.490	4,488.750 635.250 5,124.000	\$2,217.02	\$17,882.76
Category Amount:						\$5,323.55	\$27,595.51
Category Number: 0080 DRAINAGE							
0340	603-7000	PLASTIC FILTER FABRIC	SY	619.000 5.070	70.445 302.719 373.164	\$1,534.79	\$1,891.94
0350	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	243.000 36.680	3.500 169.759 173.259	\$6,226.76	\$6,355.14
0355	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	312.000 57.540	.000 175.182 175.182	\$10,079.97	\$10,079.97
Category Amount:						\$17,841.52	\$18,327.05
Category Number: 0040 TEMPORARY EROSION CONTROL							
0475	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		100.000 13.980	45.000 214.500 259.500	\$2,998.71	\$3,627.81
Category Amount:						\$2,998.71	\$3,627.81
Category Number: 0020 CULVERT							
0610	207-0203	FOUND BKFILL MATL, TP II	CY	80.000 60.900	162.357 53.999 216.356	\$3,288.54	\$13,176.08
Category Amount:						\$3,288.54	\$13,176.08

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2018

User: 01048228

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA1701769-0

Estimate Number: 0007

Pay Period: 09/01/2018
to 09/30/2018

Project Number 0000315

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0040	TEMPORARY EROSION CONTROL				
0635	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		5.000	.000		
				305.520	3.000		
					3.000	\$916.56	\$916.56
Category Amount:						\$916.56	\$916.56
Category Number:		0010	ROADWAY				
0660	318-3000	AGGR SURF CRS	TN	100.000	73.980		
				26.180	-73.980		
					.000	\$-1,936.80	\$0.00
Category Amount:						\$-1,936.80	\$0.00
Project Total Amount:						\$127,338.02	\$978,790.04