

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2019

User: 01007710

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA1701800-0

Estimate Number: 0013

Pay Period: 01/03/2019
to 01/31/2019

Contract Location:
SR 83 OVER TOWALIGA RIVER

Time Allowed: 487 **Days**
Elapsed Calender Days: 367 **Days**
Percent Time: 75.36

District: 3

Area: 04

Contractor:
MCCOY GRADING, INC.
450 CALLAWAY RD.

Date Let: 11/17/2017
Date Awarded: 11/17/2017
Date Contract Executed: 01/05/2018
Date Notice to Proceed: 01/30/2018
Date Work Began: 01/31/2018
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 05/31/2019

GREENVILLE GA 30222-3388
Phone: (706)672-2690

Escrow Agent:

Surety Co: PHILADELPHIA INDEMNITY INSURANCE COMPANY

Current Contract Amount \$3,837,256.44
Original Contract Amount \$3,779,909.12
Funds Available \$799,640.54
Percent Complete 79.16%

Counties:

Monroe

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007046	\$3,837,256.44	\$3,779,909.12	\$799,640.54	79.16%	\$236,452.91

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2019

User: 01007710

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA1701800-0

Estimate Number: 0013

Pay Period: 01/03/2019
to 01/31/2019

Project Number: 0007046 SR 83 - BRIDGE REPLACEMENT

Federal State Project Number: 0007046

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$3,037,615.90	\$2,801,162.99	\$236,452.91
Total Earnings	\$3,037,615.90	\$2,801,162.99	\$236,452.91
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,037,615.90	\$2,801,162.99	\$236,452.91
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,037,615.90	\$2,801,162.99	

Total Payable: **\$236,452.91**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2019

User: 01007710

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA1701800-0

Estimate Number: 0013

Pay Period: 01/03/2019
to 01/31/2019

Project Number 0007046

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0014	310-1101	GR AGGR BASE CRS, INCL MATL	TN	3,600.000 30.350	2,108.680 2,811.740 4,920.420	\$85,336.31	\$149,334.75
0015	150-1000	TRAFFIC CONTROL - 0007046	LS	1.000 63788.100	.700 .020 .720	\$1,275.76	\$45,927.43
0129	433-1000	REINF CONC APPROACH SLAB	SY	285.000 200.550	.000 293.334 293.334	\$58,828.13	\$58,828.13
Category Amount:						\$145,440.20	\$254,090.31
Category Number: 0050 EROSION CONTROL							
0174	163-0232	TEMPORARY GRASSING	AC	5.000 430.850	6.167 .483 6.650	\$208.10	\$2,865.15
0179	163-0240	MULCH	TN	121.000 263.050	97.360 4.976 102.336	\$1,308.94	\$26,919.48
0189	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		5.000 290.850	25.500 2.250 27.750	\$654.41	\$8,071.09
0194	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		1,520.000 7.600	988.200 25.500 1,013.700	\$193.80	\$7,704.12
0199	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	950.000 1.300	3,881.930 120.000 4,001.930	\$156.00	\$5,202.51
Category Amount:						\$2,521.25	\$50,762.35

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2019

User: 01007710

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA1701800-0

Estimate Number: 0013

Pay Period: 01/03/2019

to 01/31/2019

Project Number 0007046

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0208	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		2,700.000	2,389.700		
				1.000	352.000		
					2,741.700	\$352.00	\$2,741.70
Category Amount:						\$352.00	\$2,741.70
Category Number: 0050 EROSION CONTROL							
0214	167-1500	WATER QUALITY INSPECTIONS	MO	16.000	11.000		
				708.950	1.000		
					12.000	\$708.95	\$8,507.40
0219	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	5,400.000	5,462.500		
				4.100	161.250		
					5,623.750	\$661.13	\$23,057.38
0369	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	6.000	5.000		
				102.450	2.000		
					7.000	\$204.90	\$717.15
Category Amount:						\$1,574.98	\$32,281.93
Category Number: 0020 BRIDGE NO. 1 - OVER TOWALIGA RIVER							
0384	500-2100	CONCRETE BARRIER	LF	648.000	.000		
				72.700	648.000		
					648.000	\$47,109.60	\$47,109.60
0409	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.950		
				136397.000	.030		
					.980	\$4,091.91	\$133,669.06
		1					
0434	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	2,545.000	458.888		
				25.100	1,125.222		
					1,584.110	\$28,243.07	\$39,761.16

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2019

User: 01007710

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA1701800-0

Estimate Number: 0013

Pay Period: 01/03/2019
to 01/31/2019

Project Number 0007046

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0020 BRIDGE NO. 1 - OVER TOWALIGA RIVER							
0439	603-7000	PLASTIC FILTER FABRIC	SY	2,545.000	458.888		
				3.200	1,125.222		
					1,584.110	\$3,600.71	\$5,069.15
Category Amount:						\$83,045.29	\$225,608.97
Category Number: 0010 ROADWAY							
0479	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	1,177.000	813.500		
				34.250	102.750		
					916.250	\$3,519.19	\$31,381.56
Category Amount:						\$3,519.19	\$31,381.56
Project Total Amount:						\$236,452.91	\$3,037,615.90