

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2018

User: jahines

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA1701802-0

Estimate Number: 0003

Pay Period: 06/01/2018
to 06/30/2018

Contract Location:

SR 219 OVER MOUNTAIN OAK CREEK

Time Allowed: 434 Days

Elapsed Calender Days: 130 Days

Percent Time: 29.95

District: 3

Area: 02

Contractor:

TIDWELL CONSTRUCTION COMPANY
P. O. DRAWER 1466

Date Let: 12/15/2017

Date Awarded: 12/15/2017

Date Contract Executed: 02/17/2018

Date Notice to Proceed: 02/21/2018

DOUGLASVILLE GA 30133-1466

Date Work Began: 04/23/2018

Phone: (770)942-5121

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 04/30/2019

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$2,116,624.26

Original Contract Amount \$2,095,108.17

Funds Available \$1,544,074.05

Percent Complete 27.05%

Counties:

Harris

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007036	\$2,116,624.26	\$2,095,108.17	\$1,544,074.05	27.05%	\$148,610.51

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2018

User: jahines

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA1701802-0

Estimate Number: 0003

Pay Period: 06/01/2018
to 06/30/2018

Project Number: 0007036 SR 219 - BRIDGE REPL

Federal State Project Number: 0007036

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$572,550.21	\$423,939.70	\$148,610.51
Total Earnings	\$572,550.21	\$423,939.70	\$148,610.51
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$572,550.21	\$423,939.70	\$148,610.51
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$572,550.21	\$423,939.70	

Total Payable: **\$148,610.51**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2018

User: jahines

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA1701802-0

Estimate Number: 0003

Pay Period: 06/01/2018
to 06/30/2018

Project Number 0007036

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.306		
				20000.000	.144		
					.450	\$2,880.00	\$9,000.00
		0007036					
Category Amount:						\$2,880.00	\$9,000.00
Category Number: 0020 EROSION CONTROL							
0110	163-0232	TEMPORARY GRASSING	AC	3.000	.000		
				573.270	3.030		
					3.030	\$1,737.01	\$1,737.01
0115	163-0240	MULCH	TN	100.000	29.120		
				50.000	.460		
					29.580	\$23.00	\$1,479.00
0130	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		39.000	40.000		
				340.150	.750		
					40.750	\$255.11	\$13,861.11
0135	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		8.000	2.500		
				426.360	1.500		
					4.000	\$639.54	\$1,705.44
0145	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		850.000	10.000		
				1.080	50.000		
					60.000	\$54.00	\$64.80
0150	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF	LF	1,454.000	.000		
				1.350	100.000		
					100.000	\$135.00	\$135.00
0165	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	8.000	.000		
				17.950	3.000		
					3.000	\$53.85	\$53.85

Rpt-ID: RCPESPRJ

Georgia

Date: 07/03/2018

User: jahines

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA1701802-0

Estimate Number: 0003

Pay Period: 06/01/2018
to 06/30/2018

Project Number 0007036

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0180	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	1,700.000	1,399.500		
				4.440	75.000		
					1,474.500	\$333.00	\$6,546.78
Category Amount:						\$3,230.51	\$25,582.99
Category Number: 0040 BRIDGE NO.1 - OVER MOUNTAIN OAK CREEK							
0310	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	1.000	.500		
				285000.000	.500		
					1.000	\$142,500.00	\$285,000.00
		32+33					
Category Amount:						\$142,500.00	\$285,000.00
Project Total Amount:						\$148,610.51	\$572,550.21