

Rpt-ID: RCPESPRJ

Georgia

Date: 01/19/2021

User: 01060645

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA1701819-0

Estimate Number: 0020

Pay Period: 12/01/2020
to 12/31/2020

Contract Location:

0.256 MI. CONSTRUCT.BRIDGE & APPROACH SR42 NORFO

Time Allowed:

829 Days

Elapsed Calender Days:

1043 Days

Percent Time:

125.81

District: 7

Area: 01

Contractor:

GEORGIA BRIDGE AND CONCRETE, LLC
P.O. BOX 327

Date Let:

12/15/2017

Date Awarded:

12/15/2017

Date Contract Executed:

02/21/2018

Date Notice to Proceed:

02/23/2018

Date Work Began:

03/24/2018

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2020

TUCKER

GA 30085

Phone: (770)934-1839

Escrow Agent:

Surety Co: ARCH REINSURANCE COMPANY/NEBRASKA

Current Contract Amount \$6,163,286.98

Original Contract Amount \$6,142,112.34

Funds Available \$2,828,747.52

Percent Complete 51.36%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011684	\$6,163,286.98	\$6,142,112.34	\$2,828,747.52	54.10%	\$145,448.48

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/19/2021

User: 01060645

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA1701819-0

Estimate Number: 0020

Pay Period: 12/01/2020
to 12/31/2020

Project Number: 0011684 SR 42 - BRIDGE REPL

Federal State Project Number: 0011684

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$3,165,755.85	\$2,998,204.37	\$167,551.48
Total Earnings	\$3,165,755.85	\$2,998,204.37	\$167,551.48
Stockpiled Materials	\$321,365.61	\$321,365.61	\$0.00
Gross Earnings	\$3,487,121.46	\$3,319,569.98	\$167,551.48
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$152,582.00)	(\$130,479.00)	(\$22,103.00)
Total:	\$3,334,539.46	\$3,189,090.98	
		Total Payable:	\$145,448.48

Rpt-ID: RCPESPRJ

Georgia

Date: 01/19/2021

User: 01060645

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA1701819-0

Estimate Number: 0020

Pay Period: 12/01/2020
to 12/31/2020

Project Number 0011684

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	210-0100	GRADING COMPLETE -	LS	1.000	.644		
				963100.000	.035		
					.679	\$33,708.50	\$653,944.90
		0011684					
0010	150-1000	TRAFFIC CONTROL -	LS	1.000	.678		
				200000.000	.050		
					.728	\$10,000.00	\$145,600.00
		0011684					
Category Amount:						\$43,708.50	\$799,544.90
Category Number: 0030 TEMPORARY EROSION							
0105	167-1500	WATER QUALITY INSPECTIONS	MO	27.000	16.000		
				945.000	1.000		
					17.000	\$945.00	\$16,065.00
0120	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	3,130.000	3,030.000		
				3.000	17.000		
					3,047.000	\$51.00	\$9,141.00
Category Amount:						\$996.00	\$25,206.00
Category Number: 0020 DRAINAGE							
0203	550-1242	STORM DRAIN PIPE, 24 IN, H 15-20	LF	356.000	.000		
				71.000	110.000		
					110.000	\$7,810.00	\$7,810.00
0204	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	128.000	110.000		
				52.000	-110.000		
					.000	\$-5,720.00	\$0.00
Category Amount:						\$2,090.00	\$7,810.00
Category Number: 0060 BRIDGE NO 1 - OVER NORFOLK SOUTHERN RAILWAY							
0455	500-3002	CLASS AA CONCRETE	CY	440.000	410.000		
				635.000	29.200		
					439.200	\$18,542.00	\$278,892.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/19/2021

User: 01060645

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA1701819-0

Estimate Number: 0020

Pay Period: 12/01/2020
to 12/31/2020

Project Number 0011684

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 BRIDGE NO 1 - OVER NORFOLK SOUTHERN RAILWAY							
0465	511-1000	BAR REINF STEEL	LB	73,077.000	69,473.000		
				0.870	3,604.000		
					73,077.000	\$3,135.48	\$63,576.99
0480	520-1151	PILING IN PLACE, STEEL H, HP 14 X 89	LF	1,390.000	965.200		
				76.500	216.000		
					1,181.200	\$16,524.00	\$90,361.80
Category Amount:						\$38,201.48	\$432,830.79
Category Number: 0070 MSE WALLS							
0519	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	8,646.000	1,685.200		
				50.000	1,379.510		
					3,064.710	\$68,975.50	\$153,235.50
		1					
0520	627-1100	COPING A, WALL NO -	LF	149.000	.000		
				97.000	140.000		
					140.000	\$13,580.00	\$13,580.00
		1					
Category Amount:						\$82,555.50	\$166,815.50
Project Total Amount:						\$167,551.48	\$3,165,755.85