

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2019

User: nmullins

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA1800730-0

Estimate Number: 0011

Pay Period: 11/01/2019
to 11/30/2019

Contract Location:

SR 11 OVER CSX TRANSPORTATION

Time Allowed: 590 Days

Elapsed Calender Days: 596 Days

Percent Time: 101.02

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 01/19/2018

Date Awarded: 01/19/2018

Date Contract Executed: 03/08/2018

Date Notice to Proceed: 03/21/2018

SNELLVILLE GA 30078-0306

Date Work Began: 05/07/2018

Phone: (770)985-0600

Date Time Stopped: 11/06/2019

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 10/31/2019

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$4,234,648.87

Original Contract Amount \$4,254,563.89

Funds Available \$180,706.62

Percent Complete 95.79%

Counties:

Walton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
132980-	\$4,234,648.87	\$4,254,563.89	\$180,706.62	95.73%	\$48,385.55

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2019

User: nmullins

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA1800730-0

Estimate Number: 0011

Pay Period: 11/01/2019
to 11/30/2019

Project Number: 132980- SR 11 - STRUCTURE REPLACEMENT

Federal State Project Number: 132980-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$4,056,288.25	\$4,005,556.70	\$50,731.55
Total Earnings	\$4,056,288.25	\$4,005,556.70	\$50,731.55
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,056,288.25	\$4,005,556.70	\$50,731.55
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$2,346.00)	\$0.00	(\$2,346.00)
Total:	\$4,053,942.25	\$4,005,556.70	
		Total Payable:	\$48,385.55

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2019

User: nmullins

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA1800730-0

Estimate Number: 0011

Pay Period: 11/01/2019
to 11/30/2019

Project Number 132980-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 SIGNING & MARKING							
0185	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, W/LF		2,000.000 0.650	2,350.900 79.100 2,430.000	\$51.42	\$1,579.50
0190	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE/LF		1,300.000 0.660	1,018.410 1,053.590 2,072.000	\$695.37	\$1,367.52
0195	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W/LF		25.000 4.950	17.750 4.250 22.000	\$21.04	\$108.90
0200	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, W/LF		550.000 2.450	500.200 25.800 526.000	\$63.21	\$1,288.70
Category Amount:						\$831.04	\$4,344.62
Category Number: 0050 BRIDGE NO 1 - OVER CSX TRANSPORTATION							
0275	500-0100	GROOVED CONCRETE SY		366.000 38.250	341.333 10.667 352.000	\$408.01	\$13,464.00
Category Amount:						\$408.01	\$13,464.00
Category Number: 0030 EROSION CONTROL							
0405	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		2.000 280.000	.000 2.000 2.000	\$560.00	\$560.00
0410	167-1500	WATER QUALITY INSPECTIONS MO		19.000 2790.000	2.000 17.000 19.000	\$47,430.00	\$53,010.00
Category Amount:						\$47,990.00	\$53,570.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2019

User: nmullins

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA1800730-0

Estimate Number: 0011

Pay Period: 11/01/2019
to 11/30/2019

Project Number 132980-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number: 0020 SIGNING & MARKING						
0460	636-2070	GALV STEEL POSTS, TP 7	LF	131.000	89.080		
				10.500	18.920		
					108.000	\$198.66	\$1,134.00
				Category Amount:		\$198.66	\$1,134.00
	Category Number: 0010 ROADWAY						
0619	643-1432	CH LK FENCE, PVC, 4FT, 9 GA	LF	.000	169.000		
				89.920	14.500		
					183.500	\$1,303.84	\$16,500.32
		EXTRA WORK- ADD CHAIN LINK FENCE					
				Category Amount:		\$1,303.84	\$16,500.32
				Project Total Amount:		\$50,731.55	\$4,056,288.25