

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2020

User: C0004528

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA1801524-0

Estimate Number: 0012

Pay Period: 04/02/2020
to 04/30/2020

Contract Location:

0.394 MI OF CONSTRUCT OF A BR & APPR. ON SR 156 OVEI

Time Allowed: 471 Days

Elapsed Calender Days: 501 Days

Percent Time: 106.37

District: 6

Area: 01

Contractor:

WRIGHT BROTHERS CONSTRUCTION CO., INC.
P. O. BOX 437

Date Let: 08/17/2018

Date Awarded: 08/17/2018

Date Contract Executed: 12/03/2018

Date Notice to Proceed: 12/17/2018

CHARLESTON TN 37310-0437

Phone: (423)336-2261

Date Work Began: 05/13/2019

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 03/31/2020

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$5,678,038.04

Original Contract Amount \$5,545,935.35

Funds Available \$1,771,163.44

Percent Complete 69.18%

Counties:

Gordon

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010410	\$5,678,038.04	\$5,545,935.35	\$1,771,163.44	68.81%	\$146,070.48

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2020

User: C0004528

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA1801524-0

Estimate Number: 0012

Pay Period: 04/02/2020
to 04/30/2020

Project Number: 0010410 SR 156 - BRIDGE REPLACEMENT

Federal State Project Number: 0010410

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$3,928,264.60	\$3,761,517.12	\$166,747.48
Total Earnings	\$3,928,264.60	\$3,761,517.12	\$166,747.48
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,928,264.60	\$3,761,517.12	\$166,747.48
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$21,390.00)	(\$713.00)	(\$20,677.00)
Total:	\$3,906,874.60	\$3,760,804.12	
		Total Payable:	\$146,070.48

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2020

User: C0004528

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA1801524-0

Estimate Number: 0012

Pay Period: 04/02/2020
to 04/30/2020

Project Number 0010410

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	150-1000	TRAFFIC CONTROL -	LS	1.000	.876		
				118977.630	.036		
					.912	\$4,283.19	\$108,507.60
		0010410					
0012	210-0100	GRADING COMPLETE -	LS	1.000	.806		
				1828234.030	.010		
					.816	\$18,282.34	\$1,491,838.97
		0010410					
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	4,265.000	1,077.650		
				45.660	168.520		
					1,246.170	\$7,694.62	\$56,900.12
0065	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		332.000	.000		
				221.190	340.000		
					340.000	\$75,204.60	\$75,204.60
0125	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	1,100.000	189.500		
				2.240	40.000		
					229.500	\$89.60	\$514.08
Category Amount:						\$105,554.35	\$1,732,965.37
Category Number: 0030 TEMPORARY EROSION CONTROL							
0135	163-0240	MULCH	TN	24.000	74.794		
				558.920	2.200		
					76.994	\$1,229.62	\$43,033.49
0151	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		6.000	1.875		
				626.030	-.375		
					1.500	\$-234.76	\$939.05
0155	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		5,100.000	182.000		
				1.120	172.000		
					354.000	\$192.64	\$396.48

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2020

User: C0004528

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA1801524-0

Estimate Number: 0012

Pay Period: 04/02/2020
to 04/30/2020

Project Number 0010410

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0166	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	12.000 229.250	.000 2.000 2.000	\$458.50	\$458.50
0171	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		160.000 26.270	540.000 -2.250 537.750	\$-59.11	\$14,126.69
0172	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF	LF	320.000 9.460	1,513.000 384.000 1,897.000	\$3,632.64	\$17,945.62
Category Amount:						\$5,219.53	\$76,899.83
Category Number: 0040 EROSION CONTROL							
0187	700-7000	AGRICULTURAL LIME	TN	5.000 307.410	3.100 .000 3.100	\$.00	\$952.97
0188	700-8000	FERTILIZER MIXED GRADE	TN	5.000 754.550	.420 .440 .860	\$332.00	\$648.91
Category Amount:						\$332.00	\$1,601.88
Category Number: 0070 MSE WALLS							
0444	627-1180	ADDITIONAL MSE BACKFILL	CY	541.000 57.010	294.301 114.321 408.622	\$6,517.44	\$23,295.54
Category Amount:						\$6,517.44	\$23,295.54

Rpt-ID: RCPEsprj

Georgia

Date: 05/01/2020

User: C0004528

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA1801524-0

Estimate Number: 0012

Pay Period: 04/02/2020
to 04/30/2020

Project Number 0010410

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
6001	004-0037	EXTRA WORK -	TN	.000	.000		
				13.830	3,552.000		
					3,552.000	\$49,124.16	\$49,124.16
		004-0037 EXTRA WORK- CONTAMINATED SOIL					
Category Amount:						\$49,124.16	\$49,124.16
Project Total Amount:						\$166,747.48	\$3,928,264.60