

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2019

User: c0008243

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA1801527-0

Estimate Number: 0015

Pay Period: 11/01/2019
to 11/30/2019

Contract Location:

SR 67 - WIDENING, RECONSTR & BRIDGE REHAB

Time Allowed:

700 Days

Elapsed Calender Days:

396 Days

Percent Time:

56.57

District: 5

Area: 04

Contractor:

REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let:

08/17/2018

Date Awarded:

08/17/2018

Date Contract Executed:

10/27/2018

Date Notice to Proceed:

10/31/2018

Date Work Began:

11/10/2018

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

09/29/2020

MACON

GA 31210-1155

Phone: (478)474-9092

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$41,323,126.15

Original Contract Amount \$37,998,445.93

Funds Available \$20,586,589.08

Percent Complete 49.48%

Counties:

Bulloch

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522460-	\$41,323,126.15	\$37,998,445.93	\$20,586,589.08	50.18%	\$1,628,428.24

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2019

User: c0008243

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA1801527-0

Estimate Number: 0015

Pay Period: 11/01/2019
to 11/30/2019

Project Number: 522460- SR 67 - WIDENING, RECONSTR & BRIDGE REHAB

Federal State Project Number: 522460-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$20,446,122.72	\$17,617,714.74	\$2,828,407.98
Total Earnings	\$20,446,122.72	\$17,617,714.74	\$2,828,407.98
Stockpiled Materials	\$290,414.35	\$1,490,394.09	(\$1,199,979.74)
Gross Earnings	\$20,736,537.07	\$19,108,108.83	\$1,628,428.24
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$20,736,537.07	\$19,108,108.83	

Total Payable: **\$1,628,428.24**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2019

User: c0008243

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA1801527-0

Estimate Number: 0015

Pay Period: 11/01/2019
to 11/30/2019

Project Number 522460-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 TRAFFIC CONTROL							
0001	150-1000	TRAFFIC CONTROL -	LS	1.000 625000.000	.655 .057 .712	\$35,625.00	\$445,000.00
		522460-					
Category Amount:						\$35,625.00	\$445,000.00
Category Number: 0010 ROADWAY							
0006	208-0100	IN PLACE EMBANKMENT	CY	187,066.040 6.400	177,847.600 13,346.100 191,193.700	\$85,415.04	\$1,223,639.68
0016	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	104,078.000 12.750	40,762.286 5,878.000 46,640.286	\$74,944.50	\$594,663.65
0021	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	400,667.000 18.750	185,029.385 97,046.320 282,075.705	\$1,819,618.50	\$5,288,919.47
0041	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		55,068.000 68.000	26,980.821 709.020 27,689.841	\$48,213.36	\$1,882,909.19
0051	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		90,835.000 63.000	44,386.700 5,171.790 49,558.490	\$325,822.77	\$3,122,184.87
0056	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		11,267.000 86.000	2,878.630 381.900 3,260.530	\$32,843.40	\$280,405.58
0066	413-0750	TACK COAT	GL	86,478.000 2.830	10,513.000 163.000 10,676.000	\$461.29	\$30,213.08
Category Amount:						\$2,387,318.86	\$12,422,935.52

Rpt-ID: RCPEsprj

Georgia

Date: 12/02/2019

User: c0008243

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA1801527-0

Estimate Number: 0015

Pay Period: 11/01/2019
to 11/30/2019

Project Number 522460-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 DRAINAGE							
0096	500-3101	CLASS A CONCRETE	CY	162.470 918.350	130.310 7.200 137.510	\$6,612.12	\$126,282.31
0106	511-1000	BAR REINF STEEL	LB	163,193.300 1.280	133,502.300 20,950.000 154,452.300	\$26,816.00	\$197,698.94
0111	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	2,792.000 48.330	1,917.150 191.000 2,108.150	\$9,231.03	\$101,886.89
0156	550-3000	ELLIPTICAL PIPE - 38X24; H20-25	LF	340.000 118.650	271.500 40.000 311.500	\$4,746.00	\$36,959.48
0161	550-3000	ELLIPTICAL PIPE - 30X19; H20-25	LF	780.000 97.560	706.500 40.000 746.500	\$3,902.40	\$72,828.54
0166	550-3000	ELLIPTICAL PIPE - 23X14; H20-25	LF	6,112.000 82.080	4,270.700 252.000 4,522.700	\$20,684.16	\$371,223.22
Category Amount:						\$71,991.71	\$906,879.38
Category Number: 0030 EROSION CONTROL							
0351	163-0232	TEMPORARY GRASSING	AC	434.000 471.600	20.159 7.142 27.301	\$3,368.17	\$12,875.15
0361	163-0240	MULCH	TN	4,123.000 104.800	131.210 9.020 140.230	\$945.30	\$14,696.10
Category Amount:						\$4,313.47	\$27,571.25

Rpt-ID: RCPEsprj

Georgia

Date: 12/02/2019

User: c0008243

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA1801527-0

Estimate Number: 0015

Pay Period: 11/01/2019

to 11/30/2019

Project Number 522460-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 DRAINAGE							
0466	668-1100	CATCH BASIN, GP 1	EA	11.000 2986.660	6.000 2.500 8.500	\$7,466.65	\$25,386.61
0486	668-2100	DROP INLET, GP 1	EA	106.000 2662.540	61.500 13.500 75.000	\$35,944.29	\$199,690.50
Category Amount:						\$43,410.94	\$225,077.11
Category Number: 0030 EROSION CONTROL							
0541	700-8000	FERTILIZER MIXED GRADE	TN	196.000 602.600	51.000 1.500 52.500	\$903.90	\$31,636.50
0581	167-1500	WATER QUALITY INSPECTIONS	MO	24.000 1048.000	10.000 1.000 11.000	\$1,048.00	\$11,528.00
0586	711-0100	TURF REINFORCING MATTING, TP 1	SY	146,903.000 3.410	.000 6,676.443 6,676.443	\$22,766.67	\$22,766.67
Category Amount:						\$24,718.57	\$65,931.17
Category Number: 0050 DRAINAGE							
0596	207-0203	FOUND BKFILL MATL, TP II	CY	2,188.000 60.260	604.379 78.530 682.909	\$4,732.22	\$41,152.10
Category Amount:						\$4,732.22	\$41,152.10
Category Number: 0010 ROADWAY							
0601	201-1500	CLEARING & GRUBBING -	LS	1.000 3423400.000	.736 .026 .762	\$89,008.40	\$2,608,630.80
522460-							
Category Amount:						\$89,008.40	\$2,608,630.80

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2019

User: c0008243

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA1801527-0

Estimate Number: 0015

Pay Period: 11/01/2019
to 11/30/2019

Project Number 522460-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 BRIDGE NO. 1 - OVER WOODCOCK BRANCH							
0651	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.960		
				72747.970	.040		
					1.000	\$2,909.92	\$72,747.97
	1						
Category Amount:						\$2,909.92	\$72,747.97
Category Number: 0050 DRAINAGE							
0701	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,692.000	2,749.000		
				48.000	292.000		
					3,041.000	\$14,016.00	\$145,968.00
0716	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S EA		106.000	117.000		
				600.000	10.000		
					127.000	\$6,000.00	\$76,200.00
Category Amount:						\$20,016.00	\$222,168.00
Category Number: 0060 BRIDGE NO. 1 - OVER WOODCOCK BRANCH							
0721	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.960		
				262000.000	.040		
					1.000	\$10,480.00	\$262,000.00
	1						
Category Amount:						\$10,480.00	\$262,000.00
Category Number: 0010 ROADWAY							
0741	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.420		
				144624.000	.060		
					.480	\$8,677.44	\$69,419.52
0751	500-3002	CLASS AA CONCRETE	CY	1,412.600	1,289.564		
				709.420	192.300		
					1,481.864	\$136,421.47	\$1,051,263.96

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2019

User: c0008243

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA1801527-0

Estimate Number: 0015

Pay Period: 11/01/2019
to 11/30/2019

Project Number 522460-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-34,653.290		
				1.000	-11,216.020		
					-45,869.310	\$-11,216.02	(\$45,869.31)
		(IN#1)					
Category Amount:						\$133,882.89	\$1,074,814.17
Project Total Amount:						\$2,828,407.98	\$20,446,122.72