

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2021

User: 01079343

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA1801551-2

Estimate Number: 0017

Pay Period: 12/01/2020
to 12/31/2020

Contract Location:

0.568 MI. CONSTRUCT A BRIDGE &APPR/ ON SR253/SPRIN

Time Allowed: 926 Days

Elapsed Calender Days: 533 Days

Percent Time: 57.56

District: 4

Area: 03

Contractor:

SOUTHERN CONCRETE CONSTRUCTION CO., INC.
P. O. BOX 50157

Date Let: 05/17/2019

Date Awarded: 05/17/2019

Date Contract Executed: 07/01/2019

Date Notice to Proceed: 07/18/2019

ALBANY GA 31703-0157

Date Work Began: 08/08/2019

Phone: (229)435-0786

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 01/28/2022

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$10,454,772.55

Original Contract Amount \$9,388,128.79

Funds Available \$5,564,151.84

Percent Complete 46.78%

Counties:

Decatur

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011683	\$10,454,772.55	\$9,388,128.79	\$5,564,151.84	46.78%	\$190,618.51

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2021

User: 01079343

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA1801551-2

Estimate Number: 0017

Pay Period: 12/01/2020
to 12/31/2020

Project Number: 0011683 SR 253 - BRIDGE REPLACEMENT

Federal State Project Number: 0011683

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$4,890,620.71	\$4,700,002.20	\$190,618.51
Total Earnings	\$4,890,620.71	\$4,700,002.20	\$190,618.51
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,890,620.71	\$4,700,002.20	\$190,618.51
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,890,620.71	\$4,700,002.20	

Total Payable: **\$190,618.51**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2021

User: 01079343

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA1801551-2

Estimate Number: 0017

Pay Period: 12/01/2020
to 12/31/2020

Project Number 0011683

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.652		
				120000.000	.048		
					.700	\$5,760.00	\$84,000.00
		0011683					
0041	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	67.820		
				74.400	.000		
					67.820	\$0.00	\$5,045.81
		RECYL AC 19MM SP, GP 1 OR 2, INC BM&HL ITEM ADDED BY SA					
Category Amount:						\$5,760.00	\$89,045.81
Category Number: 0020 BRIDGE NO 1 - OVER SPRING CREEK							
0165	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.203		
				1200000.000	.020		
					.223	\$24,000.00	\$267,600.00
		1					
0175	500-3002	CLASS AA CONCRETE	CY	195.000	146.317		
				2000.000	12.200		
					158.517	\$24,400.00	\$317,034.00
0185	511-1000	BAR REINF STEEL	LB	33,663.000	24,652.000		
				1.250	1,378.000		
					26,030.000	\$1,722.50	\$32,537.50
0190	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.203		
				90000.000	.020		
					.223	\$1,800.00	\$20,070.00
		1					
0205	520-1320	PILING IN PLACE, METAL SHELL, 20 IN OD	LF	3,040.000	2,288.055		
				95.000	977.660		
					3,265.715	\$92,877.70	\$310,242.93
0255	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	2,273.000	358.583		
				95.000	358.583		
					717.166	\$34,065.39	\$68,130.77

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2021

User: 01079343

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA1801551-2

Estimate Number: 0017

Pay Period: 12/01/2020
to 12/31/2020

Project Number 0011683

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0020	BRIDGE NO 1 - OVER SPRING CREEK				
0260	603-7000	PLASTIC FILTER FABRIC	SY	2,273.000	358.583		
				5.000	358.583		
					717.166	\$1,792.92	\$3,585.83
					Category Amount:	\$180,658.51	\$1,019,201.03
	Category Number:	0030	EROSION CONTROL				
0330	167-1500	WATER QUALITY INSPECTIONS	MO	21.000	15.000		
				2100.000	2.000		
					17.000	\$4,200.00	\$35,700.00
					Category Amount:	\$4,200.00	\$35,700.00
					Project Total Amount:	\$190,618.51	\$4,890,620.71