

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2020

User: C0005672

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA1801553-0

Estimate Number: 0015

Pay Period: 04/01/2020
to 04/30/2020

Contract Location:

OLD RIVER RD (CR 310) - WIDENING & RECONSTR

Time Allowed: 690 Days

Elapsed Calender Days: 506 Days

Percent Time: 73.33

District: 5

Area: 04

Contractor:

MCLENDON ENTERPRISES, INC.
2365 AIMWELL RD.

Date Let: 09/21/2018

Date Awarded: 09/21/2018

Date Contract Executed: 12/03/2018

Date Notice to Proceed: 12/12/2018

VIDALIA GA 30474-9064

Date Work Began: 01/28/2019

Phone: (912)537-7887

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 10/31/2020

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$8,407,738.20

Original Contract Amount \$8,171,000.14

Funds Available \$5,871,570.06

Percent Complete 30.16%

Counties:

Effingham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0008613	\$8,407,738.20	\$8,171,000.14	\$5,871,570.06	30.16%	\$111,445.49

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2020

User: C0005672

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA1801553-0

Estimate Number: 0015

Pay Period: 04/01/2020
to 04/30/2020

Project Number: 0008613 OLD RIVER RD (CR 310) - WIDENING & RECONSTR

Federal State Project Number: 0008613

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$2,536,168.14	\$2,106,643.73	\$429,524.41
Total Earnings	\$2,536,168.14	\$2,106,643.73	\$429,524.41
Stockpiled Materials	\$0.00	\$318,078.92	(\$318,078.92)
Gross Earnings	\$2,536,168.14	\$2,424,722.65	\$111,445.49
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,536,168.14	\$2,424,722.65	

Total Payable: \$111,445.49

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2020

User: C0005672

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA1801553-0

Estimate Number: 0015

Pay Period: 04/01/2020
to 04/30/2020

Project Number 0008613

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 BASE AND PAVING							
0011	150-1000	TRAFFIC CONTROL -	LS	1.000	.521		
				129301.060	.017		
					.538	\$2,198.12	\$69,563.97
		0008613					
Category Amount:						\$2,198.12	\$69,563.97
Category Number: 0060 EROSION CONTROL							
0056	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TFLF		7,000.000	2,182.000		
				0.750	900.000		
					3,082.000	\$675.00	\$2,311.50
0086	167-1500	WATER QUALITY INSPECTIONS	MO	23.000	15.000		
				9528.000	1.000		
					16.000	\$9,528.00	\$152,448.00
Category Amount:						\$10,203.00	\$154,759.50
Category Number: 0010 ROADWAY							
0115	210-0100	GRADING COMPLETE -	LS	1.000	.881		
				1059965.290	.019		
					.900	\$20,139.34	\$953,968.76
		0008613					
Category Amount:						\$20,139.34	\$953,968.76
Category Number: 0040 BRIDGE NO. 1 - OVER I-16/SR 404							
0116	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	200.000	.000		
				48.260	100.000		
					100.000	\$4,826.00	\$4,826.00
0226	500-3002	CLASS AA CONCRETE	CY	232.000	93.400		
				1072.350	22.500		
					115.900	\$24,127.88	\$124,285.37
0251	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		1,835.000	.000		
				284.170	917.500		
					917.500	\$260,725.98	\$260,725.98

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2020

User: C0005672

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA1801553-0

Estimate Number: 0015

Pay Period: 04/01/2020
to 04/30/2020

Project Number 0008613

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 BRIDGE NO. 1 - OVER I-16/SR 404							
0256	511-1000	BAR REINF STEEL	LB	36,230.000 1.070	14,034.000 4,081.000 18,115.000	\$4,366.67	\$19,383.05
Category Amount:						\$294,046.53	\$409,220.40
Category Number: 0020 GRADING AND DRAINAGE							
0267	520-2216	PILING, PSC, 16 IN SQ	LF	.000 68.360	165.690 .000 165.690	\$0.00	\$11,326.57
		Pile Cutoff, PSC, 16in SQ					
Category Amount:						\$0.00	\$11,326.57
Category Number: 0070 MSE WALLS							
0361	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 1	SF	9,109.000 38.950	5,589.990 471.670 6,061.660	\$18,371.55	\$236,101.66
0396	627-1160	TRAFFIC BARRIER H, WALL NO - 1	LF	806.000 280.670	.000 301.300 301.300	\$84,565.87	\$84,565.87
Category Amount:						\$102,937.42	\$320,667.53
Project Total Amount:						\$429,524.41	\$2,536,168.14