

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2022

User: dwillard

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0035

Pay Period: 04/01/2022
to 04/30/2022

Contract Location:

2.174MI.WIDE&RECONSTR.SR92@US 41/SR3 TO GLADE RD

Time Allowed: 1313 Days

Elapsed Calender Days: 997 Days

Percent Time: 75.93

District: 7

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 12/14/2018

Date Awarded: 12/14/2018

Date Contract Executed: 06/14/2019

Date Notice to Proceed: 08/08/2019

Date Work Began: 08/12/2019

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/12/2023

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$59,800,214.23

Original Contract Amount \$58,110,270.66

Funds Available \$10,782,622.83

Percent Complete 81.58%

Counties:

Cobb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006862	\$41,467,106.80	\$39,404,491.65	\$10,480,614.40	74.73%	\$681,062.78
731865-	\$18,333,107.43	\$18,705,779.01	\$302,008.43	98.35%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2022

User: dwillard

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0035

Pay Period: 04/01/2022
to 04/30/2022

Project Number: 0006862 SR 92 - PLMX RESF

Federal State Project Number: 0006862

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$30,752,048.19	\$30,070,985.41	\$681,062.78
Total Earnings	\$30,752,048.19	\$30,070,985.41	\$681,062.78
Stockpiled Materials	\$234,444.21	\$234,444.21	\$0.00
Gross Earnings	\$30,986,492.40	\$30,305,429.62	\$681,062.78
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$30,986,492.40	\$30,305,429.62	

Total Payable: **\$681,062.78**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2022

User: dwillard

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0035

Pay Period: 04/01/2022
to 04/30/2022

Project Number: 731865- SR 92 - BRIDGE REPLACEMENT

Federal State Project Number: 731865-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$18,031,099.00	\$18,031,099.00	\$0.00
Total Earnings	\$18,031,099.00	\$18,031,099.00	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$18,031,099.00	\$18,031,099.00	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$18,031,099.00	\$18,031,099.00	
Total Payable:			\$0.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2022

User: dwillard

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0035

Pay Period: 04/01/2022
to 04/30/2022

Project Number 0006862

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.958		
				556022.290	.023		
					.981	\$12,788.51	\$545,457.87
		0006862					
0006	150-1000	TRAFFIC CONTROL -	LS	.000	.958		
				88445.920	.023		
					.981	\$2,034.26	\$86,765.45
		Northside Drive					
		One-way closure					
0007	150-1000	TRAFFIC CONTROL -	LS	.000	.000		
				10000.000	.981		
					.981	\$9,810.00	\$9,810.00
		Additional Costs for Detour on West Lakeshore Drive					
		Due to plan omission					
0012	210-0100	GRADING COMPLETE -	LS	.000	.900		
				2031513.140	.010		
					.910	\$120,315.13	\$10,948,676.96
		ADD NEW GRADING COMPLETE ITEM TO					
		ACCOUNT FOR REDUCTION IN COST OF SHORING					
0051	310-1101	GR AGGR BASE CRS, INCL MATL	TN	.000	43,563.590		
				28.960	6,765.840		
					50,329.430	\$195,938.73	\$1,457,540.29
		ADDITIONAL QUANTITY FOR NORTHSIDE					
		DRIVE CLOSURE					
0082	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		.000	550.390		
				151.020	.000		
					550.390	\$0.00	\$83,119.90
		Patching necessary for pre-existing asphalt conditions 3-IN					
		with no pay item in Contract					
0083	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		.000	1,793.540		
				139.880	.000		
					1,793.540	\$0.00	\$250,880.38
		Necessary Deep Patching 6-IN					
		for existing asphalt conditions					
0109	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,743.000	.000		
				61.310	304.317		
					304.317	\$18,657.68	\$18,657.68
0124	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	1,253.000	84.887		
				41.790	85.778		
					170.665	\$3,584.66	\$7,132.09

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2022

User: dwillard

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0035

Pay Period: 04/01/2022
to 04/30/2022

Project Number 0006862

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0139	441-4020	CONC VALLEY GUTTER, 6 IN	SY	344.000 55.400	130.736 146.222 276.958	\$8,100.70	\$15,343.47
0144	441-4030	CONC VALLEY GUTTER, 8 IN	SY	222.000 68.130	138.111 127.000 265.111	\$8,652.51	\$18,062.01
0149	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	514.000 21.130	.000 72.000 72.000	\$1,521.36	\$1,521.36
0154	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	30,128.000 17.460	10,182.940 5,661.000 15,843.940	\$98,841.06	\$276,635.19
0159	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	4,182.000 18.790	258.000 1,104.000 1,362.000	\$20,744.16	\$25,591.98
0229	621-6213	CONCRETE SIDE BARRIER, TP 6-SC	LF	429.000 904.110	350.000 52.000 402.000	\$47,013.72	\$363,452.22
Category Amount:						\$548,002.48	\$14,108,646.85
Category Number: 0020 DRAINAGE							
0284	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	11,899.000 51.970	8,878.430 104.000 8,982.430	\$5,404.88	\$466,816.89
0294	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,771.000 60.810	2,256.000 16.000 2,272.000	\$972.96	\$138,160.32

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2022

User: dwillard

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0035

Pay Period: 04/01/2022
to 04/30/2022

Project Number 0006862

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0314	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	256.000 41.160	119.000 24.000 143.000	\$987.84	\$5,885.88
0359	611-3000	RECONSTR CATCH BASIN, GROUP 1	EA	2.000 2839.000	.000 2.750 2.750	\$7,807.25	\$7,807.25
0364	611-3010	RECONSTR DROP INLET, GROUP 1	EA	5.000 1707.000	1.000 2.000 3.000	\$3,414.00	\$5,121.00
0379	668-1100	CATCH BASIN, GP 1	EA	113.000 3480.000	62.000 6.500 68.500	\$22,620.00	\$238,380.00
0389	668-2100	DROP INLET, GP 1	EA	105.000 2075.000	33.000 1.500 34.500	\$3,112.50	\$71,587.50
Category Amount:						\$44,319.43	\$933,758.84
Category Number: 0040 EROSION CONTROL							
0604	163-0232	TEMPORARY GRASSING	AC	30.000 250.000	30.338 3.120 33.458	\$780.00	\$8,364.50
Category Amount:						\$780.00	\$8,364.50
Category Number: 0010 ROADWAY							
0639	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		189.000 135.000	142.500 1.500 144.000	\$202.50	\$19,440.00
Category Amount:						\$202.50	\$19,440.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2022

User: dwillard

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0035

Pay Period: 04/01/2022
to 04/30/2022

Project Number 0006862

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL							
0644	163-0240	MULCH	TN	867.000 182.500	1,055.425 18.700 1,074.125	\$3,412.75	\$196,027.81
0649	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TFLF		13,611.000 0.500	24,885.000 456.000 25,341.000	\$228.00	\$12,670.50
0669	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	189.000 55.000	132.000 13.000 145.000	\$715.00	\$7,975.00
0679	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 300.000	22.000 11.000 33.000	\$3,300.00	\$9,900.00
0684	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	27,222.000 2.800	32,783.500 33.000 32,816.500	\$92.40	\$91,886.20
Category Amount:						\$7,748.15	\$318,459.51
Category Number: 0010 ROADWAY							
0699	603-7000	PLASTIC FILTER FABRIC	SY	687.000 5.720	1,454.221 422.222 1,876.443	\$2,415.11	\$10,733.25
Category Amount:						\$2,415.11	\$10,733.25
Category Number: 0040 EROSION CONTROL							
0719	700-8000	FERTILIZER MIXED GRADE	TN	18.000 500.000	7.670 .400 8.070	\$200.00	\$4,035.00
Category Amount:						\$200.00	\$4,035.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2022

User: dwillard

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0035

Pay Period: 04/01/2022
to 04/30/2022

Project Number 0006862

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 BRIDGES							
0779	500-3002	CLASS AA CONCRETE	CY	854.000 684.510	792.412 61.620 854.032	\$42,179.51	\$584,593.44
Category Amount:						\$42,179.51	\$584,593.44
Category Number: 0010 ROADWAY							
0789	500-3200	CLASS B CONCRETE	CY	36.000 458.120	39.856 1.001 40.857	\$458.58	\$18,717.41
Category Amount:						\$458.58	\$18,717.41
Category Number: 0070 UTILITIES							
0904	611-8050	ADJUST MANHOLE TO GRADE	EA	18.000 1090.000	5.000 1.000 6.000	\$1,090.00	\$6,540.00
Category Amount:						\$1,090.00	\$6,540.00
Category Number: 0020 DRAINAGE							
1165	668-6000	SPRING BOX	EA	.000 2103.760	1.000 .000 1.000	\$0.00	\$2,103.76
		Spring Boxes due to field conditions					
Category Amount:						\$0.00	\$2,103.76
Category Number: 0010 ROADWAY							
1169	208-0200	ROCK EMBANKMENT	CY	1,000.000 65.810	.000 211.111 211.111	\$13,893.21	\$13,893.21
1329	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		540.000 5.500	518.250 15.000 533.250	\$82.50	\$2,932.88
Category Amount:						\$13,975.71	\$16,826.09

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2022

User: dwillard

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B3CBA1801608-0

Estimate Number: 0035

Pay Period: 04/01/2022
to 04/30/2022

Project Number 0006862

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 BRIDGES							
1404	511-1000	BAR REINF STEEL	LB	83,181.000	72,084.170		
				1.050	6,217.910		
					78,302.080	\$6,528.81	\$82,217.18
Category Amount:						\$6,528.81	\$82,217.18
Category Number: 0080 WALLS							
1474	207-0203	FOUND BKFILL MATL, TP II	CY	3,256.000	541.344		
				73.130	6.966		
					548.310	\$509.42	\$40,097.91
Category Amount:						\$509.42	\$40,097.91
Category Number: 0060 BRIDGES							
1481	210-0100	GRADING COMPLETE -	LS	.000	.850		
				169067.030	.050		
					.900	\$8,453.35	\$152,160.33
		Additional Grading for Bridge 1B construction					
Category Amount:						\$8,453.35	\$152,160.33
Category Number: 0020 DRAINAGE							
1483	210-0100	GRADING COMPLETE -	LS	.000	.500		
				41997.340	.100		
					.600	\$4,199.73	\$25,198.40
		Removal of new sidewalk to install additional pipe, drop inlet and new gravity wall at Parcel 10					
Category Amount:						\$4,199.73	\$25,198.40
Project Total Amount:						\$681,062.78	\$30,752,048.19