

Rpt-ID: RCPESPRJ

Georgia

Date: 11/09/2020

User: C0006704

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA1900884-1

Estimate Number: 0014

Pay Period: 10/01/2020
to 10/31/2020

Contract Location:

17.35MI.CONCR.REHAB@I-285/SR407@N.ROSEVLT HWY TC

Time Allowed:

465 Days

Elapsed Calender Days:

472 Days

Percent Time:

101.51

District: 7

Area: 04

Contractor:

GOSALIA CONCRETE CONSTRUCTORS, INC.
4607 N. 56TH STREET
#164

TAMPA FL 33610

Phone: (813)443-0984

Date Let:

05/17/2019

Date Awarded:

05/17/2019

Date Contract Executed:

07/17/2019

Date Notice to Proceed:

07/18/2019

Date Work Began:

09/04/2019

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/24/2020

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$21,619,797.83

Original Contract Amount \$16,715,140.75

Funds Available \$752,994.75

Percent Complete 96.52%

Counties:

Cobb Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005889	\$21,619,797.83	\$16,715,140.75	\$752,994.75	96.52%	\$1,359,483.71

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/09/2020

User: C0006704

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA1900884-1

Estimate Number: 0014

Pay Period: 10/01/2020
to 10/31/2020

Project Number: M005889 I-285/SR 407 - CONCRETE REHAB

Federal State Project Number: M005889

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$20,866,803.08	\$19,507,319.37	\$1,359,483.71
Total Earnings	\$20,866,803.08	\$19,507,319.37	\$1,359,483.71
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$20,866,803.08	\$19,507,319.37	\$1,359,483.71
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$20,866,803.08	\$19,507,319.37	

Total Payable: \$1,359,483.71

Rpt-ID: RCPEsprj

Georgia

Date: 11/09/2020

User: C0006704

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA1900884-1

Estimate Number: 0014

Pay Period: 10/01/2020
to 10/31/2020

Project Number M005889

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		4,600.000 50.000	7,600.400 665.250 8,265.650	\$33,262.50	\$413,282.50
0015	407-0020	ASPHALT-RUBBER JOINT AND CRACK SEAL, TP LF		182,688.000 0.950	20,581.000 1,209.000 21,790.000	\$1,148.55	\$20,700.50
0035	452-1000	FULL DEPTH SLAB REPLACEMENT	CY	5,304.000 725.000	12,211.160 8.213 12,219.373	\$5,954.43	\$8,859,045.43
0040	461-1000	RESEALING ROADWAY JOINTS AND CRACKS, T LF A		,023,022.000 1.500	831,251.000 191,771.000 1,023,022.000	\$287,656.50	\$1,534,533.00
0045	609-1000	REMOVE ROADWAY SLAB	SY	17,680.000 80.000	42,153.498 28.000 42,181.498	\$2,240.00	\$3,374,519.84
0063	657-1130	PREFORMED PLASTIC SOLID PVMT MKG, 13 IN, LF TE), TP PB Item added by SA		.000 14.330	.000 4,349.000 4,349.000	\$62,321.17	\$62,321.17
0064	657-1104	PREFORMED PLASTIC SOLID PVMT MKG, 10 IN, LF Item Added by SA		.000 11.030	.000 6,552.000 6,552.000	\$72,268.56	\$72,268.56
0115	657-9211	WET REFLECTIVE PREFORMED SOLID PAVEME LM E, YELLOW		35.000 18000.000	1.600 9.500 11.100	\$171,000.00	\$199,800.00
0120	657-9230	WET REFLECTIVE PREFORMED SOLID PAVEME LM RAST (BLACK-WHITE)		35.000 28000.000	9.500 3.250 12.750	\$91,000.00	\$357,000.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/09/2020

User: C0006704

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA1900884-1

Estimate Number: 0014

Pay Period: 10/01/2020
to 10/31/2020

Project Number M005889

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0125	657-9410	WET REFLECTIVE PREFORMED SKIP PAVEMEN GLM		103.000	20.650		
		, WHITE		7900.000	39.300		
					59.950	\$310,470.00	\$473,605.00
0130	657-9413	WET REFLECTIVE PREFORMED SKIP PAVEMEN GLM		103.000	20.650		
		, BLACK		7900.000	40.780		
					61.430	\$322,162.00	\$485,297.00
Category Amount:						\$1,359,483.71	\$15,852,373.00
Project Total Amount:						\$1,359,483.71	\$20,866,803.08