

Rpt-ID: RCPESPRJ

Georgia

Date: 03/02/2021

User: 01083500

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA1901093-0

Estimate Number: 0017

Pay Period: 02/01/2021
to 02/28/2021

Contract Location:

0.670 CONSTRUCT A BR. & APPROACHES@SR369 @ BOAF

Time Allowed:

606 Days

Elapsed Calender Days:

514 Days

Percent Time:

84.82

District: 6

Area: 01

Contractor:

BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let:

07/19/2019

Date Awarded:

07/19/2019

Date Contract Executed:

08/22/2019

Date Notice to Proceed:

10/04/2019

Date Work Began:

10/14/2019

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2021

MARIETTA

GA 30060-7911

Phone: (770)425-9191

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$5,443,467.28

Original Contract Amount \$5,233,463.05

Funds Available \$2,040,440.66

Percent Complete 62.52%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007028	\$5,443,467.28	\$5,233,463.05	\$2,040,440.66	62.52%	\$73,695.44

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/02/2021

User: 01083500

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA1901093-0

Estimate Number: 0017

Pay Period: 02/01/2021
to 02/28/2021

Project Number: 0007028 SR 369 (HIGHTOWER RD) - BRIDGE REPLACEMENT

Federal State Project Number: 0007028

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$3,403,026.62	\$3,329,331.18	\$73,695.44
Total Earnings	\$3,403,026.62	\$3,329,331.18	\$73,695.44
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,403,026.62	\$3,329,331.18	\$73,695.44
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,403,026.62	\$3,329,331.18	

Total Payable: **\$73,695.44**

Rpt-ID: RCPEsprj

Georgia

Date: 03/02/2021

User: 01083500

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA1901093-0

Estimate Number: 0017

Pay Period: 02/01/2021
to 02/28/2021

Project Number 0007028

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0023	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TYP L BITUM MATL & H LIME		136.000 103.120	145.900 36.770 182.670	\$3,791.72	\$18,836.93
0025	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		1,905.000 93.160	305.970 .000 305.970	\$0.00	\$28,504.17
0027	500-9999	CLASS B CONC, BASE OR PVMT WIDENING 500-9999 CL B CONC BASE OR PVMT WIDEN	CY	.000 287.710	21.000 .000 21.000	\$0.00	\$6,041.91
0030	413-0750	TACK COAT	GL	1,621.000 3.190	1,323.000 90.000 1,413.000	\$287.10	\$4,507.47
0110	150-1000	TRAFFIC CONTROL - 0007028	LS	1.000 39661.270	.858 .004 .862	\$158.65	\$34,188.01
0120	163-0240	MULCH	TN	90.000 271.420	84.864 1.071 85.935	\$290.69	\$23,324.48
0127	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE SLOPE DRAIN 163-0520 CONSTR AND REMOVE TEMP PIPE SLOPE DRAIN		.000 20.410	540.250 15.000 555.250	\$306.15	\$11,332.65
0140	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	7.000 120.210	6.000 3.000 9.000	\$360.63	\$1,081.89
0150	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TYP		3,900.000 1.390	3,418.000 352.000 3,770.000	\$489.28	\$5,240.30

Rpt-ID: RCPESPRJ

Georgia

Date: 03/02/2021

User: 01083500

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA1901093-0

Estimate Number: 0017

Pay Period: 02/01/2021
to 02/28/2021

Project Number 0007028

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0155	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	400.000 6.140	965.000 19.000 984.000	\$116.66	\$6,041.76
0160	716-2000	EROSION CONTROL MATS, SLOPES	SY	9,700.000 1.270	15,273.966 977.761 16,251.727	\$1,241.76	\$20,639.69
0240	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		938.000 92.720	1,904.640 .000 1,904.640	\$0.00	\$176,598.22
0285	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	2.000 669.770	9.000 2.000 11.000	\$1,339.54	\$7,367.47
0300	167-1500	WATER QUALITY INSPECTIONS	MO	20.000 229.780	15.000 1.000 16.000	\$229.78	\$3,676.48
0305	700-6910	PERMANENT GRASSING	AC	6.000 1717.170	2.888 .202 3.090	\$346.87	\$5,306.06
0320	700-7000	AGRICULTURAL LIME	TN	12.000 387.750	3.000 .020 3.020	\$7.76	\$1,171.01
0325	700-8000	FERTILIZER MIXED GRADE	TN	6.000 720.100	1.070 .060 1.130	\$43.21	\$813.71
0390	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	712.000 59.120	635.600 24.000 659.600	\$1,418.88	\$38,995.55

Rpt-ID: RCPESPRJ

Georgia

Date: 03/02/2021

User: 01083500

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA1901093-0

Estimate Number: 0017

Pay Period: 02/01/2021
to 02/28/2021

Project Number 0007028

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
	Category Number:	0010 ROADWAY					
0495	310-1101	GR AGGR BASE CRS, INCL MATL	TN	9,286.000	1,488.170		
				31.080	2,035.610		
					3,523.780	\$63,266.76	\$109,519.08
Category Amount:						\$73,695.44	\$503,186.84
Project Total Amount:						\$73,695.44	\$3,403,026.62