

Rpt-ID: RCPESPRJ

Georgia

Date: 03/03/2021

User: romturne

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA1901162-0

Estimate Number: 0014

Pay Period: 02/01/2021
to 02/28/2021

Contract Location:

SR 334 OVER SANDY CREEK.

Time Allowed: 519 Days

Elapsed Calender Days: 488 Days

Percent Time: 94.03

District: 1

Area: 02

Contractor:

TALLEY CONSTRUCTION COMPANY, INC.
P. O. BOX 357

Date Let: 09/20/2019

Date Awarded: 09/20/2019

Date Contract Executed: 10/17/2019

Date Notice to Proceed: 10/30/2019

ROSSVILLE GA 30741-0357

Phone: (706)866-0596

Date Work Began: 01/06/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 03/31/2021

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$2,510,673.19

Original Contract Amount \$2,434,515.77

Funds Available \$291,352.25

Percent Complete 88.40%

Counties:

Jackson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007177	\$2,510,673.19	\$2,434,515.77	\$291,352.25	88.40%	\$80,675.82

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/03/2021

User: romturne

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA1901162-0

Estimate Number: 0014

Pay Period: 02/01/2021
to 02/28/2021

Project Number: 0007177 SR 334 SANDY CREEK

Federal State Project Number: 0007177

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$2,219,320.94	\$2,138,645.12	\$80,675.82
Total Earnings	\$2,219,320.94	\$2,138,645.12	\$80,675.82
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,219,320.94	\$2,138,645.12	\$80,675.82
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,219,320.94	\$2,138,645.12	
		Total Payable:	\$80,675.82

Rpt-ID: RCPEsprj

Georgia

Date: 03/03/2021

User: romturne

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA1901162-0

Estimate Number: 0014

Pay Period: 02/01/2021
to 02/28/2021

Project Number 0007177

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 27640.000	1.000 .000 1.000	\$0.00	\$27,640.00
		0007177					
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,630.000 93.050	2,383.170 .000 2,383.170	\$0.00	\$221,753.97
0055	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		912.000 93.600	596.440 .000 596.440	\$0.00	\$55,826.78
0060	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		953.000 89.400	757.420 .000 757.420	\$0.00	\$67,713.35
0115	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE S LF		242.000 20.000	47.550 10.350 57.900	\$207.00	\$1,158.00
0145	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		3,063.000 6.480	760.000 24.000 784.000	\$155.52	\$5,080.32
0165	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	1.000 250.000	3.000 2.000 5.000	\$500.00	\$1,250.00
0195	167-1500	WATER QUALITY INSPECTIONS	MO	16.000 700.000	13.000 1.000 14.000	\$700.00	\$9,800.00
0200	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	9,532.000 2.930	4,747.250 28.000 4,775.250	\$82.04	\$13,991.48

Rpt-ID: RCPESPRJ

Georgia

Date: 03/03/2021

User: romturne

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA1901162-0

Estimate Number: 0014

Pay Period: 02/01/2021
to 02/28/2021

Project Number 0007177

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0205	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	269.000 53.000	.000 348.046 348.046	\$18,446.44	\$18,446.44
0210	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	262.000 44.000	719.367 245.000 964.367	\$10,780.00	\$42,432.15
0355	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	410.000 34.000	272.250 73.000 345.250	\$2,482.00	\$11,738.50
0360	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		16.000 1000.000	10.000 4.000 14.000	\$4,000.00	\$14,000.00
0375	668-2100	DROP INLET, GP 1	EA	1.000 3000.000	.000 1.000 1.000	\$3,000.00	\$3,000.00
Category Amount:						\$40,353.00	\$493,830.99
Category Number: 0020 BRIDGE NO. 1 - OVER SANDY CREEK							
0485	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,373.000 48.830	872.583 744.922 1,617.505	\$36,374.54	\$78,982.77
0490	603-7000	PLASTIC FILTER FABRIC	SY	1,373.000 3.530	1,591.950 989.922 2,581.872	\$3,494.42	\$9,114.01
Category Amount:						\$39,868.96	\$88,096.78

Rpt-ID: RCPESPRJ

Georgia

Date: 03/03/2021

User: romturne

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA1901162-0

Estimate Number: 0014

Pay Period: 02/01/2021
to 02/28/2021

Project Number 0007177

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0500	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		500.000	679.500		
				17.290	26.250		
					705.750	\$453.86	\$12,202.42
					Category Amount:	\$453.86	\$12,202.42
					Project Total Amount:	\$80,675.82	\$2,219,320.94