

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2021

User: dafreema

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA1901669-0

Estimate Number: 0015

Pay Period: 12/01/2020
to 12/31/2020

Contract Location:

US 129/SR 75 (WEST CLEVELAND BYPASS) BEGINNING WES
AND EXTENDING TO SR 75 CONNECTOR, PHASE III.

Time Allowed: 734 Days

Elapsed Calender Days: 480 Days

Percent Time: 65.40

District: 1

Area: 04

Contractor:

CMES, INC.
6555 MCDONOUGH DRIVE

Date Let: 06/21/2019

Date Awarded: 06/21/2019

Date Contract Executed: 08/07/2019

Date Notice to Proceed: 09/09/2019

Date Work Began: 10/16/2019

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/22/2021

NORCROSS GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$11,713,515.09

Original Contract Amount \$11,159,231.00

Funds Available \$5,977,001.19

Percent Complete 48.97%

Counties:

White

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010195	\$11,713,515.09	\$11,159,231.00	\$5,977,001.19	48.97%	\$551,155.67

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2021

User: dafreema

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA1901669-0

Estimate Number: 0015

Pay Period: 12/01/2020
to 12/31/2020

Project Number: 0010195 US 129/SR 75 - WIDENING & RECONSTR

Federal State Project Number: 0010195

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$5,736,513.90	\$5,185,358.23	\$551,155.67
Total Earnings	\$5,736,513.90	\$5,185,358.23	\$551,155.67
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,736,513.90	\$5,185,358.23	\$551,155.67
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,736,513.90	\$5,185,358.23	

Total Payable: **\$551,155.67**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2021

User: dafreema

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA1901669-0

Estimate Number: 0015

Pay Period: 12/01/2020
to 12/31/2020

Project Number 0010195

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	44,848.000 28.000	11,379.810 3,943.440 15,323.250	\$110,416.32	\$429,051.00
0030	318-3000	AGGR SURF CRS	TN	5,000.000 18.000	2,308.390 226.720 2,535.110	\$4,080.96	\$45,631.98
0035	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		13,515.000 90.000	.000 3,772.420 3,772.420	\$339,517.80	\$339,517.80
0050	413-0750	TACK COAT	GL	7,176.000 2.500	.000 356.000 356.000	\$890.00	\$890.00
0090	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	7,200.000 31.000	1,134.000 405.000 1,539.000	\$12,555.00	\$47,709.00
Category Amount:						\$467,460.08	\$862,799.78
Category Number: 0030 SIGNING AND MARKING							
0119	639-4004	STRAIN POLE, TP IV	EA	4.000 13000.000	1.000 3.000 4.000	\$39,000.00	\$52,000.00
Category Amount:						\$39,000.00	\$52,000.00
Category Number: 0040 TEMPORARY EROSION CONTROL							
0215	163-0232	TEMPORARY GRASSING	AC	9.000 560.000	6.201 .489 6.690	\$273.84	\$3,746.40
0220	163-0240	MULCH	TN	1,500.000 140.000	247.461 2.880 250.341	\$403.20	\$35,047.74

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2021

User: dafreema

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA1901669-0

Estimate Number: 0015

Pay Period: 12/01/2020
to 12/31/2020

Project Number 0010195

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 TEMPORARY EROSION CONTROL							
0255	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 200.000	14.000 1.000 15.000	\$200.00	\$3,000.00
Category Amount:						\$877.04	\$41,794.14
Category Number: 0050 PERMANENT EROSION CONTROL							
0285	700-8000	FERTILIZER MIXED GRADE	TN	12.000 990.000	4.650 .100 4.750	\$99.00	\$4,702.50
Category Amount:						\$99.00	\$4,702.50
Category Number: 0040 TEMPORARY EROSION CONTROL							
0375	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	7,015.000 8.500	8,276.000 651.000 8,927.000	\$5,533.50	\$75,879.50
0710	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		1,735.000 21.000	1,885.500 112.500 1,998.000	\$2,362.50	\$41,958.00
0725	165-0111	MAINTENANCE OF STONE FILTER RING	EA	80.000 300.000	149.000 11.000 160.000	\$3,300.00	\$48,000.00
Category Amount:						\$11,196.00	\$165,837.50
Category Number: 0060 UTILITY							
0745	660-1220	SEWER FORCE MAIN, 6 IN, - PVC	LF	3,300.000 40.000	3,395.000 44.000 3,439.000	\$1,760.00	\$137,560.00
0755	668-3300	SAN SEWER MANHOLE, TP 1	EA	10.000 4800.000	10.250 .750 11.000	\$3,600.00	\$52,800.00

Rpt-ID: RCPEsprj

Georgia

Date: 01/04/2021

User: dafreema

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA1901669-0

Estimate Number: 0015

Pay Period: 12/01/2020
to 12/31/2020

Project Number 0010195

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 UTILITY							
0765	670-1060	WATER MAIN, 6 IN	LF	525.000 54.000	740.000 12.000 752.000	\$648.00	\$40,608.00
0770	670-1080	WATER MAIN, 8 IN	LF	750.000 70.000	771.000 48.000 819.000	\$3,360.00	\$57,330.00
0780	670-1600	CUT & PLUG EXISTING WATER MAIN	EA	15.000 910.000	8.000 4.000 12.000	\$3,640.00	\$10,920.00
0785	670-2060	GATE VALVE, 6 IN	EA	3.000 1300.000	10.000 1.000 11.000	\$1,300.00	\$14,300.00
0790	670-2080	GATE VALVE, 8 IN	EA	9.000 2000.000	4.000 1.000 5.000	\$2,000.00	\$10,000.00
0825	670-5010	WATER SERVICE LINE, 1 IN	LF	700.000 24.000	85.000 370.000 455.000	\$8,880.00	\$10,920.00
0830	670-5020	WATER SERVICE LINE, 2 IN	LF	75.000 27.000	16.000 37.000 53.000	\$999.00	\$1,431.00
0850	670-9730	RELOCATE EXIST WATER METER, INCL BOX	EA	1.000 700.000	1.000 1.000 2.000	\$700.00	\$1,400.00
Category Amount:						\$26,887.00	\$337,269.00

Rpt-ID: RCPEsprj

Georgia

Date: 01/04/2021

User: dafreema

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA1901669-0

Estimate Number: 0015

Pay Period: 12/01/2020
to 12/31/2020

Project Number 0010195

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0010 ROADWAY							
0900	205-0001	UNCLASS EXCAV	CY	135,516.000	94,905.278		
				7.500	2,830.000		
					97,735.278	\$21,225.00	\$733,014.59
1055	670-4450	CONCRETE VAULT -	EA	8.000	6.000		
				7800.000	1.000		
					7.000	\$7,800.00	\$54,600.00
		11 FT X L X 7 FT W X 6 FT H					
Category Amount:						\$29,025.00	\$787,614.59
Category Number: 0070 HOURLY MILESTONE							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	.000		
				1.000	-23,388.450		
					-23,388.450	\$-23,388.45	(\$23,388.45)
		(IN#9)					
Category Amount:						\$-23,388.45	\$-23,388.45
Project Total Amount:						\$551,155.67	\$5,736,513.90