

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2022

User: mcross

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA1901736-0

Estimate Number: 0036

Pay Period: 09/01/2022
to 09/30/2022

Contract Location:

SPOUT SPRINGS RD (CR 1287) BEGINNING AT I-985/SR 419
TO UNION CIRCLE

Time Allowed: 760 Days

Elapsed Calender Days: 1054 Days

Percent Time: 138.68

District: 1

Area: 01

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let: 06/21/2019

Date Awarded: 06/21/2019

Date Contract Executed: 07/24/2019

Date Notice to Proceed: 11/12/2019

AUBURN GA 30011-2437

Date Work Began: 11/14/2019

Phone: (770)945-0810

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 12/13/2021

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$32,153,997.02

Original Contract Amount \$30,737,832.05

Funds Available \$6,844,540.55

Percent Complete 78.71%

Counties:

Hall

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009679	\$32,153,997.02	\$30,737,832.05	\$6,844,540.55	78.71%	\$1,069,877.27

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2022

User: mcross

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA1901736-0

Estimate Number: 0036

Pay Period: 09/01/2022
to 09/30/2022

Project Number: 0009679 SPOUT SPRINGS RD - WIDENING PHASE 1

Federal State Project Number: 0009679

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$25,309,456.47	\$24,239,579.20	\$1,069,877.27
Total Earnings	\$25,309,456.47	\$24,239,579.20	\$1,069,877.27
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$25,309,456.47	\$24,239,579.20	\$1,069,877.27
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$2,397,654.00	\$2,168,334.00	\$229,320.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$2,397,654.00)	(\$2,168,334.00)	(\$229,320.00)
Total:	\$25,309,456.47	\$24,239,579.20	

Total Payable: **\$1,069,877.27**

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2022

User: mcross

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA1901736-0

Estimate Number: 0036

Pay Period: 09/01/2022
to 09/30/2022

Project Number 0009679

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0009	150-1000	TRAFFIC CONTROL -	LS	1.000 190225.000	.977 .023 1.000	\$4,375.18	\$190,225.00
		0009679					
0020	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000 250000.000	.930 .030 .960	\$7,500.00	\$240,000.00
0079	310-1101	GR AGGR BASE CRS, INCL MATL	TN	95,386.000 23.000	96,910.690 1,141.710 98,052.400	\$26,259.33	\$2,255,205.20
0085	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		500.000 178.000	377.900 .000 377.900	\$.00	\$67,266.20
0090	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		18,358.000 93.800	19,800.900 509.530 20,310.430	\$47,793.91	\$1,905,118.33
0095	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		35,814.000 81.100	26,669.770 5,177.820 31,847.590	\$419,921.20	\$2,582,839.55
0105	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		13,591.000 85.100	11,912.652 1,267.010 13,179.662	\$107,822.55	\$1,121,589.24
0110	413-0750	TACK COAT	GL	45,780.000 3.300	17,203.000 1,908.000 19,111.000	\$6,296.40	\$63,066.30
0120	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	9,382.000 43.000	4,685.175 278.040 4,963.215	\$11,955.72	\$213,418.25

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2022

User: mcross

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA1901736-0

Estimate Number: 0036

Pay Period: 09/01/2022
to 09/30/2022

Project Number 0009679

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0130	441-0104	CONC SIDEWALK, 4 IN	SY	25,397.000 32.000	20,078.656 2,340.554 22,419.210	\$74,897.73	\$717,414.72
0145	441-0740	CONCRETE MEDIAN, 4 IN	SY	2,830.000 32.000	1,521.360 530.530 2,051.890	\$16,976.96	\$65,660.48
0150	441-4020	CONC VALLEY GUTTER, 6 IN	SY	1,749.000 43.000	967.564 586.678 1,554.242	\$25,227.15	\$66,832.41
0165	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	5,789.000 16.000	5,068.040 288.000 5,356.040	\$4,608.00	\$85,696.64
0170	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	30,600.000 17.600	26,984.720 1,432.000 28,416.720	\$25,203.20	\$500,134.27
0175	441-6718	CONC CURB & GUTTER, 6 IN X 24 IN, TP 7	LF	26,046.000 13.600	22,637.130 1,142.100 23,779.230	\$15,532.56	\$323,397.53
0265	634-1200	RIGHT OF WAY MARKERS	EA	350.000 125.000	.000 88.000 88.000	\$11,000.00	\$11,000.00
0270	641-1100	GUARDRAIL, TP T	LF	1,243.000 45.600	185.000 20.670 205.670	\$942.55	\$9,378.55
0275	641-1200	GUARDRAIL, TP W	LF	7,344.000 29.000	4,995.630 2,318.500 7,314.130	\$67,236.50	\$212,109.77

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2022

User: mcross

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA1901736-0

Estimate Number: 0036

Pay Period: 09/01/2022
to 09/30/2022

Project Number 0009679

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0280	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	32.000 1150.000	24.000 4.000 28.000	\$4,600.00	\$32,200.00
0285	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	21.000 3500.000	13.000 4.000 17.000	\$14,000.00	\$59,500.00
Category Amount:						\$892,148.94	\$10,722,052.44
Category Number: 0020 WALLS							
0290	643-1152	CH LK FENCE, ZC COAT, 6 FT, 9 GA	LF	982.000 42.000	.000 975.800 975.800	\$40,983.60	\$40,983.60
Category Amount:						\$40,983.60	\$40,983.60
Category Number: 0010 ROADWAY							
0295	643-1171	CH LK FENCE, ZC COAT, 8 FT, 9 GA	LF	720.000 25.000	.000 632.000 632.000	\$15,800.00	\$15,800.00
0300	643-8010	GATE, CHAIN LINK ZC COAT - 8 FT	EA	1.000 1800.000	.000 1.000 1.000	\$1,800.00	\$1,800.00
0330	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	18,722.000 36.000	14,273.150 1,056.000 15,329.150	\$38,016.00	\$551,849.40
0340	550-1182	STORM DRAIN PIPE, 18 IN, H 15-20	LF	329.000 65.000	84.000 217.000 301.000	\$14,105.00	\$19,565.00
0350	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	3,865.000 51.000	3,872.440 367.600 4,240.040	\$18,747.60	\$216,242.04

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2022

User: mcross

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA1901736-0

Estimate Number: 0036

Pay Period: 09/01/2022
to 09/30/2022

Project Number 0009679

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0500	668-1100	CATCH BASIN, GP 1	EA	151.000 3000.000	128.000 9.000 137.000	\$27,000.00	\$411,000.00
0520	668-2100	DROP INLET, GP 1	EA	109.000 2200.000	74.750 4.000 78.750	\$8,800.00	\$173,250.00
0680	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	71.000 175.000	44.000 2.250 46.250	\$393.75	\$8,093.75
0690	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA /SAND BAGS	EA	14.000 850.000	19.750 2.250 22.000	\$1,912.50	\$18,700.00
0700	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		1,000.000 18.000	1,131.250 135.000 1,266.250	\$2,430.00	\$22,792.50
0705	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS	EA	89.000 1200.000	33.750 1.500 35.250	\$1,800.00	\$42,300.00
0715	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		19,702.000 0.010	4,342.000 24.000 4,366.000	\$.24	\$43.66
0720	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		22,977.000 0.010	48,275.000 1,764.000 50,039.000	\$17.64	\$500.39
0725	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		1,114.000 8.000	7,217.000 84.000 7,301.000	\$672.00	\$58,408.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2022

User: mcross

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA1901736-0

Estimate Number: 0036

Pay Period: 09/01/2022
to 09/30/2022

Project Number 0009679

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0730	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	71.000 75.000	124.000 6.000 130.000	\$450.00	\$9,750.00
0735	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	371.000 150.000	556.000 10.000 566.000	\$1,500.00	\$84,900.00
0740	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	89.000 150.000	187.000 12.000 199.000	\$1,800.00	\$29,850.00
0755	167-1500	WATER QUALITY INSPECTIONS	MO	30.000 1500.000	33.000 1.000 34.000	\$1,500.00	\$51,000.00
6050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME Temporary Asphalt- 19mm Binder		.000 84.350	387.870 .000 387.870	\$0.00	\$32,716.83
6060	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME Temporary Asphalt- 25mm Base		.000 80.350	881.060 .000 881.060	\$0.00	\$70,793.17
Category Amount:						\$136,744.73	\$1,819,354.74
Project Total Amount:						\$1,069,877.27	\$25,309,456.47